



| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO   |   |       |
|--|---|-------|
| TO:  | DATE:   | TIME: |
| FOSTER Wheeler   | 25 Sep 07   |       |
| CONTRACT NUMBER:   | PROJECT LOCATION:                                   |       |
| DACA 87-99 D0010   | Ft McClellan, AL                                    |       |
| DO #:  | 40 ACRES  |       |
| SUBJECT ITEM(S)  | (Check all that apply):                             |       |
| <input type="checkbox"/> Work Plan   | <input checked="" type="checkbox"/> Quality Control |       |
| <input type="checkbox"/> Safety Violation  | <input type="checkbox"/> Other                      |       |
| <input type="checkbox"/> Safety Comments   |   |       |
| DESCRIPTION: The following grids have passed government QA inspection;   |   |       |
| Q28 Q33 Q34 Q40 Q57 Q38 Q41  |   |       |
| Q42 Q43 Q47 Q48 T13 T72 T73  |   |       |
| T88 T94 W41 W42 W45  |   |       |
| <del>NOT USED</del>  |   |       |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.                                      |   |       |
| <br>USACE Site Representative                        |   |       |
| RECEIPT ACKNOWLEDGED: <br>Contractor's Representative |   |       |
| ACTION TAKEN:  |   |       |
| CEHNC FORM 948 (Revised) 1 APR 96 <b>COPY 1 - Contractor's Representative</b>  |   |       |

|   |   |       |
|---|---|-------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>                 ORDNANCE AND EXPLOSIVE GROUP<br/>                 MEMO</b>   |   |       |
| TO:   | DATE:   | TIME: |
| Foster Wheeler  | 1700+02   |       |
| CONTRACT NUMBER:  | PROJECT LOCATION:                                   |       |
| DACA 87-99- <del>0010</del>   | FT McClellan AL                                     |       |
| DO #:   | 40 Acres  |       |
| SUBJECT ITEM(S)   | (Check all that apply):                             |       |
| <input type="checkbox"/> Work Plan  | <input checked="" type="checkbox"/> Quality Control |       |
| <input type="checkbox"/> Safety Violation   | <input type="checkbox"/> Other                      |       |
| <input type="checkbox"/> Safety Comments  |   |       |
| DESCRIPTION: The following grids have passed government QA: Q35 Q36 R46 R50 R57 R60 R74 R78 T58 T59 T60                                   |   |       |
| <del>NOT USED</del>   |   |       |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.                                       |   |       |
| <br>USACE Site Representative                         |   |       |
| RECEIPT ACKNOWLEDGED: <br>Contractor's Representative |   |       |
| ACTION TAKEN:   |   |       |
| CEHNC FORM 948 (Revised) 1 APR 96 <span style="float: right; color: red;"><b>COPY 1 - Contractor's Representative</b></span>              |   |       |

| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO  |   |       |
|---|---|-------|
| TO:   | DATE:   | TIME: |
| FOSTER Wheeler  | 17 OCT 02   |       |
| CONTRACT NUMBER:  | PROJECT LOCATION:                                   |       |
| DACA 87-99-00010  | Ft McClellan A1                                     |       |
| DO #:   | 40 Acres  |       |
| SUBJECT ITEM(S)   | (Check all that apply):                             |       |
| <input type="checkbox"/> Work Plan  | <input checked="" type="checkbox"/> Quality Control |       |
| <input type="checkbox"/> Safety Violation   | <input type="checkbox"/> Other                      |       |
| <input type="checkbox"/> Safety Comments  |   |       |
| DESCRIPTION: The following grids have Passed<br>government QA; R42 R43 R58<br>R62 R65 R68 R69 R77 T30                                     |   |       |
| <del>NOT USED</del>   |   |       |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.                                       |   |       |
| <br>Ihan R. Bl<br>USACE Site Representative           |   |       |
| RECEIPT ACKNOWLEDGED: <br>Contractor's Representative |   |       |
| ACTION TAKEN:   |   |       |
| CEHNC FORM 948 (Revised)<br>1 APR 96 <span style="float: right;"><b>COPY 1 - Contractor's Representative</b></span>                       |   |       |

|   |   |       |
|---|---|-------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>                 ORDNANCE AND EXPLOSIVE GROUP<br/>                 MEMO</b>   |   |       |
| TO:   | DATE:   | TIME: |
| FOSTER Wheeler  | 17 Oct 02   |       |
| CONTRACT NUMBER:  | PROJECT LOCATION:                                   |       |
| DACA 87-99-D0010  | FT McClellan AL                                     |       |
| DO #:   | 40 Acres  |       |
| SUBJECT ITEM(S)   | (Check all that apply):                             |       |
| <input type="checkbox"/> Work Plan  | <input checked="" type="checkbox"/> Quality Control |       |
| <input type="checkbox"/> Safety Violation   | <input type="checkbox"/> Other                      |       |
| <input type="checkbox"/> Safety Comments  |   |       |
| DESCRIPTION: The following grids have passed QA; R22 R64 R75 R84 S13 S19 T01 T02 T03 T04 T05 T06 T07 T09 T10 T40 T11 T57 T48 T56          |   |       |
| <del>NOT USED</del>   |   |       |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.                                       |   |       |
| <br>USACE Site Representative                         |   |       |
| RECEIPT ACKNOWLEDGED: <br>Contractor's Representative |   |       |
| ACTION TAKEN:   |   |       |
| CEHNC FORM 948 (Revised) 1 APR 96 <span style="float: right; color: red;"><b>COPY 1 - Contractor's Representative</b></span>              |   |       |

| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO   |   |   |
|--|---|---|
| TO:<br><i>Foster Wheeler</i>   | DATE:<br><i>20 Oct 02</i>                           | TIME:   |
| CONTRACT NUMBER:<br><i>DACA 87-99-D0010</i>  | PROJECT LOCATION:<br><i>FT McClellan, AL</i>        |   |
| DO #:<br><i>DO 10</i>  | <i>40 Acres</i>                                     |   |
| SUBJECT ITEM(S)  |   | (Check all that apply):                           |
| <input type="checkbox"/> Work Plan   | <input checked="" type="checkbox"/> Quality Control |   |
| <input type="checkbox"/> Safety Violation  | <input type="checkbox"/> Other                      |   |
| <input type="checkbox"/> Safety Comments   |   |   |
| DESCRIPTION: <i>The following 21 grids have passed government QA inspection: Q52; Q53; Q54; Q55; Q56; R20; R21; R79; R82; R85; R80; S25; T26; T27; T28; T29; T53; T54; T55; W38; W46</i> |   |   |
| <i>Nothing follows</i>   |   |   |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.  |   |   |
|  |   | <i>[Signature]</i><br>USACE Site Representative   |
| RECEIPT ACKNOWLEDGED:  |   | <i>[Signature]</i><br>Contractor's Representative |
| ACTION TAKEN:  |   |   |
| CEHNC FORM 948 (Revised) 1 APR 96  |   |   |
| <b>COPY 1 - Contractor's Representative</b>  |   |   |

| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO  |   |       |
|---|---|-------|
| TO:   | DATE:   | TIME: |
| FOSTER Wheeler  | 21 Oct 02   |       |
| CONTRACT NUMBER:  | PROJECT LOCATION:                                   |       |
| DACA 87-99-D-0010   | FT McClellan A.                                     |       |
| DO #:   | 40 Acre   |       |
| SUBJECT ITEM(S)   | (Check all that apply):                             |       |
| <input type="checkbox"/> Work Plan  | <input checked="" type="checkbox"/> Quality Control |       |
| <input type="checkbox"/> Safety Violation   | <input type="checkbox"/> Other                      |       |
| <input type="checkbox"/> Safety Comments  |   |       |
| DESCRIPTION: The following grids have<br>Passed QA R47, R51   |   |       |
| <del>NOT USED</del>   |   |       |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.                                       |   |       |
| <br>USACE Site Representative                         |   |       |
| RECEIPT ACKNOWLEDGED: <br>Contractor's Representative |   |       |
| ACTION TAKEN:   |   |       |
| CEHNC FORM 948 (Revised)<br>1 APR 96  |   |       |
| <b>COPY 1 - Contractor's Representative</b>   |   |       |

| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO   |  |               |
|--|--|---------------|
| TO:<br>Foster Wheeler  | DATE:<br>24 Oct  | TIME:<br>1400 |
| CONTRACT NUMBER:<br>DACA 87-99-DG010   | PROJECT LOCATION:<br>Eastern Bypass 40 Acre<br>Extension |               |
| DO #:<br>DO 10   | FT McClellan AL  |               |
| <b>SUBJECT ITEM(S)</b> (Check all that apply):<br><input type="checkbox"/> Work Plan<br><input checked="" type="checkbox"/> Quality Control<br><input type="checkbox"/> Safety Violation<br><input type="checkbox"/> Other<br><input type="checkbox"/> Safety Comments |  |               |
| DESCRIPTION: The following Grid passed a<br>QA inspection T-41; T-42; T-45; T-46; T-47<br>T-49; T-33; T-43; T-44; T-50; T-51; T-52<br>12 grids   |  |               |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.  |  |               |
| _____<br>USACE Site Representative   |  |               |
| RECEIPT ACKNOWLEDGED: _____<br>Contractor's Representative   |  |               |
| <b>ACTION TAKEN:</b><br><br><br>   |  |               |
| CEHNC FORM 948 (Revised)<br>1 APR 96 <span style="float: right;"><b>COPY 1 - Contractor's Representative</b></span>  |  |               |

| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO  |   |       |
|---|---|-------|
| TO:   | DATE:   | TIME: |
| FOSTER Wheeler  | 7 Nov 04  |       |
| CONTRACT NUMBER:  | PROJECT LOCATION:                                   |       |
| DACA 87-99 D0010  | FT McClellan AL                                     |       |
| DO #:   |   |       |
| DO 10   | 40 Acres  |       |
| SUBJECT ITEM(S)   | (Check all that apply):                             |       |
| <input type="checkbox"/> Work Plan  | <input checked="" type="checkbox"/> Quality Control |       |
| <input type="checkbox"/> Safety Violation   | <input type="checkbox"/> Other                      |       |
| <input type="checkbox"/> Safety Comments  |   |       |
| DESCRIPTION: The following grids have been QAH by the On-Site-government safety specialist; R01 R02 R03 R05 R06 R09 R13 R18 R61 S02 S03 S04 S05. AREAS still remain UNINVESTIGATED/UNINSPECTED because of construction debris used for erosion control. |   |       |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |   |       |
| <br>USACE Site Representative   |   |       |
| RECEIPT ACKNOWLEDGED: <br>Contractor's Representative   |   |       |
| ACTION TAKEN:   |   |       |
| CEHNC FORM 948 (Revised)<br>1 APR 96  |   |       |
| COPY 1 - Contractor's Representative  |   |       |

| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO   |   |                         |
|--|---|-------------------------|
| TO:<br><i>Foster Wheeler</i>   | DATE:<br><i>11-13-02</i>                            | TIME:<br><i>1500</i>    |
| CONTRACT NUMBER:<br><i>DACA 87-99 D0010</i>  | PROJECT LOCATION:<br><i>FT McClellan Al</i>         |                         |
| DO #:<br><i>D010</i>   |   |                         |
| SUBJECT ITEM(S)  |   | (Check all that apply): |
| <input type="checkbox"/> Work Plan   | <input checked="" type="checkbox"/> Quality Control |                         |
| <input type="checkbox"/> Safety Violation  | <input type="checkbox"/> Other                      |                         |
| <input type="checkbox"/> Safety Comments   |   |                         |
| DESCRIPTION: <i>The following grids have</i><br><i>Passed a government QA R-59, S21, S26</i><br><i>S28, S37, S48, S50, and S51</i><br><i>Nothing follows</i> |   |                         |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.  |   |                         |
| <i>Michael Smith</i><br>USACE Site Representative  |   |                         |
| RECEIPT ACKNOWLEDGED: <i>[Signature]</i><br>Contractor's Representative  |   |                         |
| ACTION TAKEN:  |   |                         |
| CEHNC FORM 948 (Revised)<br>1 APR 96   |   |                         |
| <b>COPY 1 - Contractor's Representative</b>  |   |                         |

| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO        |   |                         |
|---|---|-------------------------|
| TO:<br><i>Foster Wheeler</i>  | DATE:<br><i>11-13-02</i>                            | TIME:<br><i>1500</i>    |
| CONTRACT NUMBER:<br><i>DACA 87-99 D0010</i>   | PROJECT LOCATION:<br><i>FT McClellan Al</i>         |                         |
| DO #:<br><i>D010</i>  |   |                         |
| SUBJECT ITEM(S)   |   | (Check all that apply): |
| <input type="checkbox"/> Work Plan  | <input checked="" type="checkbox"/> Quality Control |                         |
| <input type="checkbox"/> Safety Violation   | <input type="checkbox"/> Other                      |                         |
| <input type="checkbox"/> Safety Comments  |   |                         |
| DESCRIPTION: <i>The following grids have</i>  |   |                         |
| <i>Passed a government QA R30, R31</i>  |   |                         |
| <i>S08, S-14, S20, S27, S31, S38, S49, S52</i>  |   |                         |
| <i>S-53, S74, S75, S76 S77.</i>   |   |                         |
| <i>Nothing follows</i>  |   |                         |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested. |   |                         |
| <i>Michael Smith</i><br>USACE Site Representative   |   |                         |
| RECEIPT ACKNOWLEDGED: <i>LM Oak</i><br>Contractor's Representative                                  |   |                         |
| ACTION TAKEN:   |   |                         |
| CEHNC FORM 948 (Revised)<br>1 APR 96  |   |                         |
| <b>COPY 1 - Contractor's Representative</b>   |   |                         |

| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO          |   |                         |
|---|---|-------------------------|
| TO:<br><i>Foster Wheeler</i>  | DATE:<br><i>11-13-02</i>                            | TIME:<br><i>1500</i>    |
| CONTRACT NUMBER:<br><i>DACA 87-99 D0010</i>   | PROJECT LOCATION:<br><i>FT McClellan A1</i>         |                         |
| DO #:<br><i>D0010</i>   |   |                         |
| SUBJECT ITEM(S)   |   | (Check all that apply): |
| <input type="checkbox"/> Work Plan  | <input checked="" type="checkbox"/> Quality Control |                         |
| <input type="checkbox"/> Safety Violation   | <input type="checkbox"/> Other                      |                         |
| <input type="checkbox"/> Safety Comments  |   |                         |
| DESCRIPTION: <i>The following grids have passed a government QA R17+R18</i><br><i>Nothing follows</i> |   |                         |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |   |                         |
| <i>Michael Smith</i><br>USACE Site Representative   |   |                         |
| RECEIPT ACKNOWLEDGED: <i>[Signature]</i><br>Contractor's Representative                               |   |                         |
| ACTION TAKEN:   |   |                         |
| CEHNC FORM 948 (Revised)<br>1 APR 96  |   |                         |
| <b>COPY 1 - Contractor's Representative</b>   |   |                         |



| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO  |   |                      |
|---|---|----------------------|
| TO:<br><i>Foster Wheeler</i>  | DATE:<br><i>11-13-02</i>                    | TIME:<br><i>1500</i> |
| CONTRACT NUMBER:<br><i>DACA 87-99 D0010</i>   | PROJECT LOCATION:<br><i>FT McClellan A1</i> |                      |
| DO #:<br><i>D010</i>  |   |                      |
| <p><b>SUBJECT ITEM(S)</b> (Check all that apply):</p> <p><input type="checkbox"/> Work Plan                      <input checked="" type="checkbox"/> Quality Control</p> <p><input type="checkbox"/> Safety Violation                <input type="checkbox"/> Other</p> <p><input type="checkbox"/> Safety Comments</p> |   |                      |
| <p>DESCRIPTION: <i>The following grids have passed a government QA - R-48, R52, R63, R73, R76, R81, R83, T-14, T15, T-25, T41, T42, T45 and Q45</i></p> <p><i>Nothing follows</i></p>   |   |                      |
| <p><input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.</p> <p style="text-align: center;"><i>Michael Smith</i><br/>USACE Site Representative</p>  |   |                      |
| <p>RECEIPT ACKNOWLEDGED: <i>UMD</i><br/>Contractor's Representative</p>   |   |                      |
| <p><b>ACTION TAKEN:</b></p>   |   |                      |
| <p>CEHNC FORM 948 (Revised) 1 APR 96      <b>COPY 1 - Contractor's Representative</b></p>   |   |                      |

| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO   |  |                      |
|--|--|----------------------|
| TO:<br><i>Foster Wheeler</i>   | DATE:<br><i>11-14-02</i>   | TIME:<br><i>1200</i> |
| CONTRACT NUMBER:<br><i>DACA 87-99-00010</i>  | PROJECT LOCATION:<br><i>FT McClellan AL.</i>   |                      |
| DO #:<br><i>D010</i>   |  |                      |
| SUBJECT ITEM(S)<br><input type="checkbox"/> Work Plan<br><input type="checkbox"/> Safety Violation<br><input type="checkbox"/> Safety Comments | (Check all that apply):<br><input type="checkbox"/> Quality Control<br><input checked="" type="checkbox"/> Other |                      |
| DESCRIPTION: <i>Request T62 be turned over to the government for QA inspection</i><br><i>Nothing follows</i>                                   |  |                      |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.  |  |                      |
| <i>Michael Smith</i><br>USACE Site Representative  |  |                      |
| RECEIPT ACKNOWLEDGED: <i>[Signature]</i><br>Contractor's Representative  |  |                      |
| ACTION TAKEN:  |  |                      |
| CEHNC FORM 948 (Revised)<br>1 APR 95   |  |                      |
| <b>COPY 1 - Contractor's Representative</b>  |  |                      |

| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO  |   |                      |
|---|---|----------------------|
| TO:<br><i>Foster Wheeler</i>  | DATE:<br><i>11-14-02</i>                    | TIME:<br><i>1200</i> |
| CONTRACT NUMBER:<br><i>DACA 87-99 D0010</i>   | PROJECT LOCATION:<br><i>FT McClellan AI</i> |                      |
| DO #:<br><i>D010</i>  |   |                      |
| SUBJECT ITEM(S) (Check all that apply):<br><input type="checkbox"/> Work Plan <input checked="" type="checkbox"/> Quality Control<br><input type="checkbox"/> Safety Violation <input type="checkbox"/> Other<br><input type="checkbox"/> Safety Comments   |   |                      |
| DESCRIPTION: <i>The following grids failed a government QA inspection for Quality of work. (Anomalies not investigated) A large number of anomalies were detected during the QA inspection that were not investigated before being turned over for QA T91, T92, T93, T96, T95, T99, T97, T98, P5, P11 and P12</i> |   |                      |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |   |                      |
| <br>USACE Site Representative   |   |                      |
| RECEIPT ACKNOWLEDGED: <br>Contractor's Representative   |   |                      |
| ACTION TAKEN: <i>The 48 anomalies identified during government QA inspection were detected during Geophysical mapping but did not meet selected criteria (size, shape, amplitude).</i>  |   |                      |
| CEHNC FORM 948 (Revised) 1 APR 96 <b>COPY 1 - Contractor's Representative</b>   |   |                      |

| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO        |   |   |
|---|---|---|
| TO:<br><i>Foster Wheeler</i>  | DATE:<br><i>19 Nov</i>  | TIME:   |
| CONTRACT NUMBER:<br><i>DACA 87-99 D0010</i>   | PROJECT LOCATION:<br><i>40 Acre Extension<br/>By Pass<br/>FT McClellan AL</i> |   |
| DO #:   |   |   |
| SUBJECT ITEM(S)   |   | (Check all that apply):                         |
| <input type="checkbox"/> Work Plan  | <input checked="" type="checkbox"/> Quality Control                           |   |
| <input type="checkbox"/> Safety Violation   | <input type="checkbox"/> Other  |   |
| <input type="checkbox"/> Safety Comments  |   |   |
| DESCRIPTION: <i>The following grid (1)<br/>PASSED a QA inspection T-62</i>                          |   |   |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested. |   |   |
|   |   | <i>[Signature]</i><br>USACE Site Representative |
| RECEIPT ACKNOWLEDGED:   | <i>[Signature]</i><br>Contractor's Representative                             |   |
| ACTION TAKEN:   |   |   |
| CEHNC FORM 948 (Revised) 1 APR 96 <b>COPY 1 - Contractor's Representative</b>                       |   |   |


| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO   |   |       |
|--|---|-------|
| TO:<br><i>Foster Wheeler</i>   | DATE:<br><i>20 NOV</i>  | TIME: |
| CONTRACT NUMBER:<br><i>DACA 87 99 D 0010</i>   | PROJECT LOCATION:<br><i>40 Acre Extension<br/>By Pass<br/>FT McClellan AL</i> |       |
| DO #:  |   |       |
| <p><b>SUBJECT ITEM(S)</b> (Check all that apply):</p> <p><input type="checkbox"/> Work Plan <input checked="" type="checkbox"/> Quality Control</p> <p><input type="checkbox"/> Safety Violation <input type="checkbox"/> Other</p> <p><input type="checkbox"/> Safety Comments</p>  |   |       |
| <p>DESCRIPTION: <i>The following grids passed a government re-QA inspection: T91 T92 T93 T95 T96 T97 T98 T99 P5 P11 P12; The grids failed a QA on 14 Nov due to anomalies not investigated. 48 anomalies were detected during QA. Anomalies were id as QA picked; FW investigated these and no OE or OE look alike were discovered.</i></p> <p><input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.</p> |   |       |
| <p><i>John Wheeler</i><br/>USACE Site Representative</p>   |   |       |
| <p>RECEIPT ACKNOWLEDGED: <i>[Signature]</i><br/>Contractor's Representative</p>  |   |       |
| <p><b>ACTION TAKEN:</b></p>  |   |       |
| <p>CEHNC FORM 948 (Revised) 1 APR 96 <b>COPY 1 - Contractor's Representative</b></p>   |   |       |

**This page intentionally left blank.**

# **Mechanical Removal Form 948s**

**This page intentionally left blank.**


| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO   |  |                      |
|--|--|----------------------|
| TO:<br><i>Foster Wheeler</i>   | DATE:<br><i>12-04-02</i>                     | TIME:<br><i>1100</i> |
| CONTRACT NUMBER:<br><i>DACA 87-99 D0010</i>  | PROJECT LOCATION:<br><i>FT. McClellan A1</i> |                      |
| DO #:<br><i>D010</i>   |  |                      |
| SUBJECT ITEM(S) (Check all that apply):<br><input type="checkbox"/> Work Plan <input type="checkbox"/> Quality Control<br><input checked="" type="checkbox"/> Safety Violation <input type="checkbox"/> Other<br><input type="checkbox"/> Safety Comments  |  |                      |
| DESCRIPTION: <i>NON-UXO qualified visitor was NOT properly escorted. It is Foster Wheeler responsibility to conduct a safety briefing record in the visitor log and escort all visitors in the UXO Area. A verbal warning was given on 12-02-02 for this same infraction. This is a recurring violation.</i> |  |                      |
| <input checked="" type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |  |                      |
| <br>USACE Site Representative  |  |                      |
| RECEIPT ACKNOWLEDGED: <br>Contractor's Representative  |  |                      |
| ACTION TAKEN:<br><i>Subcontractor was cleared to Shredder Pod while <del>at</del> on Iron Mountain Road. No operations were being conducted at either site. UXO Escort was at Shredder Pod to pickup subcontractor Escort.</i>   |  |                      |
| CEHNC FORM 948 (Revised) 1 APR 96 <b>COPY 1 - Contractor's Representative</b>  |  |                      |

| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO   |  |       |
|--|--|-------|
| TO:  | DATE:                                    | TIME: |
| Foster Wheeler   | 12-21-02                                 | 1300  |
| CONTRACT NUMBER:   | PROJECT LOCATION:                        |       |
| DACA87-99D0010   | FT McClellan                             |       |
| DO #:  | Mechanical Removal                       |       |
| D-0010   |  |       |
| SUBJECT ITEM(S)  | (Check all that apply):                  |       |
| <input checked="" type="checkbox"/> Work Plan  | <input type="checkbox"/> Quality Control |       |
| <input checked="" type="checkbox"/> Safety Violation   | <input type="checkbox"/> Other           |       |
| <input type="checkbox"/> Safety Comments   |  |       |
| DESCRIPTION: Innovative Technology Test. The live Ordnance for the mechanical shedder was not properly secured. The live ordnance was left on a table at the shedder site. The Ordnance must be secured and guarded during non-working hours (Chapter 15) or Placed in the area approved by the Contracting Officer. |  |       |
| <input checked="" type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |  |       |
| <br>USACE Site Representative  |  |       |
| RECEIPT ACKNOWLEDGED: <br>Contractor's Representative  |  |       |
| ACTION TAKEN:<br>Corrective actions have been taken on 12/21/02<br>   |  |       |
| CEHNC FORM 948 (Revised)<br>1 APR 96   |  |       |
| COPY 1 - Contractor's Representative   |  |       |

| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO  |  |                      |
|---|--|----------------------|
| TO:<br><i>Foster Wheeler</i>  | DATE:<br><i>1-17-03</i>                      | TIME:<br><i>1325</i> |
| CONTRACT NUMBER:<br><i>DACA 87-99 D0010</i>   | PROJECT LOCATION:<br><i>FT McClellan AL.</i> |                      |
| DO #:<br><i>D-0010</i>  | <i>Mechanical Removal</i>                    |                      |
| SUBJECT ITEM(S) (Check all that apply):<br><input type="checkbox"/> Work Plan <input type="checkbox"/> Quality Control<br><input checked="" type="checkbox"/> Safety Violation <input type="checkbox"/> Other<br><input type="checkbox"/> Safety Comments   |  |                      |
| DESCRIPTION: <i>Defective safety equipment.</i><br><i>The IT 28 was being operated with</i><br><i>a defective side window. The side ballistic</i><br><i>glass had a crack that ran horizontally</i><br><i>completely across the window. The ballistic</i><br><i>glass is no longer suitable for its intended</i><br><i>Purpose.</i> |  |                      |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |  |                      |
| <p style="text-align: center;"><i>Michael Smith</i><br/>USACE Site Representative</p>   |  |                      |
| RECEIPT ACKNOWLEDGED: <i>Cecil Yunker</i><br>Contractor's Representative  |  |                      |
| ACTION TAKEN:<br><i>The IT 28 WAS REMOVED FROM INTRUSIVE</i><br><i>OPERATIONS AT 11:00 THIS DATE</i><br><i>Cecil Yunker</i>   |  |                      |
| CEHNC FORM 948 (Revised)<br>1 APR 96  |  |                      |
| <b>COPY 1 - Contractor's Representative</b>   |  |                      |

| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO        |  |  |
|---|--|--|
| TO:<br><i>Foster Wheeler</i>  | DATE:<br><i>1-23-03</i>                  | TIME:                                    |
| CONTRACT NUMBER:<br><i>DACA87-99-D0010</i>  | PROJECT LOCATION:<br><i>FT McClellan</i> |  |
| DO #:<br><i>D0010</i>   |  |  |
| SUBJECT ITEM(S)   |  | (Check all that apply):                  |
| <input type="checkbox"/> Work Plan  |  | <input type="checkbox"/> Quality Control |
| <input type="checkbox"/> Safety Violation   |  | <input type="checkbox"/> Other           |
| <input type="checkbox"/> Safety Comments  |  |  |
| DESCRIPTION: <i>The following grid passed</i>   |  |  |
| <i>a 10% government QA inspection</i>   |  |  |
| <i>M49R.</i>  |  |  |
| <i>Nothing follows</i>  |  |  |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested. |  |  |
| <i>Michael Smith</i><br>USACE Site Representative   |  |  |
| RECEIPT ACKNOWLEDGED: <i>[Signature]</i><br>Contractor's Representative                             |  |  |
| ACTION TAKEN:   |  |  |
| CEHNC FORM 948 (Revised)<br>1 APR 96  |  |  |
| <b>COPY 1 - Contractor's Representative</b>   |  |  |

| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO        |   |   |
|---|---|---|
| TO:<br><i>Foster Wheeler</i>  | DATE:<br><i>2-2-03</i>                              | TIME:<br><i>1000</i>                        |
| CONTRACT NUMBER:<br><i>DACA87-99-D-0010</i>   | PROJECT LOCATION:<br><i>FT McClellan AL.</i>        |   |
| DO #:<br><i>0010</i>  |   |   |
| SUBJECT ITEM(S)   |   | (Check all that apply):                     |
| <input type="checkbox"/> Work Plan  | <input checked="" type="checkbox"/> Quality Control |   |
| <input type="checkbox"/> Safety Violation   | <input type="checkbox"/> Other                      |   |
| <input type="checkbox"/> Safety Comments  |   |   |
| DESCRIPTION: <i>The following grid passed a</i>   |   |   |
| <i>10% government QA inspection M42</i>   |   |   |
| <i>nothing follows</i>  |   |   |
| <hr/> <hr/> <hr/> <hr/> <hr/>   |   |   |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested. |   |   |
| <i>Michael Smith</i><br>USACE Site Representative   |   |   |
| RECEIPT ACKNOWLEDGED: <i>Cecil Gardner</i><br>Contractor's Representative                           |   |   |
| ACTION TAKEN:   |   |   |
| <br><br><br><br><br>  |   |   |
| CEHNC FORM 948 (Revised)<br>1 APR 96  |   | <b>COPY 1 – Contractor's Representative</b> |

| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO  |  |                       |
|---|--|-----------------------|
| TO:<br><i>Foster Wheelert</i>   | DATE:<br><i>2-8-03</i>                       | TIME:<br><i>08:20</i> |
| CONTRACT NUMBER:<br><i>DACA 87-99 D 0010</i>  | PROJECT LOCATION:<br><i>FT McClellan AL.</i> |                       |
| DO #:<br><i>D 010</i>   | <i>Mechanical Removal</i>                    |                       |
| SUBJECT ITEM(S) (Check all that apply):<br><input checked="" type="checkbox"/> Work Plan <input type="checkbox"/> Quality Control<br><input checked="" type="checkbox"/> Safety Violation <input type="checkbox"/> Other<br><input type="checkbox"/> Safety Comments                        |  |                       |
| DESCRIPTION: <i>Contractor violated the Site wide W.P., Site Specific W.P. DID OE-25 and the directions of the Contracting Officer by exceeding the amount of time a person can perform UXO activities. Because of your schedule you are limited to 5 eight-hour days of UXO activities</i> |  |                       |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |  |                       |
| <br>USACE Site Representative   |  |                       |
| RECEIPT ACKNOWLEDGED: <br>Contractor's Representative   |  |                       |
| ACTION TAKEN:<br><i>Demolition Team only worked 7 hours in an UXO field operations Due to Morning Training Session.</i>   |  |                       |
| CEHNC FORM 948 (Revised) 1 APR 96 <b>COPY 1 - Contractor's Representative</b>   |  |                       |



| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO  |  |                      |
|---|--|----------------------|
| TO:<br><i>Foster Wheeler</i>  | DATE:<br><i>11 Feb 03</i>  | TIME:<br><i>1600</i> |
| CONTRACT NUMBER:<br><i>DACA87-99-D-0010</i>   | PROJECT LOCATION:<br><i>Eastern Bypass<br/>Mechanical Removal Area</i> |                      |
| DO #:<br><i>0010</i>  | <i>Ft. McClellan, AL</i>   |                      |
| SUBJECT ITEM(S) (Check all that apply):<br><input type="checkbox"/> Work Plan<br><input type="checkbox"/> Safety Violation<br><input type="checkbox"/> Safety Comments<br><input checked="" type="checkbox"/> Quality Control<br><input checked="" type="checkbox"/> Other <i>QA Pass</i> |  |                      |
| DESCRIPTION: <i>Grid M26 Has passed a<br/>10% Government QA Inspection (16%)<br/>Nothing follows</i>  |  |                      |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |  |                      |
| _____<br><i>Rachel Harris</i><br>USACE Site Representative  |  |                      |
| RECEIPT ACKNOWLEDGED: _____<br><i>Swain</i><br>Contractor's Representative  |  |                      |
| ACTION TAKEN:   |  |                      |
| _____   |  |                      |

CEHNC FORM 948 (Revised)  
1 APR 96

**COPY 1 - Contractor's Representative**

|  |  |                      |
|--|--|----------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>ORDNANCE AND EXPLOSIVE GROUP<br/>MEMO</b>  |  |                      |
| <b>TO:</b><br>Foster Wheeler   | <b>DATE:</b><br>12 Feb 03  | <b>TIME:</b><br>1600 |
| <b>CONTRACT NUMBER:</b><br>DACA 87-99-00010  | <b>PROJECT LOCATION:</b><br>Eastern Bypass<br>Mechanical Removal Area<br>Ft. McClellan, AL |                      |
| <b>DO #:</b><br>0010   |  |                      |
| <b>SUBJECT ITEM(S)</b> (Check all that apply):<br><input type="checkbox"/> Work Plan<br><input type="checkbox"/> Safety Violation<br><input type="checkbox"/> Safety Comments<br><input checked="" type="checkbox"/> Quality Control<br><input type="checkbox"/> Other QA Pass |  |                      |
| <b>DESCRIPTION:</b> Grid L36 has passed a 100% Government QA Inspection. (1 Grid).<br>Nothing follows  |  |                      |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.  |  |                      |
| _____<br>USACE Site Representative   |  |                      |
| <b>RECEIPT ACKNOWLEDGED:</b> _____<br>Contractor's Representative  |  |                      |
| <b>ACTION TAKEN:</b>   |  |                      |
| CEHNC FORM 948 (Revised)<br>1 APR 96   |  |                      |
| <b>COPY 1 – Contractor's Representative</b>  |  |                      |


| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO                                     |   |   |
|--|---|---|
| TO:<br><i>Foster Wheeler</i>   | DATE:<br><i>2-14-03</i>                     | TIME:<br><i>12:30</i>                               |
| CONTRACT NUMBER:<br><i>DACA 87-99 D0010</i>  | PROJECT LOCATION:<br><i>FT McClellan A1</i> |   |
| DO #:<br><i>D010</i>   |   |   |
| SUBJECT ITEM(S)  |   | (Check all that apply):                             |
| <input type="checkbox"/> Work Plan   |   | <input checked="" type="checkbox"/> Quality Control |
| <input type="checkbox"/> Safety Violation  |   | <input type="checkbox"/> Other                      |
| <input type="checkbox"/> Safety Comments   |   |   |
| DESCRIPTION: <i>The following audit has received a 10% government QA inspection so OE was found during this inspection. M19K</i> |   |   |
| _____  |   |   |
| _____  |   |   |
| _____  |   |   |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.                              |   |   |
| <i>Michael Smith</i><br>USACE Site Representative  |   |   |
| RECEIPT ACKNOWLEDGED: <i>[Signature]</i><br>Contractor's Representative  |   |   |
| ACTION TAKEN:  |   |   |
|  |   |   |
| CEHNC FORM 948 (Revised)<br>1 APR 96   |   |   |
| <b>COPY 1 – Contractor's Representative</b>  |   |   |

|   |  |                       |
|---|--|-----------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>ORDNANCE AND EXPLOSIVE GROUP<br/>MEMO</b>   |  |                       |
| <b>TO:</b> USAESC/H   | <b>DATE:</b><br>19 FEB 03  | <b>TIME:</b><br>10:00 |
| <b>CONTRACT NUMBER:</b><br>DAE87-99-D-0010  | <b>PROJECT LOCATION:</b><br>EASTERN BYPASS<br>MECH REMOVAL AREA<br>FMC, AL |                       |
| <b>DO #:</b> 0010   |  |                       |
| <b>SUBJECT ITEM(S)</b>  | <b>(Check all that apply):</b>   |                       |
| <input type="checkbox"/> Work Plan  | <input checked="" type="checkbox"/> Quality Control                        |                       |
| <input type="checkbox"/> Safety Violation   | <input type="checkbox"/> Other   |                       |
| <input type="checkbox"/> Safety Comments  |  |                       |
| <b>DESCRIPTION:</b> Grids L36 and M19 have been backfilled with dirt which has received a quality control check and is now ready for the Government QA check. |  |                       |
| <i>C. D. ...</i>  |  |                       |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |  |                       |
| _____<br>USACE Site Representative  |  |                       |
| <b>RECEIPT ACKNOWLEDGED:</b> _____<br>Contractor's Representative   |  |                       |
| <b>ACTION TAKEN:</b>  |  |                       |
|   |  |                       |
| CEHNC FORM 948 (Revised)<br>1 APR 96  |  |                       |
| <b>COPY 1 - Contractor's Representative</b>   |  |                       |

|   |  |                    |
|---|--|--------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>ORDNANCE AND EXPLOSIVE GROUP<br/>MEMO</b>   |  |                    |
| TO: <i>Foster Wheeler Inc</i><br><i>USAESCH</i>   | DATE: <i>19 Feb 03</i>   | TIME: <i>16:15</i> |
| CONTRACT NUMBER:<br><i>DACA87-99-D-0010</i>   | PROJECT LOCATION:<br><i>Eastern Bypass<br/>Mechanical Removal Area<br/>FMC, AL</i> |                    |
| DO #: <i>0010</i>   |  |                    |
| SUBJECT ITEM(S) (Check all that apply):<br><input type="checkbox"/> Work Plan <input checked="" type="checkbox"/> Quality Control<br><input type="checkbox"/> Safety Violation <input type="checkbox"/> Other<br><input type="checkbox"/> Safety Comments |  |                    |
| DESCRIPTION: <i>The dirt (FINES) processed on 18 and 19 February, 2003 is ready for the Government Quality Assurance Check.</i>   |  |                    |
|   |  |                    |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |  |                    |
| USACE Site Representative   |  |                    |
| RECEIPT ACKNOWLEDGED: _____<br><span style="float: right;">Contractor's Representative</span>   |  |                    |
| ACTION TAKEN:   |  |                    |
| CEHNC FORM 948 (Revised) 1 APR 96 <b>COPY 1 - Contractor's Representative</b>   |  |                    |

|  |  |              |
|--|--|--------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>ORDNANCE AND EXPLOSIVE GROUP<br/>MEMO</b>  |  |              |
| <b>TO:</b> FOSTER WHEELER  | <b>DATE:</b><br>19 Feb 03 16:15  | <b>TIME:</b> |
| <b>CONTRACT NUMBER:</b><br>DACA87-99-0010  | <b>PROJECT LOCATION:</b><br>EASTERN BYPASS<br>MECHANICAL REMOVAL<br>AREA, FMG AL |              |
| <b>DO #:</b><br>0010   |  |              |
| <b>SUBJECT ITEM(S)</b>   | <b>(Check all that apply):</b>   |              |
| <input type="checkbox"/> Work Plan   | <input checked="" type="checkbox"/> Quality Control                              |              |
| <input type="checkbox"/> Safety Violation  | <input type="checkbox"/> Other   |              |
| <input type="checkbox"/> Safety Comments   |  |              |
| <b>DESCRIPTION:</b> Approximately ten percent of the dirt (FINES) processed on February 18 and 19 received a Government QA Check, No OE items found during the QA Check. |  |              |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.  |  |              |
| <br>USACE Site Representative  |  |              |
| <b>RECEIPT ACKNOWLEDGED:</b> <br>Contractor's Representative                         |  |              |
| <b>ACTION TAKEN:</b>   |  |              |
| CEHNC FORM 948 (Revised)<br>1 APR 96   |  |              |
| <b>COPY 1 – Contractor's Representative</b>  |  |              |

|   |   |                    |                                    |   |   |                                |  |  |
|---|---|--------------------|------------------------------------|---|---|--------------------------------|--|--|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>                 ORDNANCE AND EXPLOSIVE GROUP<br/>                 MEMO</b>   |   |                    |                                    |   |   |                                |  |  |
| TO: <i>FOSTER WHEELER</i><br><i>USAESCH</i>   | DATE: <i>20 FEB 03</i>  | TIME: <i>09:00</i> |                                    |   |   |                                |  |  |
| CONTRACT NUMBER:<br><i>DACA87-99-D-0010</i>   | PROJECT LOCATION:<br><i>EASTERN BYPASS<br/>                 MECH. REMOVAL AREA<br/>                 FMC, AL</i> |                    |                                    |   |   |                                |  |  |
| DO #: <i>0010</i>   |   |                    |                                    |   |   |                                |  |  |
| <b>SUBJECT ITEM(S)</b> (Check all that apply): <table style="width: 100%; border: none;"> <tr> <td><input type="checkbox"/> Work Plan</td> <td><input checked="" type="checkbox"/> Quality Control</td> </tr> <tr> <td><input type="checkbox"/> Safety Violation</td> <td><input type="checkbox"/> Other</td> </tr> <tr> <td><input type="checkbox"/> Safety Comments</td> <td></td> </tr> </table> |   |                    | <input type="checkbox"/> Work Plan | <input checked="" type="checkbox"/> Quality Control | <input type="checkbox"/> Safety Violation | <input type="checkbox"/> Other | <input type="checkbox"/> Safety Comments |  |
| <input type="checkbox"/> Work Plan  | <input checked="" type="checkbox"/> Quality Control   |                    |                                    |   |   |                                |  |  |
| <input type="checkbox"/> Safety Violation   | <input type="checkbox"/> Other  |                    |                                    |   |   |                                |  |  |
| <input type="checkbox"/> Safety Comments  |   |                    |                                    |   |   |                                |  |  |
| DESCRIPTION: <i>Excess material generated<br/>                 on February 18 and 19 is ready<br/>                 for a QA check.</i>  |   |                    |                                    |   |   |                                |  |  |
| <i>C. Dock</i><br>_____<br><input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.  |   |                    |                                    |   |   |                                |  |  |
| <br>USACE Site Representative   |   |                    |                                    |   |   |                                |  |  |
| RECEIPT ACKNOWLEDGED: _____<br>Contractor's Representative  |   |                    |                                    |   |   |                                |  |  |
| ACTION TAKEN:   |   |                    |                                    |   |   |                                |  |  |
| CEHNC FORM 948 (Revised)<br>1 APR 96  |   |                    |                                    |   |   |                                |  |  |
| <b>COPY 1 - Contractor's Representative</b>   |   |                    |                                    |   |   |                                |  |  |


|  |  |   |                      |
|--|--|---|----------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE</b><br><b>ORDNANCE AND EXPLOSIVE GROUP</b><br><b>MEMO</b>                                |  |   |                      |
| <b>TO:</b> FOSTER WHEELER  |  | <b>DATE:</b><br>20 FEB 03   | <b>TIME:</b><br>0900 |
| <b>CONTRACT NUMBER:</b><br>DACA87-99-D-0010  |  | <b>PROJECT LOCATION:</b><br>EASTERN BYPASS<br>MECH. REMOVAL AREA<br>FMC, AL |                      |
| <b>DO #:</b> 0010  |  |   |                      |
| <b>SUBJECT ITEM(S)</b>   |  | (Check all that apply):   |                      |
| <input type="checkbox"/> Work Plan   |  | <input checked="" type="checkbox"/> Quality Control                         |                      |
| <input type="checkbox"/> Safety Violation  |  | <input type="checkbox"/> Other  |                      |
| <input type="checkbox"/> Safety Comments   |  |   |                      |
| <b>DESCRIPTION:</b> A ten percent QA check of Over size material generated on February 18 and 19 was performed. No OE items recovered.           |  |   |                      |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.  |  |   |                      |
| <br>USACE Site Representative                                |  |   |                      |
| <b>RECEIPT ACKNOWLEDGED:</b> <br>Contractor's Representative |  |   |                      |
| <b>ACTION TAKEN:</b>   |  |   |                      |
| CEHNC FORM 948 (Revised)<br>1 APR 96   |  | <b>COPY 1 – Contractor's Representative</b>                                 |                      |

|   |  |                       |
|---|--|-----------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE</b><br><b>ORDNANCE AND EXPLOSIVE GROUP</b><br><b>MEMO</b>                                     |  |                       |
| <b>TO:</b> FOSTER WHEELER   | <b>DATE:</b><br>20 FEB 03  | <b>TIME:</b><br>08:00 |
| <b>CONTRACT NUMBER:</b><br>DAA87-99-D-0010  | <b>PROJECT LOCATION:</b><br>EASTERN BYPASS<br>MECH. REMOVAL AREA<br>FMCC, AL                                     |                       |
| <b>DO #:</b> 0010   |  |                       |
| <b>SUBJECT ITEM(S)</b><br><input type="checkbox"/> Work Plan<br><input type="checkbox"/> Safety Violation<br><input type="checkbox"/> Safety Comments | (Check all that apply):<br><input checked="" type="checkbox"/> Quality Control<br><input type="checkbox"/> Other |                       |
| <b>DESCRIPTION:</b> The backfill in grids L36 and M19 <sup>960</sup> received a Government QA check, No OE items found during QA check.               |  |                       |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |  |                       |
| <br>USACE Site Representative                                     |  |                       |
| <b>RECEIPT ACKNOWLEDGED:</b> <br>Contractor's Representative      |  |                       |
| <b>ACTION TAKEN:</b>  |  |                       |
| CEHNC FORM 948 (Revised) 1 APR 96   |  |                       |
| <b>COPY 1 – Contractor's Representative</b>   |  |                       |


| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO   |  |                    |
|--|--|--------------------|
| TO: <i>FOSTER WHEELER</i>  | DATE: <i>20 FEB 03</i>   | TIME: <i>12:00</i> |
| CONTRACT NUMBER:<br><i>DACA87-99-D-0010</i>  | PROJECT LOCATION:<br><i>EASTERN BYPASS<br/>MECH. Removal area<br/>FMCG, AL</i> |                    |
| DO #: <i>0010</i>  |  |                    |
| SUBJECT ITEM(S)  | (Check all that apply):  |                    |
| <input type="checkbox"/> Work Plan   | <input checked="" type="checkbox"/> Quality Control                            |                    |
| <input type="checkbox"/> Safety Violation  | <input type="checkbox"/> Other   |                    |
| <input type="checkbox"/> Safety Comments   |  |                    |
| DESCRIPTION: <i>The dust fines<br/>processed during the AM hours<br/>of this date received a<br/>Government O&amp;E check, NO<br/>OE items found</i> |  |                    |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.  |  |                    |
| <i>[Signature]</i><br>USACE Site Representative  |  |                    |
| RECEIPT ACKNOWLEDGED: <i>[Signature]</i><br>Contractor's Representative  |  |                    |
| ACTION TAKEN:  |  |                    |
| CEHNC FORM 948 (Revised)<br>1 APR 96   |  |                    |
| <b>COPY 1 - Contractor's Representative</b>  |  |                    |

|  |   |                    |
|--|---|--------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>ORDNANCE AND EXPLOSIVE GROUP<br/>MEMO</b>  |   |                    |
| <b>TO:</b> USAESCH   | <b>DATE:</b> 20 FEB 03  | <b>TIME:</b> 15:30 |
| <b>CONTRACT NUMBER:</b><br>DACA87-99-D-0010  | <b>PROJECT LOCATION:</b><br>EASTERN BYPASS<br>MECH REMOVAL<br>AREA, FMG, AL |                    |
| <b>DO #:</b> 0010  |   |                    |
| <b>SUBJECT ITEM(S)</b>   | <b>(Check all that apply):</b>  |                    |
| <input type="checkbox"/> Work Plan   | <input checked="" type="checkbox"/> Quality Control                         |                    |
| <input type="checkbox"/> Safety Violation  | <input type="checkbox"/> Other  |                    |
| <input type="checkbox"/> Safety Comments   |   |                    |
| <b>DESCRIPTION:</b> Dirt fines processed during the AM hours, February 20, 2003 and Oversize (Spoils) material generated on this date are ready for the Government QA Check. |   |                    |
| <br>C. Doak  |   |                    |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.  |   |                    |
| <br>USACE Site Representative  |   |                    |
| <b>RECEIPT ACKNOWLEDGED:</b> _____<br>Contractor's Representative  |   |                    |
| <b>ACTION TAKEN:</b>   |   |                    |
| CEHNC FORM 948 (Revised) 1 APR 96 <span style="float: right;"><b>COPY 1 - Contractor's Representative</b></span>   |   |                    |

|  |  |   |
|--|--|---|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>ORDNANCE AND EXPLOSIVE GROUP<br/>MEMO</b>                            |  |   |
| <b>TO:</b> FOSTER WHEELER  |  | <b>DATE:</b><br>20 FEB 03   |
|  |  | <b>TIME:</b><br>0900  |
| <b>CONTRACT NUMBER:</b><br>DACA87-99-D-0010  |  | <b>PROJECT LOCATION:</b><br>EASTERN BYPASS<br>MECH. REMOVAL AREA<br>FMC, AL   |
| <b>DO #:</b> 0010  |  |   |
| <b>SUBJECT ITEM(S)</b>   |  | <b>(Check all that apply):</b>  |
| <input type="checkbox"/> Work Plan   |  | <input checked="" type="checkbox"/> Quality Control   |
| <input type="checkbox"/> Safety Violation  |  | <input type="checkbox"/> Other  |
| <input type="checkbox"/> Safety Comments   |  |   |
| <b>DESCRIPTION:</b> A ten Percent QA Check of Oversize (SP015) material generated February 20, was performed. No OE items found. |  |   |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.                              |  |   |
|  |  | <br>USACE Site Representative   |
| <b>RECEIPT ACKNOWLEDGED:</b>   |  | <br>Contractor's Representative |
| <b>ACTION TAKEN:</b>   |  |   |
| CEHNC FORM 948 (Revised)<br>1 APR 96   |  |   |
| <b>COPY 1 - Contractor's Representative</b>  |  |   |

|  |   |                    |
|--|---|--------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>ORDNANCE AND EXPLOSIVE GROUP<br/>MEMO</b>  |   |                    |
| <b>TO:</b> USAESCH   | <b>DATE:</b> 20 FEB 03  | <b>TIME:</b> 16:00 |
| <b>CONTRACT NUMBER:</b><br>DACA87-99-D-0010  | <b>PROJECT LOCATION:</b><br>EASTERN BYPASS<br>MECH REMOVAL AREA |                    |
| <b>DO #:</b> 0010  | FMC AL  |                    |
| <b>SUBJECT ITEM(S)</b> (Check all that apply):<br><input type="checkbox"/> Work Plan<br><input type="checkbox"/> Safety Violation<br><input type="checkbox"/> Safety Comments<br><input checked="" type="checkbox"/> Quality Control<br><input type="checkbox"/> Other |   |                    |
| <b>DESCRIPTION:</b> <i>Dirt fines generated during the PM hours on this date is ready for the Government QA check!</i>   |   |                    |
| <br>C. Doak  |   |                    |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.  |   |                    |
| _____<br>USACE Site Representative   |   |                    |
| <b>RECEIPT ACKNOWLEDGED:</b> _____<br>Contractor's Representative  |   |                    |
| <b>ACTION TAKEN:</b>   |   |                    |
| CEHNC FORM 948 (Revised) 1 APR 96 <span style="float: right;"><b>COPY 1 - Contractor's Representative</b></span>   |   |                    |

|   |   |                    |                                    |   |   |                                |  |  |
|---|---|--------------------|------------------------------------|---|---|--------------------------------|--|--|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>                 ORDNANCE AND EXPLOSIVE GROUP<br/>                 MEMO</b>   |   |                    |                                    |   |   |                                |  |  |
| TO: <i>FOSTER WHEELER</i>   | DATE: <i>21 FEB 03</i>  | TIME: <i>10:00</i> |                                    |   |   |                                |  |  |
| CONTRACT NUMBER:<br><i>DACA87-99-D-0010</i>   | PROJECT LOCATION:<br><i>EASTERN BYPASS<br/>                 MECH. REMOVAL AREA<br/>                 FMC, AL</i> |                    |                                    |   |   |                                |  |  |
| DO #: <i>0010</i>   |   |                    |                                    |   |   |                                |  |  |
| <b>SUBJECT ITEM(S)</b> (Check all that apply): <table style="width: 100%; border: none;"> <tr> <td><input type="checkbox"/> Work Plan</td> <td><input checked="" type="checkbox"/> Quality Control</td> </tr> <tr> <td><input type="checkbox"/> Safety Violation</td> <td><input type="checkbox"/> Other</td> </tr> <tr> <td><input type="checkbox"/> Safety Comments</td> <td></td> </tr> </table> |   |                    | <input type="checkbox"/> Work Plan | <input checked="" type="checkbox"/> Quality Control | <input type="checkbox"/> Safety Violation | <input type="checkbox"/> Other | <input type="checkbox"/> Safety Comments |  |
| <input type="checkbox"/> Work Plan  | <input checked="" type="checkbox"/> Quality Control   |                    |                                    |   |   |                                |  |  |
| <input type="checkbox"/> Safety Violation   | <input type="checkbox"/> Other  |                    |                                    |   |   |                                |  |  |
| <input type="checkbox"/> Safety Comments  |   |                    |                                    |   |   |                                |  |  |
| DESCRIPTION: <i>The dirt (FINES) generated on February 20, during the PM hours received a Government Quality Assurance check, no VXD or OE items found.</i>   |   |                    |                                    |   |   |                                |  |  |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested. <div style="text-align: center; margin-top: 10px;"> <br/>                     USACE Site Representative                 </div>  |   |                    |                                    |   |   |                                |  |  |
| RECEIPT ACKNOWLEDGED: <i>[Signature]</i><br>Contractor's Representative   |   |                    |                                    |   |   |                                |  |  |
| <b>ACTION TAKEN:</b>  |   |                    |                                    |   |   |                                |  |  |
| CEHNC FORM 948 (Revised) 1 APR 96 <span style="float: right; color: red; font-weight: bold;">COPY 1 – Contractor's Representative</span>  |   |                    |                                    |   |   |                                |  |  |




1. Using line, mark out the separate lots of fines. (It will be at least 4 separate lots.)
2. Base on the number of lots, determine the approximate number of cubic yards per each lot.
3. Remove 10% from each separate lot and prepare it for QA sampling.
4. Upon satisfactory completion of QA sampling remove the remainder of the fines to the established "clean" pile.
5. Continue this process until all fines have had QA sampling.

*Note: Any lot that fails QA sampling will have to be reprocessed through the entire system.*

|  |   |                    |                                    |  |   |                                |  |  |
|--|---|--------------------|------------------------------------|--|---|--------------------------------|--|--|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>                 ORDNANCE AND EXPLOSIVE GROUP<br/>                 MEMO</b>  |   |                    |                                    |  |   |                                |  |  |
| TO: <b>FOSTER WHEELER</b>  | DATE: <b>2-22-03</b>                          | TIME: <b>14:15</b> |                                    |  |   |                                |  |  |
| CONTRACT NUMBER:<br><b>DACA87-99-D-0010</b>  | PROJECT LOCATION:<br><b>FE. McClellan, AL</b> |                    |                                    |  |   |                                |  |  |
| DO #: <b>0010</b>  | <b>MECHANICAL REMOVAL AREA</b>                |                    |                                    |  |   |                                |  |  |
| <b>SUBJECT ITEM(S)</b> (Check all that apply): <table style="width: 100%; border: none;"> <tr> <td><input type="checkbox"/> Work Plan</td> <td><input type="checkbox"/> Quality Control</td> </tr> <tr> <td><input type="checkbox"/> Safety Violation</td> <td><input type="checkbox"/> Other</td> </tr> <tr> <td><input type="checkbox"/> Safety Comments</td> <td></td> </tr> </table> |   |                    | <input type="checkbox"/> Work Plan | <input type="checkbox"/> Quality Control | <input type="checkbox"/> Safety Violation | <input type="checkbox"/> Other | <input type="checkbox"/> Safety Comments |  |
| <input type="checkbox"/> Work Plan   | <input type="checkbox"/> Quality Control      |                    |                                    |  |   |                                |  |  |
| <input type="checkbox"/> Safety Violation  | <input type="checkbox"/> Other                |                    |                                    |  |   |                                |  |  |
| <input type="checkbox"/> Safety Comments   |   |                    |                                    |  |   |                                |  |  |
| DESCRIPTION: <b>Lots 1 &amp; 2 of the 4000 Cubic yard pile (FINES) received a Government QA check, No UXO or OE found.</b>   |   |                    |                                    |  |   |                                |  |  |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested. <div style="text-align: center; margin-top: 10px;"> <br/>                     USACE Site Representative                 </div>   |   |                    |                                    |  |   |                                |  |  |
| RECEIPT ACKNOWLEDGED: <br>Contractor's Representative  |   |                    |                                    |  |   |                                |  |  |
| <b>ACTION TAKEN:</b>   |   |                    |                                    |  |   |                                |  |  |
| CEHNC FORM 948 (Revised)<br>1 APR 96   |   |                    |                                    |  |   |                                |  |  |
| <b>COPY 1 – Contractor's Representative</b>  |   |                    |                                    |  |   |                                |  |  |


| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO  |  |                    |
|---|--|--------------------|
| TO: <b>FOSTER WHEELER</b>   | DATE: <b>2-23-03</b>   | TIME: <b>15:00</b> |
| CONTRACT NUMBER:<br><b>DACA87-99-D-0010</b>   | PROJECT LOCATION:<br><b> Ft. McClellan, AL<br/>MECHANICAL REMOVAL<br/>AREA</b> |                    |
| DO #: <b>0010</b>   |  |                    |
| SUBJECT ITEM(S) (Check all that apply):<br><input type="checkbox"/> Work Plan <input checked="" type="checkbox"/> Quality Control<br><input type="checkbox"/> Safety Violation <input type="checkbox"/> Other<br><input type="checkbox"/> Safety Comments |  |                    |
| DESCRIPTION: <b> Lots 3 and 4 received the Government QA check (10% of Fines) no UXO or OE found. Note lots 3 &amp; 4 are from the 4000 cubic yards of soil.</b>  |  |                    |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |  |                    |
| _____<br>USACE Site Representative  |  |                    |
| RECEIPT ACKNOWLEDGED: _____<br>Contractor's Representative  |  |                    |
| ACTION TAKEN:   |  |                    |
| CEHNC FORM 948 (Revised) 1 APR 96 <b>COPY 1 - Contractor's Representative</b>   |  |                    |

|   |  |                    |
|---|--|--------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>                 ORDNANCE AND EXPLOSIVE GROUP<br/>                 MEMO</b>               |  |                    |
| <b>TO:</b> FOSTER WHEELER   | <b>DATE:</b> 2-23-03   | <b>TIME:</b> 14:00 |
| <b>CONTRACT NUMBER:</b><br>DACA87-99-D-0010   | <b>PROJECT LOCATION:</b><br>Ft. McClellan, AL<br>MECHANICAL REMOVAL AREA   |                    |
| <b>DO #:</b> 0010   |  |                    |
| <b>SUBJECT ITEM(S)</b><br><input type="checkbox"/> Work Plan<br><input type="checkbox"/> Safety Violation<br><input type="checkbox"/> Safety Comments | (Check all that apply):<br><input checked="" type="checkbox"/> Quality Control<br><input type="checkbox"/> Other |                    |
| <b>DESCRIPTION:</b> The Oversize spoils processed on this date received a Government QA check, No UXO or OE found.                                    |  |                    |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |  |                    |
| <br>USACE Site Representative                                     |  |                    |
| <b>RECEIPT ACKNOWLEDGED:</b> <br>Contractor's Representative      |  |                    |
| <b>ACTION TAKEN:</b>  |  |                    |
| CEHNC FORM 948 (Revised) 1 APR 96 <span style="float: right;"><b>COPY 1 - Contractor's Representative</b></span>                                      |  |                    |

|   |  |                    |
|---|--|--------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>                 ORDNANCE AND EXPLOSIVE GROUP<br/>                 MEMO</b>   |  |                    |
| TO: <i>FOSTER WHEELER</i>   | DATE: <i>23<sup>rd</sup> W<br/>                 28-03</i>                                  | TIME: <i>15:50</i> |
| CONTRACT NUMBER:<br><i>DACA87-99-D-0010</i>   | PROJECT LOCATION:<br><i>FL. McClellan, AL<br/>                 MECHANICAL REMOVAL AREA</i> |                    |
| DO #: <i>0010</i>   |  |                    |
| <b>SUBJECT ITEM(S)</b> (Check all that apply): <ul style="list-style-type: none"> <li><input type="checkbox"/> Work Plan</li> <li><input type="checkbox"/> Safety Violation</li> <li><input type="checkbox"/> Safety Comments</li> <li><input checked="" type="checkbox"/> Quality Control</li> <li><input type="checkbox"/> Other</li> </ul> |  |                    |
| DESCRIPTION: <i>Received verbal notice that 10% of the Oversize Spoils has been laid out and is ready for QA check. Spoils were checked by Contractor on this date.</i>   |  |                    |
| <i>N. Martin</i><br>_____<br>USACE Site Representative  |  |                    |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |  |                    |
| <i>J. Wald</i><br>_____<br>USACE Site Representative  |  |                    |
| RECEIPT ACKNOWLEDGED: _____<br>Contractor's Representative  |  |                    |
| <b>ACTION TAKEN:</b><br><br><br><br>  |  |                    |
| CEHNC FORM 948 (Revised) 1 APR 96 <span style="float: right;"><b>COPY 1 - Contractor's Representative</b></span>  |  |                    |


| U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br>ORDNANCE AND EXPLOSIVE GROUP<br>MEMO  |  |                   |
|---|--|-------------------|
| TO: <i>LISA ESCH</i><br>From: <i>Foster Wheeler QC</i>  | DATE: <i>24 Feb 03</i>   | TIME: <i>1300</i> |
| CONTRACT NUMBER:<br><i>DACA87-99-D-0010</i>   | PROJECT LOCATION:<br><i>Eastern Bypass<br/>Mechanical Removal Area<br/>Ft. McClellan, AL</i> |                   |
| DO #:<br><i>0010</i>  |  |                   |
| SUBJECT ITEM(S) (Check all that apply):<br><input type="checkbox"/> Work Plan <input checked="" type="checkbox"/> Quality Control<br><input type="checkbox"/> Safety Violation <input type="checkbox"/> Other<br><input type="checkbox"/> Safety Comments |  |                   |
| DESCRIPTION: <i>The dirt fines and oversized spoils processed on this date are ready for government QA Inspection / Last Item /</i>   |  |                   |
| <i>C. Peak JWD</i><br><input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |  |                   |
| _____<br>USACE Site Representative  |  |                   |
| RECEIPT ACKNOWLEDGED: _____<br>Contractor's Representative  |  |                   |
| ACTION TAKEN:   |  |                   |
| CEHNC FORM 948 (Revised)<br>1 APR 96  |  |                   |
| COPY 1 - Contractor's Representative  |  |                   |



|   |  |  |
|---|--|--|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>ORDNANCE AND EXPLOSIVE GROUP<br/>MEMO</b>   |  |  |
| TO: <i>Forster Wheeler</i>  |  | DATE: <i>24 Feb 03</i>   |
|   |  | TIME: <i>1700</i>  |
| CONTRACT NUMBER:<br><i>DACA 87-99-D-0010</i>  |  | PROJECT LOCATION:<br><i>Eastern Bypass<br/>Mechanical Removal Area<br/>Ft. McClellan, AL</i> |
| DO #:<br><i>0010</i>  |  |  |
| SUBJECT ITEM(S) (Check all that apply):<br><input type="checkbox"/> Work Plan <input type="checkbox"/> Quality Control<br><input type="checkbox"/> Safety Violation <input checked="" type="checkbox"/> Other <i>QA</i><br><input type="checkbox"/> Safety Comments |  |  |
| DESCRIPTION: <i>Dirt fines and oversized spoils<br/>                 processed on this date have received a<br/>                 10% QA Inspections. No OE found.<br/>                 / Nothing Follows /</i>  |  |  |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |  |  |
| <br>USACE Site Representative   |  |  |
| RECEIPT ACKNOWLEDGED: <br>Contractor's Representative   |  |  |
| ACTION TAKEN:   |  |  |
| CEHNC FORM 948 (Revised)<br>1 APR 96  |  |  |
| <b>COPY 1 – Contractor's Representative</b>   |  |  |


|   |  |                   |                                    |   |   |                                |  |  |
|---|--|-------------------|------------------------------------|---|---|--------------------------------|--|--|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>                 ORDNANCE AND EXPLOSIVE GROUP<br/>                 MEMO</b>   |  |                   |                                    |   |   |                                |  |  |
| TO: <i>USAEXH</i><br>From: <i>Foster Wheeler</i>  | DATE: <i>25 Feb 03</i>   | TIME: <i>1545</i> |                                    |   |   |                                |  |  |
| CONTRACT NUMBER:<br><i>DACA87-99-D-0010</i>   | PROJECT LOCATION:<br><i>Eastern Bypass<br/>                 Mechanical Removal Area<br/>                 Ft. McClellan, AL</i> |                   |                                    |   |   |                                |  |  |
| DO #:<br><i>0010</i>  |  |                   |                                    |   |   |                                |  |  |
| <b>SUBJECT ITEM(S)</b> (Check all that apply): <table style="width: 100%; border: none;"> <tr> <td><input type="checkbox"/> Work Plan</td> <td><input checked="" type="checkbox"/> Quality Control</td> </tr> <tr> <td><input type="checkbox"/> Safety Violation</td> <td><input type="checkbox"/> Other</td> </tr> <tr> <td><input type="checkbox"/> Safety Comments</td> <td></td> </tr> </table> |  |                   | <input type="checkbox"/> Work Plan | <input checked="" type="checkbox"/> Quality Control | <input type="checkbox"/> Safety Violation | <input type="checkbox"/> Other | <input type="checkbox"/> Safety Comments |  |
| <input type="checkbox"/> Work Plan  | <input checked="" type="checkbox"/> Quality Control  |                   |                                    |   |   |                                |  |  |
| <input type="checkbox"/> Safety Violation   | <input type="checkbox"/> Other   |                   |                                    |   |   |                                |  |  |
| <input type="checkbox"/> Safety Comments  |  |                   |                                    |   |   |                                |  |  |
| DESCRIPTION: <i>Dirt (fines) that was processed<br/>                 on this date is ready for QA Inspection<br/>                 / Nothing Follows /</i>   |  |                   |                                    |   |   |                                |  |  |
| <i>C. Doak</i> <br>FWENC QC   |  |                   |                                    |   |   |                                |  |  |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |  |                   |                                    |   |   |                                |  |  |
| _____<br>USACE Site Representative  |  |                   |                                    |   |   |                                |  |  |
| RECEIPT ACKNOWLEDGED: _____<br>Contractor's Representative  |  |                   |                                    |   |   |                                |  |  |
| ACTION TAKEN:   |  |                   |                                    |   |   |                                |  |  |
| CEHNC FORM 948 (Revised)<br>1 APR 96  |  |                   |                                    |   |   |                                |  |  |
| <b>COPY 1 – Contractor's Representative</b>   |  |                   |                                    |   |   |                                |  |  |

|   |   |                   |
|---|---|-------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>                 ORDNANCE AND EXPLOSIVE GROUP<br/>                 MEMO</b>   |   |                   |
| TO: <i>USAESCH</i><br>From: <i>Foster Wheeler</i>   | DATE: <i>26 Feb 03</i>  | TIME: <i>1600</i> |
| CONTRACT NUMBER:<br><i>DACA 87-99-D-0010</i>  | PROJECT LOCATION:<br><i>Eastern Bypass<br/>                 Mechanical Removal area</i> |                   |
| DO #:<br><i>0010</i>  | <i>Ft. McClellan, AL</i>  |                   |
| SUBJECT ITEM(S) (Check all that apply):<br><input type="checkbox"/> Work Plan<br><input type="checkbox"/> Safety Violation<br><input type="checkbox"/> Safety Comments<br><input checked="" type="checkbox"/> Quality Control<br><input type="checkbox"/> Other |   |                   |
| DESCRIPTION: <i>The dirt fines and spoils that were processed on this date are ready for government QA Inspection. <del>Nothing follows</del></i>   |   |                   |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |   |                   |
| <i>C. Cook</i><br><i>FWENC QC</i><br>_____<br>USACE Site Representative   |   |                   |
| RECEIPT ACKNOWLEDGED: _____<br>Contractor's Representative  |   |                   |
| ACTION TAKEN:   |   |                   |
| CEHNC FORM 948 (Revised) 1 APR 98 <span style="float: right;"><b>COPY 1 - Contractor's Representative</b></span>  |   |                   |

|  |   |                   |
|--|---|-------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>ORDNANCE AND EXPLOSIVE GROUP<br/>MEMO</b>  |   |                   |
| <b>TO:</b> Foster Wheeler  | <b>DATE:</b> 26 Feb 03  | <b>TIME:</b> 0700 |
| <b>CONTRACT NUMBER:</b><br>DACA 87-99-D-0010   | <b>PROJECT LOCATION:</b><br>Eastern Bypass<br>Mechanical Removal Area |                   |
| <b>DO #:</b> 0010  | Ft. McClellan, AL   |                   |
| <b>SUBJECT ITEM(S)</b> (Check all that apply):<br><input type="checkbox"/> Work Plan<br><input type="checkbox"/> Safety Violation<br><input type="checkbox"/> Safety Comments<br><input type="checkbox"/> Quality Control<br><input checked="" type="checkbox"/> Other <i>QA</i> |   |                   |
| <b>DESCRIPTION:</b> <i>Dirt (fines) that was processed on 25 Feb 03 has received a 10% QA inspection. NO OE found. / Nothing follows</i>   |   |                   |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.  |   |                   |
| <br>USACE Site Representative  |   |                   |
| <b>RECEIPT ACKNOWLEDGED:</b> <br>Contractor's Representative   |   |                   |
| <b>ACTION TAKEN:</b>   |   |                   |
| CEHNC FORM 948 (Revised) 1 APR 96 <span style="float: right;"><b>COPY 1 - Contractor's Representative</b></span>   |   |                   |

|   |   |                             |
|---|---|-----------------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>ORDNANCE AND EXPLOSIVE GROUP<br/>MEMO</b>                                   |   |                             |
| <b>TO:</b><br><i>Foster Wheeler</i>   | <b>DATE:</b><br><i>27 Feb 03</i>  | <b>TIME:</b><br><i>0830</i> |
| <b>CONTRACT NUMBER:</b><br><i>DACA87-99-D-0010</i>  | <b>PROJECT LOCATION:</b><br><i>Eastern Bypass<br/>Mechanical Removal Area<br/>Ft. McClellan, AL</i> |                             |
| <b>DO #:</b><br><i>0010</i>   |   |                             |
| <b>SUBJECT ITEM(S)</b>  | <b>(Check all that apply):</b>  |                             |
| <input type="checkbox"/> Work Plan  | <input type="checkbox"/> Quality Control  |                             |
| <input type="checkbox"/> Safety Violation   | <input checked="" type="checkbox"/> Other <i>QA</i>   |                             |
| <input type="checkbox"/> Safety Comments  |   |                             |
| <b>DESCRIPTION:</b> <i>Dirt Fines and spoils generated on 26 Feb 03 have received a 10% QA Inspection. No OE Found. Nothing Follows</i> |   |                             |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.                                     |   |                             |
| <i>Randal L Harris</i><br>USACE Site Representative   |   |                             |
| <b>RECEIPT ACKNOWLEDGED:</b> <i>JMD</i><br>Contractor's Representative  |   |                             |
| <b>ACTION TAKEN:</b>  |   |                             |
| CEHNC FORM 948 (Revised)<br>1 APR 96  |   |                             |
| <b>COPY 1 - Contractor's Representative</b>   |   |                             |


|   |  |                   |
|---|--|-------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>                 ORDNANCE AND EXPLOSIVE GROUP<br/>                 MEMO</b>   |  |                   |
| TO: <i>USAEXH</i><br>From: <i>Foster Wheeler</i>  | DATE: <i>25 Feb 03</i>   | TIME: <i>1545</i> |
| CONTRACT NUMBER:<br><i>DACA87-99-D-0010</i>   | PROJECT LOCATION:<br><i>Eastern Bypass<br/>                 Mechanical Removal Area<br/>                 Ft. McClellan, AL</i> |                   |
| DO #:<br><i>0010</i>  |  |                   |
| SUBJECT ITEM(S) (Check all that apply):<br><input type="checkbox"/> Work Plan<br><input type="checkbox"/> Safety Violation<br><input type="checkbox"/> Safety Comments<br><input checked="" type="checkbox"/> Quality Control<br><input type="checkbox"/> Other |  |                   |
| DESCRIPTION: <i>Dirt (fines) that was processed<br/>                 on this date is ready for QA Inspection<br/>                 / Nothing Follows /</i>   |  |                   |
| <i>C. Doak</i><br><i>FWENC QC</i>   |  |                   |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |  |                   |
| _____<br>USACE Site Representative  |  |                   |
| RECEIPT ACKNOWLEDGED: _____<br>Contractor's Representative  |  |                   |
| ACTION TAKEN:   |  |                   |
| CEHNC FORM 948 (Revised)<br>1 APR 96  |  |                   |
| <b>COPY 1 – Contractor's Representative</b>   |  |                   |

|  |   |                   |
|--|---|-------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>ORDNANCE AND EXPLOSIVE GROUP<br/>MEMO</b>  |   |                   |
| <b>TO:</b> Foster Wheeler  | <b>DATE:</b> 26 Feb 03  | <b>TIME:</b> 0700 |
| <b>CONTRACT NUMBER:</b><br>DACA 87-99-D-0010   | <b>PROJECT LOCATION:</b><br>Eastern Bypass<br>Mechanical Removal Area |                   |
| <b>DO #:</b> 0010  | Ft. McClellan, AL   |                   |
| <b>SUBJECT ITEM(S)</b> (Check all that apply):<br><input type="checkbox"/> Work Plan<br><input type="checkbox"/> Safety Violation<br><input type="checkbox"/> Safety Comments<br><input type="checkbox"/> Quality Control<br><input checked="" type="checkbox"/> Other <i>QA</i> |   |                   |
| <b>DESCRIPTION:</b> <i>Dirt (fines) that was processed on 25 Feb 03 has received a 10% QA inspection. NO OE found. / Nothing follows</i>   |   |                   |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.  |   |                   |
| <br>USACE Site Representative  |   |                   |
| <b>RECEIPT ACKNOWLEDGED:</b> <br>Contractor's Representative   |   |                   |
| <b>ACTION TAKEN:</b>   |   |                   |
| CEHNC FORM 948 (Revised) 1 APR 96 <span style="float: right;"><b>COPY 1 - Contractor's Representative</b></span>   |   |                   |




|   |   |                             |
|---|---|-----------------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>ORDNANCE AND EXPLOSIVE GROUP<br/>MEMO</b>                                   |   |                             |
| <b>TO:</b><br><i>Foster Wheeler</i>   | <b>DATE:</b><br><i>27 Feb 03</i>  | <b>TIME:</b><br><i>0830</i> |
| <b>CONTRACT NUMBER:</b><br><i>DACA87-99-D-0010</i>  | <b>PROJECT LOCATION:</b><br><i>Eastern Bypass<br/>Mechanical Removal Area<br/>Ft. McClellan, AL</i> |                             |
| <b>DO #:</b><br><i>0010</i>   |   |                             |
| <b>SUBJECT ITEM(S)</b>  | <b>(Check all that apply):</b>  |                             |
| <input type="checkbox"/> Work Plan  | <input type="checkbox"/> Quality Control  |                             |
| <input type="checkbox"/> Safety Violation   | <input checked="" type="checkbox"/> Other <i>QA</i>   |                             |
| <input type="checkbox"/> Safety Comments  |   |                             |
| <b>DESCRIPTION:</b> <i>Dirt Fines and spoils generated on 26 Feb 03 have received a 10% QA Inspection. No OE Found. Nothing Follows</i> |   |                             |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.                                     |   |                             |
| <i>Randal L Harris</i><br>USACE Site Representative   |   |                             |
| <b>RECEIPT ACKNOWLEDGED:</b> <i>JWD</i><br>Contractor's Representative  |   |                             |
| <b>ACTION TAKEN:</b>  |   |                             |
| CEHNC FORM 948 (Revised)<br>1 APR 96  |   |                             |
| <b>COPY 1 - Contractor's Representative</b>   |   |                             |



|   |  |  |
|---|--|--|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>                 ORDNANCE AND EXPLOSIVE GROUP<br/>                 MEMO</b>   |  |  |
| TO: <b>FOSTER WHEELER</b>   |  | DATE: <b>3-1-03</b>  |
|   |  | TIME: <b>08:30</b>   |
| CONTRACT NUMBER: <b>DACA87-99-D-0010</b>  |  | PROJECT LOCATION: <b>EASTERN BYPASS MECH. REMOVAL AREA</b> |
| DO #: <b>0010</b>   |  | <b>FE. McClellan, AL</b>                                   |
| <b>SUBJECT ITEM(S)</b> (Check all that apply):  |  |  |
| <input type="checkbox"/> Work Plan  |  |  |
| <input checked="" type="checkbox"/> Quality Control   |  |  |
| <input type="checkbox"/> Safety Violation   |  |  |
| <input type="checkbox"/> Other  |  |  |
| <input type="checkbox"/> Safety Comments  |  |  |
| DESCRIPTION: <b>Fines generated February 28, 2003 received Government QA Check, No UYO or OE found in fines.</b>                          |  |  |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.                                       |  |  |
| <br>USACE Site Representative                         |  |  |
| RECEIPT ACKNOWLEDGED: <br>Contractor's Representative |  |  |
| <b>ACTION TAKEN:</b>  |  |  |
| CEHNC FORM 948 (Revised) 1 APR 96   |  |  |
| <b>COPY 1 - Contractor's Representative</b>   |  |  |

|  |  |                       |
|--|--|-----------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>                 ORDNANCE AND EXPLOSIVE GROUP<br/>                 MEMO</b>  |  |                       |
| <b>TO:</b> USAESCH   | <b>DATE:</b><br>3-1-03   | <b>TIME:</b><br>14:00 |
| <b>CONTRACT NUMBER:</b><br>DACA87-99-D-0010  | <b>PROJECT LOCATION:</b><br>EASTERN BYPASS<br>Mech Removal Area<br>Ft. McClellan, AL |                       |
| <b>DO #:</b> 0010  |  |                       |
| <b>SUBJECT ITEM(S)</b> (Check all that apply): <ul style="list-style-type: none"> <li><input type="checkbox"/> Work Plan</li> <li><input type="checkbox"/> Safety Violation</li> <li><input type="checkbox"/> Safety Comments</li> <li><input checked="" type="checkbox"/> Quality Control FW</li> <li><input type="checkbox"/> Other</li> </ul> |  |                       |
| <b>DESCRIPTION:</b> Verbal notification of dirt spoils ready for Government QA check. Approximately 56 cubic yards processed.<br><br>_____<br>N. Martin  |  |                       |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.<br><br>_____<br>J. Walker<br>USACE Site Representative   |  |                       |
| <b>RECEIPT ACKNOWLEDGED:</b> _____<br>Contractor's Representative  |  |                       |
| <b>ACTION TAKEN:</b><br><br><br>   |  |                       |
| CEHNC FORM 948 (Revised) 1 APR 96 <span style="float: right;"><b>COPY 1 – Contractor's Representative</b></span>   |  |                       |



|   |   |                    |
|---|---|--------------------|
| <b>U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE<br/>                 ORDNANCE AND EXPLOSIVE GROUP<br/>                 MEMO</b>   |   |                    |
| TO: <b>FOSTER WHEELER</b>   | DATE: <b>2 MAR 03</b>   | TIME: <b>15:45</b> |
| CONTRACT NUMBER:<br><b>DACA87-99-D-0010</b>   | PROJECT LOCATION:<br><b>EASTERN BYPASS<br/>MECH. REMOVAL AREA<br/>Ft. McClellan, AL</b> |                    |
| DO #: <b>0010</b>   |   |                    |
| SUBJECT ITEM(S) (Check all that apply):<br><input type="checkbox"/> Work Plan <input type="checkbox"/> Quality Control<br><input type="checkbox"/> Safety Violation <input checked="" type="checkbox"/> Other <b>QA</b><br><input type="checkbox"/> Safety Comments |   |                    |
| DESCRIPTION: <b>Conducted QA check of oversize specs generated this plate, No UXO or OE found.</b>  |   |                    |
| <input type="checkbox"/> Prompt correction or compliance with contract specifications is requested.   |   |                    |
| <br>USACE Site Representative   |   |                    |
| RECEIPT ACKNOWLEDGED: <br>Contractor's Representative   |   |                    |
| ACTION TAKEN:   |   |                    |
| CEHNC FORM 948 (Revised) 1 APR 96 <b>COPY 1 - Contractor's Representative</b>   |   |                    |