

## Appendix B

### General Task Order Documentation

- B-1**        **Daily Site/SUXOS Activity Reports**
- B-2**        **Quality Control Documentation**
  - B-2a**       **Daily Reports**
  - B-2b**       **Intrusive Process Verification**
  - B-2c**       **No Digs to Digs Results**
  - B-2d**       **Field Map Sheets and Geo Maps**
    - Field Map Sheets**
    - Geo Maps**
  - B-2e**       **Geophysical Prove-Out Documentation**
    - Geophysical Prove-Out Work Plan**
    - Geophysical Prove-Out Letter Report**
  - B-2f**       **QC Rejection Documentation**
- B-3**        **Quality Assurance Documentation**
  - B-3a**       **CEHNC Form 948s**
  - B-3b**       **Quality Assurance Audit Evaluation**
- B-4**        **Site Safety Documentation**
- B-5**        **FWS Land Transfer Areas Photographs**

**This page intentionally left blank.**



## **Appendix B-1**

### **Daily Site/SUXOS Activity Reports**



**This page intentionally left blank.**



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				10/15/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		027	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
clear and cold	clear and cool	74 °F	48 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out ("Y" area QC mapping and FWS Intrusive) 0710 All locks in place, intrusive team clear for work 0810 Conducted a check of all locks and barricades 0930 Working on incident report status for Art 1200 Lunch 1230 Out to FWS to check on EZ controls. We may need to place a lock on the Bains Gap road gate. This will prevent anyone from going down Snap Lane. They would not be able to enter our EZ but it was confusing for the TF security patrol 1300 Nancy resolved Eugene's per diem problem 1315 QC Mapping team doing well 1330 Comm check with intrusive team 1435 Comm check with intrusive team 1600 All team in from the field 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

10/15/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				10/16/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		028	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	74 °F	48 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out 0645 Out to FWS area to verify barricades and gates are in place 0830 Weekly TF meeting 0940 Out to the "Y" to check on mapping team. Things going well. They will finish today 1015 Contacted Sara Scott regarding sending 9 White's locators back and getting 6 additional Schonstedts sent to us 1200 Lunch 1230 Notified and received photos of an item found in the FWS area. Looks like a small smoke pot 1250 Got hold of ACOE Safety rep regarding the item 1300 Call from map team. QC mapping is complete. Packing up and returning to office 1310 ACOE rep is on site looking at the item. Awaiting guidance 1345 ACOE rep back. Agrees it is a smoke pot and is getting guidance for disposition and disposal 1417 Received a fax from Dan Copeland with guidelines for disposition and disposal of expended smoke pots 1445 Received an info sheet from ACOE rep (Hank Hubbard) on the item. It is a Mk I, 10lb HC Smoke Pot. It was determined that the item will remain in place until final disposition is determined by ACOE Huntsville. Item will probably need to be packaged and sent to a proper disposal facility. On site ACOE rep is working with his people on this. I have offered our support as required 1600 All teams in from the field 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

10/16/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				10/17/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		029	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Rain	75 °F	49 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0730 Arrived and gathering equipment needed to stake out the high use areas in the FWS area. I will be working with Steve Miller of the FWS. This is required in order for the registered land surveyor's (RLS) crew to survey in these points and determine the actual acreage 1000 Completed area survey returning to office 1030 Departed for the day. Off the clock					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

10/17/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				10/20/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		030	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear and cool	Scattered clouds and warm	80 °F	50 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out 0700 QC out to "Y" area 0745 Out to the FWS to check gates and barricades 0910 Escorted Shaw personnel to allow them to check an area within our locked gates. They did not enter the established EZ 1000 Back at the office 1012 Intrusive team called in a 75mm shrap round that will need demo (Sector 185). Notified ACOE Rep (Mike Smith). He asked when we were going to do demo today. I let him know that we are authorized to do demo once a week, he was unaware of this. It is in the ESS and the work plan 1030 Out to the FWS area to look at item and check on the team. The round looks like it has a rock jammed in the fuze well. Team doing very well. Rough/steep terrain 1200 Lunch 1230 Out to the "Y" to check on QC efforts. Going well but a little slow 1400 Back in the office 1550 Intrusive ops finished for the day. Team returning 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

10/20/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				10/22/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		031	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	83 °F	51 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief. Cecil Taylor out today due to VA medical appointment. Bill Bendel is filling in as Site Safety 0630 Field teams out to the FWS area 0800 Reviewed monthly company asset report 1130 Lunch 1200 Took ACOE rep (Jimmy Walker) out to the FWS area to check on teams. All going well 1500 Back at the office 1600 Team in from the field 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

10/22/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				10/23/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		032	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	79 °F	48 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Sending all UXO personnel out to the "Y" area to complete flag removal and backfill 0700 Suggested to ACOE rep (Mike Smith) that we move the 75mm unfuzed round to the range 24A area due to safety concerns 0745 ACOE rep agrees and item will be moved. Also passed on the letter from DDESB stating that the Senior UXO supervisor can make the call to move items. He was totally unaware of this. I consulted with him this morning out of professional courtesy 0830 Weekly TF meeting 0930 Received a copy of a ACOE letter addressing the ESS statement that allows the SUXOS to make the call on moving OE items in the interest of safety. It states that this cannot happen. See letter for details 1100 Team has completed flag removal and backfill work. Back at the compound to regroup for the FWS work. We will be doing Demo this afternoon with a 1300 explosive draw and a no later than (NLT) 1500 shot. Eugene Mikell will be in training as a Demo Supervisor 1200 Lunch 1310 Explosive Issue 1445 Shot fired 1600 Field team in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

10/23/2003

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				10/27/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		033	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Overcast	60 °F	58 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief. Jathan Futral out sick. Brian Gentry here but sick, sending him home. That leaves three field personnel 0630 Our three man field team out to FWS area 0640 Robert and Marty started on winch installation on the QC truck. Second winch will go on Safety's truck 0700 Changed out blue lock on soccer field for ACOE. Also someone has run over one of the gate post. Serious damage to post and gate. Had QC go out and take photos. Will notify TF Base and ACOE of this development 0734 Passed on to Bo Reeves that he needed to get the Constellation system ready for shipment to Mike Mcguire in Aberdeen. Need to get it out today 0910 Call from Dave Keller regarding possible personnel for the site. Ft. Meade is shutting down 1100 Both winches installed on trucks 1200 Lunch 1400 Staff Meeting 1500 Checked on progress on getting Constellation packed up 1605 Field Team in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

10/27/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				10/28/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		034	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy and Overcast	Clearing	70 °F	57 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field team out 0720 Out to the FWS to verify lock-down 0900 Back at office. Sent out weekly UXO report 1015 Obtained IDW sample to be sent to STL 1100 Samples labeled, boxed and ready for pick-up 1200 Lunch 1230 Out to the FWS to look at 75mm round found and check on team. Team is in a very heavily contaminated area 1400 Out to sector 181 to properly mark smoke pot 1500 Back at office 1605 Field team in 1630 End of the Day 1710 Call from Skipper engineering needing info for tomorrow's survey crew 1730 Call from Sara Scott. Earl Jacobs should be reporting tomorrow sometime					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

10/28/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				10/29/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		035	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Scattered Clouds	Clear	74 °F	58 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief. Hank Hubberd on site as new ACOE safety rep. Mike Smith sent to Ft. Campbell 0630 Field team out. Survey crew out in FWS area with escort 0645 Out with survey crew to brief on tasks 0745 Back at office 0845 Earl Jacobs on site, Nancy is working on his paperwork 0930 Site safety conducting new personnel briefs 1030 ACOE approval letter on Earl arrived. Safety is taking him to the field 1200 Lunch 1230 Out with survey crew to verify work 1330 Explosive inventory 1600 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

10/29/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				10/30/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		036	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	81 °F	64 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS area 0710 Paperwork 0830 Weekly TF meeting 1145 Lunch 1215 Office work 1330 Explosive issue 1445 Shot fired 1500 All clear 1550 Field teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

10/30/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				11/3/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		037	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	84 °F	60 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 All field teams out 0800 Check all locks and barricades 0835 With Skipper Survey crews in FWS area 0930 Back at the office to get road sector chart for survey escort 1100 Delivered charts to escorts 1200 Lunch 1400 Out to the bypass with Alvin Mcneal and Scott Bolton to look at the plan for the ecology blocks 1450 Briefed Todd on the TF/JPA plan for the blocks 1605 All teams in from the field 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

11/3/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				11/4/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		038	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Partly Cloudy	79 °F	69 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out 0700 Sent Danny Cameron out to augment the surveyers who are a man short 0730 Out to check on FWS intrusive team 0835 Looked at an item on sector 138. Sure looks like an expended base fuze. Will get a second opinion 0920 Back at the office. E-mail off to Dave Keller regarding additional personnel 1230 Lunch 1300 Back at office. Received notice that STL has received our last sample. QC out to visit Intrusive team					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

11/4/2003

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				11/5/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		039	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy w/ rain	Cloudy	79 °F	68 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief. Raining 0630 Field teams out in FWS area 0655 Working on yearly appraisals. Rain stopped 0745 Call from intrusive team. They found an item on sector 149. Olive drab green green box 2" x 3" with an on/off switch and writing as follows: CAMSIM-H, Simulation Blister Agent. Notified Todd who will notify Dan Copeland and TF base personnel 0755 On site with ACOE rep Fred Allen. Photos and measurements. Item left in place. Back to the office for research 0820 Item found on the internet. It is part of the CAMSIM chemical detector training kit. It is an electronic simulator for H blister. No hazard 0930 Had item brought to the office for further look. The on/off switch is still functional and was left in the on position. Inside were two 9 volt batteries and a small circuit board. Holding item until we get final disposition from Huntsville 1000 Continue working on appraisals 1600 Intrusive ops finished for the day. Teams returning to compound 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

11/5/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				11/6/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		040	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy w/ Light showers	Cloudy	79 °F	62 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0640 Field teams out in FWS area 0830 Weekly TF Meeting 0930 Working on appraisals 1030 Explosive inventory 1200 Lunch 1230 Continue working on appraisal 1545 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

11/6/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				11/11/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		041	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Partly Cloudy	Clear	77 °F	53 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS area 0845 Out to check on surface sweep team 1000 Back at office 1130 Lunch 1200 New employee Troy Oreander (UXO II) arrived. Receiving required briefs from Site Safety 1500 Completed final on all appraisals. Will get with all affected employees tomorrow morning and go over their appraisals 1515 Intruders reported in the area of Range 21. A visual was made of ATVs, 1 or 2 appear to have guns in racks. Security notified 1610 Law enforcement on site 1630 Returned to office 1700 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

11/11/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				11/12/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		042	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Scattered Clouds	Clear	58 °F	78 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field Teams out in FWS area 0900 Change locks on two gates to allow FWS access to seep area 1100 Took paint out to surface team 1145 IT-28 dropped off by Thompson Tractor CAT 1400 FWS out of area. Had Cecil put blue locks back on 1420 Surface team has completed Range 24A and is moving to continue work in Range 21 1610 Teams returning to compound 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

11/12/2003

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				11/13/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		043	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear and Cool	Clear, windy and cooling	68 °F	42 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS area 0830 Weekly TF Meeting 1030 Submitted appraisal input to Art 1130 All appraisals sent out 1215 Skipper is pulling his crews out to work on a high priority project. Combined UXO escort and sent two teams to work the surface clearance of Kelloge Drive 1350 Conducted weekly explosive inventory 1500 Received all required paperwork on incoming personnel 1545 All personnel in from the field 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

11/13/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				11/17/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		044	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Scattered Clouds	Scattered Clouds	76 °F	57 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief. Marco Kaldi on site 0630 Field teams out in FWS area. Marco with Bill Bendel for all required safety and site briefs 0800 Sit down with Scott Bolton (TF Ops) regarding the NEBA tour the 18th and 19th 1030 Staff Meeting 1119 Intrusive 2 reported finding a 37mm or One-Pounder in road segment 144 1130 On site with Intrusive 2, item will need demo procedures on it 1230 Visit with Intrusive 1. Things going well 1415 Had VTA brought over to the office to allow Art and Todd a chance to check it out 1448 Intrusive 2 has finished their assigned areas and are going to join up with Intrusive 1 at the scrap yard "High Use" area. Will bring Robert Mangrum back to make preps on tractor to be used for brush clearance 1530 Mower attachment is not safe to use, guards are missing from the two discharge areas. Rental company has been called 1600 All teams in from the field 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

11/17/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				11/18/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		045	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Heavy rain	78 °F	63 °F	2.5	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS area 0720 Anthony Joiner, new field tech in support of the VTA effort on site. We are having problems with the VTA. Computer is not receiving data from the EM-61s. Biggest problem is that we have two new people who are supporting the VTA and they have zero experience with the system. Anthony has had one week of training on how to set up some of the system. This is the week that was set aside for training. This training was to be conducted by a qualified individual. No Geo representative is onsite and not expected until next Monday which is the day the GPO and work is to start. A totally unsatisfactory situation. Art and Todd are aware of this. So we have two inexperienced personnel "training each other"? 0938 The area is under a tornado watch. All advised 0940 Received fax from ACOE directing us to dispose of the smoke pot found in the FWS area 1000 Have verbal approval from ACOE to move item to a clear area to reduce the chance of fire 1115 Still no luck on getting the VTA working 1200 Took a map out to the Intrusive team. TF personnel conducting a road recon on Bains Gap road in preps for tomorrow's tour 1410 Had the survey crews retreat from the woods and standby in a clear area. Storm is approaching our area. Intrusive team working in an open area 1420 Heavy rain has started. Lightning 20-40 1430 Brought all personnel in from the field 1500 All personnel back in the compound. Storm is intensifying. Personnel are drying out equipment and fueling vehicles 1530 Skipper Survey crew departs 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

11/18/2003

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>		
				11/19/2003		
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>		
DACA 87-99-D-0010		Fort McClellan Project		046		
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>			
Tetra Tech FW, Inc.			C. Doak			
<b>AM Weather</b>		<b>PM Weather</b>		<b>Max Temp</b>	<b>Min Temp</b>	
Cloudy		Cloudy, cooler, light rain		65 °F	46 °F	
<b>Precip</b>						
0						
For work performed see attached personnel breakdown sheet.						
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)				No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No	
<b>List of Actions taken today/safety inspections conducted</b>						
Safety brief and site observations						
<b>Equipment/material received today to be incorporated in job</b>						
See Material Receiving Report						
<b>Equipment on job site today, including number of hours used today</b>						
See Equipment Usage Report						
<b>Site SUXOS Comments</b>						
0600 Morning safety brief. Covered new TtFWI benefits package 0640 Field teams out in FWS area 0745 Had safety issue, needed a hot work permit to allow for chain guards to be installed on the brush hog 0755 VTA preps continue. Coils are working but still not talking with the computer 0810 Changed plans for VTA crew. They will start working on their driving skills. As per Mike Anderson's request 0900 FEDEX has delivered the Constellation System. This was supposed to go back to Denver. Will call Mike Mcguire and Dave Keller to sort this out 1000 Constellation problem solved. It will remain here in storage until needed. No rent until we use it 1005 Received our order of 100 perforators. Items logged in and stored in the ESB 1100 Checked on brush removal op, going well 1105 Received call from VTA crew. The system is up and running 1200 Back at the office 1400 Contacted Steve Shassitz of Native American Environmental (NAE) to see if he had any UXO Tech Is available. He has three that ready now. Got with Art and Todd. Hooked Steve and Todd up to arrange for a quote and get the process rolling 1605 Field teams in 1630 End of the day						
<b>TO-20 SUXOS Comments</b>						
No Entry						



Site SUXOS/Superintendent

11/19/2003

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				11/20/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		047	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear and cold	Clear and warmer	70 °F	38 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out and expense reports turned in 0650 VTA team practicing driving for FWS area 0700 Teams out today: Intrusive, Survey, and Brush 1130 Explosive Issue 1410 Demo Ops completed 1550 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

11/20/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				11/24/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		048	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear and cold	Clear and colder	50 °F	37 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS area and VTA crew awaiting GEOs and training 0800 Intrusive 1 called in an 81mm mortar in segment 103 0900 VTA training still on going in the compound 0930 Intrusive 2 called in an item. QC is enroute to take a look and get photos 1100 Robert back from his physical. He will be linking up with UXO escort and will start brush removal in Range 24A 1200 Lunch 1230 Back at office 1300 Routine paperwork 1600 Field teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

11/24/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				11/25/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		049	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	67 °F	46 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS area 0700 VTA training continues 0925 Out to visit teams 1200 Lunch 1230 Paperwork 1400 Explosive issue 1500 Demo ops completed 1605 All teams in from the field 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

11/25/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/1/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		050	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	68 °F	45 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0640 Field teams out in FWS area and start of VTA mapping 0800 Out to visit teams and observe VTA ops 1145 Lunch 1215 Office work 1400 Out to visit teams 1610 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/1/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/2/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		051	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Partly Cloudy	70 °F	50 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS area 0700 VTA mapping continues 0840 Out to visit teams 1200 Lunch 1230 Office work 1445 Out to check on VTA ops 1605 Field teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/2/2003

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/3/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		052	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	65 °F	45 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS area 0900 Out to visit teams 1130 Lunch 1200 Office work 1300 Demo draw 1450 Demo ops complete (3 shots) 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/3/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/4/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		053	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	65 °F	44 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS area 0700 VTA mapping continues 1230 Lunch 1300 Explosive Issue 1530 Demo complete (1 shot) 1600 Field teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/4/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/8/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		054	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	63 °F	41 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS area 0700 VTA mapping continues 1130 Lunch 1200 Out in the field to observe operations 1555 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/8/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/9/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		055	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	60 °F	40 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS area 0830 Out in the field to observe ops 1200 Lunch 1230 Paperwork 1400 Out in the field to check on teams 1600 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/9/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/10/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		056	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy w/ rain	Cloudy w/ rain, snow, sleet	45 °F	34 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS area 0800 Paperwork 1200 Lunch 1230 Out in the field to check on teams 1500 Back at office. Sent monthly exposure report to Greg Parsons (ACOE) 1605 Field teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/10/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/11/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		057	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Clear	48 °F	36 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0645 Field teams out in FWS area 0830 Weekly TF meeting 1200 Boom arm and cutter arrived. Inspected equipment 1300 Lunch 1330 Calls to Dave Keller, Onyx Environmental, Sara Scott and others 1500 Assisted Todd with gate entry for presentation 1600 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/11/2003

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/15/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		058	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	50 °F	35 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS area 0830 Out to observe teams 1200 Lunch 1230 Paper work 1430 Out to observe operations 1600 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/15/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/16/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		059	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	51 °F	36 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS area 0900 Out to observe operations 1030 Back at office 1200 Lunch 1230 Paperwork 1400 Out in the field to visit teams 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/16/2003

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/17/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		060	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	53 °F	36 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS area 0920 Out in the field to observe operations (VTA) 1230 Lunch 1300 Paperwork 1420 Visit with surface clearance teams 1555 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/17/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/18/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		061	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	57 °F	38 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS area 0830 Weekly TF meeting 1200 Lunch 1230 Out in the field to observe ops 1330 Explosive inventory 1600 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/18/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/22/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		062	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Scattered Clouds	54 °F	37 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief and 2004 Charging Awareness Training for all field personnel. First day of winter 0645 Field teams out in FWS area 0800 Roller for Flail delivered 0830 Robert and Ron out to get new hydraulic hoses made for flail boom arm 1230 Back with new hoses. Problems with threads. Will have to go back 1300 Lunch 1330 Paperwork 1400 Staff meeting 1600 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/22/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/23/2003	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		063	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Cloudy	64 °F	45 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief. Expense reports and time sheets for the holiday period 0650 Field teams out in FWS area 0700 Paperwork, created a Project Owned Equipment Inventory 1000 Visit with teams 1200 Lunch in the field with Intrusive 2 1230 Back at the office 1530 Field teams in early to take care of equipment 1630 End of the day. We will be off until Jan 5, 2004					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/23/2003

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/5/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		064	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Rain	Rain	44 °F	34 °F	2	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0700 Day called off from FWS due to rain all day. We will work Friday					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/5/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/6/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		065	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
cloudy	cloudy	46 °F	35 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0640 Field teams out in FWS area 0920 Out to visit teams 1200 Lunch 1230 At office 1400 8 OE items located. Demo this Friday 1600 All Teams in from the field 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/6/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/7/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		066	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
partly cloudy	clearing	47 °F	37 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS and Water Towers area 0630 Started Task Order 22. Water Towers. Surface clearance at Snap Lane Site "B" 0700 Out with TO 22 surface clearance team 1130 Lunch 1200 Back to check on TO 22 Surface clearance team 1430 3 more OE items located 1555 All teams in from the field 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/7/2004

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/8/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		067	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>		<b>PM Weather</b>		<b>Max Temp</b>	<b>Min Temp</b>
Clear		clear		51 °F	43 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0820 Out to visit the teams 1200 Lunch in the field with Surface team 1300 Back at the office 1500 2 more OE items found. A total of 13 for the week so far 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/8/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/9/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		068	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Cloudy	48 °F	33 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0730 Start demo operations. Explosive issue 0920 Visit with teams 1200 Lunch 1230 At the office 1500 Demo ops completed. A total of six shots 1600 All teams in from the field 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/9/2004

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/12/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		069	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	54 °F	28 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area. Started brush removal at TO 22 site "B" (Snap Lane) 0700 E-mail to Suzie McCoy of Onyx regarding the reclassification of the IDW 1030 Weld on the flail boom hydraulic tank broke 1230 Drive belt on the mule out. VTA team are bringing it off the mountain and back to the compound 1530 A total of 10 OE items located 1600 All teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/12/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/13/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		070	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Clear	60 °F	38 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0900 Logistics manager out to get replacement drive belt for the Kawaski Mule. Brush removal at TO 22 site "B" with brush hog 1230 Lunch 1300 In the office 1400 Out to visit with teams 1555 All teams in from the field 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/13/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/14/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		071	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Partly cloudy	Partly cloudy	51 °F	34 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area. Started demo ops 0830 Out to visit teams 0930 Started surface clearance at TO 22 site "C" 1200 Lunch 1215 Demo ops completed 1230 Back at the office 1415 VTA broke away from the Mule and rolled down the hill about 50 feet. No injuries. All backpack cables were severed and no significant damage to the VTA 1600 All teams in from the field 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/14/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/15/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		072	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Partly cloudy	Clearing	56 °F	41 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief, Eugene Mikell attending ESS 0635 Field teams out in FWS and Water Tower area 0640 With VTA repair crew (mapping team and GEO) 1030 VTA repairs completed 1130 Lunch 1200 Demo ops 1530 Demo ops completed (total of two shots) 1540 All teams in from the field 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/15/2004

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/19/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		073	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	56 °F	40 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area 0830 Out to visit teams 1200 Lunch 1230 At office 1600 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/19/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/20/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		074	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
cloudy	clearing	53 °F	35 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area 0900 Out to visit surface clearance team 1000 Informed that Shaw has 6 ea 155 projectiles that may need demo procedures applied. Notified Art Holcomb 1230 Lunch 1300 Back at office 1555 All teams in from the field. VTA mapping is completed for all the segments we were able to get to 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/20/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/21/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		075	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	57 °F	39 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area 0845 Individual on Map Team reported that he ran over a radio with his vehicle 1030 Out to visit teams 1230 Lunch 1300 At the office 1600 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/21/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/22/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		076	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
cloudy	cloudy	49 °F	36 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Teams out in FWS and Water Tower area 0645 Verbal approval from ACOE to manually brush remove in the FWS-1H area that has EZ conflicts. Sent brush crew out 0830 Weekly TF meeting 1000 Visit with teams 1230 Lunch 1300 At the office 1500 No tasking on the 155mm projectiles yet 1600 Teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/22/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/26/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		077	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
partly cloudy	cloudy	56 °F	41 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Teams out in FWS and Water Tower area 0715 ACOE withdraws approval to do the manual brush removal in the FWS-1H area. Recall the brush team 0930 Visit with the teams 1130 Lunch 1200 Back out with the teams 1555 Teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/26/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/27/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		078	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
clear	clear	54 °F	31 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Teams out in FWS and Water Tower area 0825 Out to observe ops 1200 Lunch 1230 At the office 1605 Teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/27/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/28/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		079	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
clear	clear	56 °F	34 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Teams out in FWS and Water Tower area 0700 Shaw has 16 items that require demo. Awaiting tasking from ACOE 1130 Received verbal tasking to conduct demo on the 16 items 1200 Started demo ops at Range 24A 1410 Demo ops completed 1545 All teams in from the field 1630 End of the day (everyone but 3 personnel have reached their 40 hrs). Will bring in 2 personnel to work in the office and equipment room and the third is using the funeral charge code					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/28/2004

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/29/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		080	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Cloudy / Light rain late in the day	61 °F	42 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0645 We are trying to plan for QC VTA mapping. Working with QC and Site Geo 1200 Lunch 1230 At the office 1600 Teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/29/2004  
 Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				1/30/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		081	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
partly cloudy	clearing	51 °F	38 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Teams out in FWS and Water Tower area 0700 Started reacquiring Range 24A (730 anomalies) 1000 Per Diem checks in for non-taxable 1030 Intrusive 2 reports a 37mm with fuze. Pass on to ACOE safety rep 1230 Lunch 1300 Back at office. Meeting with Site QC regarding FWS QC plan/process 1600 Teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

1/30/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				2/2/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		082	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Partly cloudy	clearing	60 °F	43 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Teams out in FWS and Water Tower area 0730 Looking into possible reacquire/geo problems 1000 Out to observe field ops 1230 Lunch 1300 Office work 1430 Out to observe reacquire ops 1605 Field teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

2/2/2004

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				2/3/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		083	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
clear	partly cloudy	54 °F	39 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Teams out in FWS and Water Tower area 0700 Office work 1200 Lunch 1300 Out to observe field ops 1500 Reacquire complete on Range 24A 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

2/3/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				2/4/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		084	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
partly cloudy	clear	61 °F	40 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0700 Conducting Root Cause Analysis on 60mm not being picked up by the VTA. Working onsite supporting GEO 1200 Lunch 1400 Demo ops 1530 Demo ops completed 1600 Teams in from the field 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

2/4/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>		
				2/5/2004		
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>		
DACA 87-99-D-0010		Fort McClellan Project		085		
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>			
Tetra Tech FW, Inc.			C. Doak			
<b>AM Weather</b>		<b>PM Weather</b>		<b>Max Temp</b>	<b>Min Temp</b>	
cloudy / high winds		cloudy / high winds / rain		51 °F	44 °F	
<b>Precip</b>						
0.25						
For work performed see attached personnel breakdown sheet.						
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)				No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No	
<b>List of Actions taken today/safety inspections conducted</b>						
Safety brief and site observations						
<b>Equipment/material received today to be incorporated in job</b>						
See Material Receiving Report						
<b>Equipment on job site today, including number of hours used today</b>						
See Equipment Usage Report						
<b>Site SUXOS Comments</b>						
0600 Morning safety brief 0640 Field teams out in FWS and Water Tower area 0700 Demo ops 0800 Demo ops completed 0830 Weekly TF meeting 0930 Explosive inventory 1000 Observed VTA test at proveout grid 1200 Demo ops 1255 Brush subcontractor on site for in briefs and site visit. Started in-briefs 1300 Demo ops completed 1315 Site safety continues briefings 1415 Site safety taking brush crew out to visit sites 1500 Brush crew equipment on site. Site safety escorting crew and equipment to site "A" so they can stage equipment 1545 All field teams in except reacquire 1605 Reacquire team in from the field 1630 End of the day						
<b>TO-20 SUXOS Comments</b>						
No Entry						

*C. Doak*

Site SUXOS/Superintendent

2/5/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				2/9/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		086	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
cloudy	partly cloudy	58 °F	36 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0635 Preparatory inspection on Brush crew 0655 Brush crew out to Water Boards Site A 0700 Preparatory inspection on Backhoe team 0720 Backhoe team out to Range 21 0830 Out to observe ops 1200 Lunch 1230 At the office 1330 Out to observe Backhoe ops 1440 Out to FWS-1H to check on Intrusive 1 1530 Back at office 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

2/9/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				2/10/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		087	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Light rain	Light scattered rain	55 °F	38 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief, brush crew briefed on site 0625 Field teams out in FWS and Water Tower area 0745 Out to Water Boards Site A to check on brush removal. They still have a lot of work left in order to meet required standards 0810 Intrusive reports an 81mm with fuze. Passed to ACOE rep 0910 At Range 21 to check on backhoe team. Brought their Casio back to database manager. It dumped the required forms 0940 Delivered Casio to backhoe team. Met up with Intrusive 2 and retrieved their Vallon. It apparently isn't working right 1000 Call from Intrusive 1. One of their Vallons is down. Wire was pulled from the electronic box 1005 Re-transmitted NAE time sheets. They could not open the first file 1100 Faxed NAE time sheets 1140 Received word that we can not conduct brush clearance operations without establishing an EZ. This is a new policy and it will effect the Water Boards Site A clearance operations. On site with brush crew. Their equipment is down and the crew will be on lunch break between 1200-1230. Once they go back to work they can work the upper portion. The EZ is at the entrance gate and does not extend onto the road 1340 Brush Equipment still down. Broken injector hose 1500 Brush crew still down 1600 All teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

2/10/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				2/11/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		088	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Cloudy w/ Rain	56 °F	38 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS and Water Tower area 0730 New cutter head for the flail boom ready for trial run. Team departed for segment 7 and 8 0755 Out to observe new brush equipment. Works good if it can just stay together 0820 Received 2 Vallons from Dave Keller 0845 Both Vallons were delivered to intrusive teams 0945 At segment 066 to observe ops 1015 Back at office to get materials to temp repair Vallon 1045 Back to segment 066 with Vallon repair material. Temporary "splint" place on unit 1145 Back at office 1340 Out in the field to check on teams 1345 Vallon delivered to intrusive team 2 this morning is not working. Will need to troubleshoot 1540 Back in the office 1605 Teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

2/11/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				2/12/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		089	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Partly cloudy	Partly cloudy	57 °F	37 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning brief 0635 Field teams out in FWS and Water Tower area 0720 Check on Brush crew (moved to site "B") 0830 Weekly TF meeting 0845 Reacquire issues (fiducials) 0930 Explosive Inventory 1100 Back at office 1200 Lunch 1230 Out in the field to check on teams 1300 Demo ops (4 shots) (3 81mm / 1 37mm) 1530 Back at office 1610 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

2/12/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				2/17/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		090	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	59 °F	44 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief (Site Manager off so Cecil Taylor acting SUXOS) 0635 Field teams out in FWS and Water Tower area 0800 Out to observe field ops 1120 Back at office 1930 Lunch 1300 Back at office 1345 Out to observe Brush removal 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

2/17/2004

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				2/18/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		091	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Partly cloudy	clearing	59 °F	48 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area 0800 Out to observe field ops 1120 Back at office 1930 Lunch 1300 Back at office 1345 Out to observe Brush removal (slow) 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

2/18/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				2/19/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		092	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Partly cloudy	60 °F	51 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area 0800 Paperwork 1230 Lunch 1300 Explosive Inventory 1500 Demo Ops 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

2/19/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				2/23/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		093	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Scattered Clouds	Clear	64 °F	49 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS and Water Tower area 0800 Out to observe field ops 1130 Back at office 1230 Lunch 1300 Back at office 1445 Out to visit teams 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

2/23/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				2/24/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		094	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	60 °F	51 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area 0845 Out to observe field ops 1100 Back at office 1200 Lunch 1300 Back at office 1400 Out to observe field ops 1610 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

2/24/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				2/25/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		095	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Scattered clouds	Scattered clouds	56 °F	41 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area 0800 Out to observe field ops 1130 Back at office 1230 Lunch 1300 Back at office 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

2/25/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				2/26/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		096	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	59 °F	44 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0830 Weekly TF meeting 0840 Out to observe GPO for TO 22 1200 Back at office 1230 Lunch 1300 Explosive Inventory 1345 Out to observe field ops 1530 Back at office 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

2/26/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/1/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		097	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Clearing	63 °F	56 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area. Survey, Brush and QC Mapping 0945 Out to visit teams 1120 Back at office 1230 Lunch 1300 Back at office 1430 Out to visit teams 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/1/2004

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/2/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		098	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Scattered clouds	63 °F	55 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0800 Out to observe field ops 1100 Crew to pick up Ecology blocks on site. Escort assigned 1130 Back at office 1230 Lunch 1300 Back at office 1520 Ecology block crew departs 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/2/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/3/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		099	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Cloudy	63 °F	54 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS and Water Tower area. TO 22 Brush removal ops 1000 Out to observe field ops. Brush crew still slow and behind 1200 Back at office 1230 Lunch 1330 Back at office 1400 Out to visit teams 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/3/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/4/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		100	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Scattered clouds	Scattered clouds	63 °F	56 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0830 Weekly TF meeting 0900 Out to observe field ops 1000 Explosive Inventory 1130 Back at office 1230 Lunch 1300 Back at office 1430 TO 22 brush clearance finished 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/4/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/8/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		101	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	61 °F	55 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0620 Field teams out in FWS and Water Tower area 0845 Out to observe field ops 1200 Back at office 1230 Lunch 1300 Back at office 1400 Out to visit teams 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/8/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/9/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		102	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	62 °F	55 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area. TO 20 QC mapping 0915 Out to observe field ops 1030 Back at office 1300 Lunch 1330 Back at office 1415 Out to visit teams 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/9/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/10/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		103	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Clearing	62 °F	57 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0620 Field teams out in FWS and Water Tower area. TO 20 QC mapping and TO 22 survey 0900 Out to observe field ops 1130 Back at office 1230 Lunch 1300 Back at office 1400 Out to observe field ops 1605 Field teams in. Survey TO 22 site B finished 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/10/2004

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/11/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		104	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	61 °F	54 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area. TO 20 VTA QC mapping 0830 Weekly TF meeting 0920 Out to observe field ops 1000 Explosive Inventory 1130 Back at office 1230 Lunch 1300 Back at office 1500 Demo Ops 1605 Field teams in. QC mapping of TO 20 finished 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/11/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/15/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		105	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	60 °F	54 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area. Start mapping TO 22 site B 0845 Out to observe field ops 1130 Back at office 1200 Lunch 1300 Back at office 1330 Out to visit teams 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/15/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/16/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		106	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Scattered clouds	clearing	62 °F	55 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0900 Out to observe field ops 1130 Back at office 1230 Lunch 1300 Out to observe ops 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/16/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/17/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		107	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	60 °F	53 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0845 Out to observe field ops 1130 Back at office 1230 Lunch 1300 Back at office 1615 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/17/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/18/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		108	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	67 °F	52 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0830 Weekly TF meeting 0940 Out to observe field ops 1130 Back at office 1230 Lunch 1300 Back at office 1445 Explosive Inventory 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/18/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/19/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		109	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	68 °F	52 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0800 Out to observe field ops 1130 Back at office 1230 Lunch 1300 Back at office 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/19/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/22/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		110	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	68 °F	53 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS and Water Tower area. Start reacquire TO 22 0845 Out to visit teams and observe reacquire 1200 Lunch 1230 Paperwork 1615 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/22/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>		
				3/23/2004		
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>		
DACA 87-99-D-0010		Fort McClellan Project		111		
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>			
Tetra Tech FW, Inc.			C. Doak			
<b>AM Weather</b>		<b>PM Weather</b>		<b>Max Temp</b>	<b>Min Temp</b>	
Clear		Clear		68 °F	51 °F	
Precip						
0						
For work performed see attached personnel breakdown sheet.						
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)				No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No	
<b>List of Actions taken today/safety inspections conducted</b>						
Safety brief and site observations						
<b>Equipment/material received today to be incorporated in job</b>						
See Material Receiving Report						
<b>Equipment on job site today, including number of hours used today</b>						
See Equipment Usage Report						
<b>Site SUXOS Comments</b>						
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area. Start mapping TO 22 site A 0915 Out to observe field ops 1120 Back at office 1200 Lunch 1300 Out in the field to visit teams 1605 Field teams in 1630 End of the day						
<b>TO-20 SUXOS Comments</b>						
No Entry						



Site SUXOS/Superintendent

3/23/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/24/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		112	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	67 °F	53 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief (Site Manager/SUXOS is in New Jersey attending PM-210 training. Cecil Taylor is acting) 0630 Field teams out in FWS and Water Tower area 1200 Lunch 1610 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/24/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/25/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		113	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	66 °F	53 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief (Site Manager/SUXOS is in New Jersey attending PM-210 training. Cecil Taylor is acting) 0630 Field teams out in FWS and Water Tower area 0830 Weekly TF meeting 0930 Explosive Inventory 1200 Lunch 1610 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/25/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/29/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		114	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Scattered clouds	Clear	68 °F	55 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS and Water Tower area 0930 Out to visit teams 1100 Back at office. Paperwork 1200 Lunch 1230 Out to observe mapping 1610 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/29/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/30/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		115	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	68 °F	52 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0900 Out to observe field operations 1130 Back at office 1230 Lunch 1300 At office. Paperwork 1615 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/30/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				3/31/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		116	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Scattered clouds	Clear	68 °F	51 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area. Starting intrusive ops in TO 22 site B 0830 Out to visit the teams and observe operations 1100 Back at office 1230 Lunch 1300 Out to visit the teams 1610 Field teams in. Mapping of TO 22 site A completed 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

3/31/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				4/1/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		117	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	69 °F	56 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0900 Out to observe ops 0930 Problems with the Vulcan reacquire system. Batteries 1300 Lunch 1330 Explosive Inventory 1615 All field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

4/1/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				4/5/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		118	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	70 °F	56 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area 0830 Out to visit teams 1230 Lunch 1300 Back out to visit teams 1615 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

4/5/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				4/6/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		119	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	69 °F	56 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area. Starting intrusive work in TO 22 site A 0830 Bruce Whisenant (ACOE) on site to inspect and sign manifest for the investigated derived waste (IDW) 1330 IDW material inspected and manifest signed and ready 1615 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

4/6/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				4/7/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		120	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	70 °F	56 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief. Len Lister is taking over as Site Safety Manager as of this morning 0635 Field teams out in FWS and Water Tower area 0730 Informed of a problem at TO 22 Site C. Areas were brush was not removed correctly to allow for mapping. Contacted QC and had him meet me there. While we were inspecting the area I slipped and fell on a 4" stobb left by the brush crew. My right knee had a 3-4" cut, down to the knee cap. I receive on site first aid and was driven to the emergency room were I had the wound cleaned and received stiches 1500 Returned to work 1610 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

4/7/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				4/8/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		121	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	70 °F	56 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief. Site Safety Manager, Cecil Taylor's last day is tomorrow. He is going to Iraq 0635 Field Teams out in FWS and Water Tower area. This will be Eugene Mikells last day. Going to another company 0700 Staying in the office. Knee is very painful 1200 Lunch 1230 Explosive Inventory 1300 IDW picked up by transporter. Shipping it to Onyx Environmental Services 1610 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

4/8/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				4/12/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		122	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Cloudy	69 °F	54 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0700 In the office. Knee very painful 1230 Lunch 1300 Continue paperwork 1610 Field team in. Initial mapping in TO 22 is finished 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

4/12/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				4/13/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		123	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Cloudy w/ rain	70 °F	54 °F	0.15	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area 0700 Paperwork. Knee still hurts 1200 Lunch 1230 At the office. Unable to start QC mapping due to rain. But team did lay out the grids/lots. Will be ready to start mapping first thing tomorrow 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

4/13/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				4/14/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		124	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Scattered clouds	Clear	69 °F	55 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area. QC mapping/Intrusive ops 0700 In the office. Knee hurts 1200 Lunch 1230 At the office. Informed that the Vulcan reacquire system is down. They are working with GEO and Arc Second to get it going 1610 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

4/14/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				4/15/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		125	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	70 °F	55 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area 0700 Staying in the office. Knee painful 1200 Lunch 1230 Back at the office. Paperwork 1400 Explosive Inventory 1500 Demo ops 1610 Field teams in. QC mapping in TO 22 Site A finished 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

4/15/2004

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				4/19/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		126	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Scattered clouds	Clearing	69 °F	54 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS and Water Tower area. Vulcan reacquire system still down 0700 Paperwork, Knee still painful 1230 Lunch 1300 At the office 1615 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

4/19/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>		
				4/20/2004		
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>		
DACA 87-99-D-0010		Fort McClellan Project		127		
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>			
Tetra Tech FW, Inc.			C. Doak			
<b>AM Weather</b>		<b>PM Weather</b>		<b>Max Temp</b>	<b>Min Temp</b>	
Clear		Clear		69 °F	54 °F	
<b>Precip</b>						
0						
For work performed see attached personnel breakdown sheet.						
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)				No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No	
<b>List of Actions taken today/safety inspections conducted</b>						
Safety brief and site observations						
<b>Equipment/material received today to be incorporated in job</b>						
See Material Receiving Report						
<b>Equipment on job site today, including number of hours used today</b>						
See Equipment Usage Report						
<b>Site SUXOS Comments</b>						
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area. Vulcan reacquire system still down 0700 Paperwork 1200 Lunch 1230 Back at office. Paperwork 1610 Field teams in 1630 End of the day						
<b>TO-20 SUXOS Comments</b>						
No Entry						



Site SUXOS/Superintendent

4/20/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				4/21/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		128	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Scattered clouds	Clear	69 °F	55 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area. This will be NAE's last day. They are leaving a day early. It is their choice 0900 Dave Keller arrived on site for a visit 1100 Escorted Dave Keller out to visit with all teams 1430 Back at the office 1530 Dave Keller departs site 1615 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

4/21/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				4/22/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		129	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	71 °F	56 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area. This is USA Environmental's last day 0830 Weely TF meeting 0930 Explosive Inventory 0845 Out to visit teams 1200 Lunch 1230 Paperwork 1610 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

4/22/2004

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				4/26/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		130	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Rain	71 °F	56 °F	0.15	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 1000 Out to visit teams 1230 Lunch 1300 Back at office. TO 22 reacquire finished 1610 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

4/26/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				4/27/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		131	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Scattered clouds	Clearing	70 °F	56 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area 0900 Out to visit teams 1230 Lunch 1300 Back at office. Paperwork 1610 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

4/27/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				4/28/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		132	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	71 °F	57 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area. Intrusive and QC mapping 0800 Paperwork 1200 Lunch 1230 Out to visit Mapping team 1530 Back at office 1615 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

4/28/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				5/3/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		133	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Partly cloudy	Clear	73 °F	59 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0640 Field teams out in FWS and Water Tower area 1200 Lunch 1230 Out to visit teams 1500 Back at office 1615 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

5/3/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				5/4/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		134	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	74 °F	59 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area 0800 Standing by for visit with personnel from Hawthorne, NV (Hawthorne Army Depot). They are going to look at our scrap for demil/disposal 1000 Escorted Hawthorne personnel to scrap yard 1200 Finished with Hawthorne 1230 Lunch 1300 Paperwork 1615 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

5/4/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				5/5/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		135	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	76 °F	61 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area 0830 Out to visit teams 1200 Lunch 1230 Paperwork 1610 Field teams in. Intrusive work for TO 22 Site B finished 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

5/5/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				5/6/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		136	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Partly cloudy	Clearing	79 °F	63 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0830 Weekly TF meeting 0930 Explosive Inventory 1200 Lunch 1230 Out to visit teams 1500 Back at office 1610 Field teams in. TO 22 Site C finished with intrusive except for backhoe digs 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

5/6/2004

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				5/10/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		137	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	79 °F	64 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0640 Field teams out in FWS and Water Tower area 0700 Paperwork 1230 Lunch 1300 Back at office 1615 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

5/10/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				5/11/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		138	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Partly cloudy	Clear	84 °F	65 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 0915 Out to visit teams 1200 Lunch 1230 Paperwork 1615 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

5/11/2004  
 Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				5/12/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		139	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Partly cloudy	Clear	83 °F	67 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area 0700 Out to visit teams 1200 Lunch 1230 Back at office 1545 Rework of lot B-3 finished 1615 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

5/12/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				5/13/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		140	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	84 °F	68 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area 0830 Weekly TF meeting 0930 Explosive Inventory 1130 Lunch 1200 Out to visit teams 1500 Back at office 1610 Field teams in, Intrusive work for TO 22 finished except for backhoe digs in Site C 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

5/13/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				5/17/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		141	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Cloudy w/light rain and lightning	82 °F	64 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning Safety Brief 0630 Field teams out in FWS and Water Tower area 1200 Lunch 1410 Brought field teams in. Lightning and severe weather 1430 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

5/17/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				5/18/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		142	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Cloudy w/ rain and lightning	83 °F	63 °F	0.5	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Water Tower area 1134 Teams on lightning hold 1210 Teams back to work 1330 Lightning hold 1403 Lightning hold 1500 Brought teams in for the day 1530 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

5/18/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				5/19/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		143	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Partly cloudy w/ scattered rain	84 °F	63 °F	0.5	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS and Water Tower area 0800 Out to site "C" to observe backhoe ops 1130 Lunch 1200 Still with backhoe crew 1300 Backhoe ops in site "C" finished. Final QC checks in progress 1430 Back at the office 1440 QC ops finished 1500 QA packages being built by database manager 1610 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

5/19/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				5/20/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		144	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Cloudy	84 °F	67 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS and Water Tower area 0830 Weekly TF meeting 0930 FWS tour of old growth area. No impact 1000 Final QA in Task Order 22. All seed items were found 1200 Lunch 1230 Back at office 1330 Informed by FWS that they are planning on doing a burn South of FWS-1H next Monday or Tuesday 1600 Field teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

5/20/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				5/21/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		145	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	86 °F	69 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning Brief (Rain make up day) 0630 Field teams out in FWS area 0730 Explosive Inventory 0840 Field teams in 0900 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

5/21/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				5/25/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		146	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Cloudy	89 °F	69 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS and Dog Kennel area 0700 FWS controlled burn is on for today. Unless it gets out of control it will not impact our field operations 0930 ACOE safety representative has concerns that FWS personnel are parking on the grass at Range 21. He was advised to take it up with Transition Force and ACOE 1200 Lunch 1230 Back at office 1400 Have two personnel setting in the the boundaries at the Auburn dog kennels in preps for surface sweep tomorrow 1610 Back at the office 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

5/25/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				5/26/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		147	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Clear	87 °F	67 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS area and conducting surface clearance in the dog kennel area (Auburn University) 0700 Visit with Auburn Canine Training Center Director to coordinate today's activities 0758 Conducted Preparatory Inspection on surface clearance team 0820 Started surface clearance of dog kennel area 1200 Completed surface clearance in the areas that did not have EZ issues. Will complete all of the rest this afternoon at 1500 1230 Lunch 1300 Back at office. Field teams back to normal FWS schedule 1500 Back in the dog kennel area 1610 Finish surface sweep 1700 Completed surface sweep 1715 Field teams in 1730 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

5/26/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				5/27/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		148	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	88 °F	69 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0620 Field teams out in FWS area. FWS-1H and Scrap yard 0830 Weekly TF meeting 0915 Working on inputs to letter report on dog kennels 1050 Working on IDW final package to turn over to Transition Force 1200 Lunch 1400 All teams in from the field. For major vehicle cleaning and equipment maintenance 1430 Explosive inventory 1530 Released field teams. They have their 40 hrs 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

5/27/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				6/1/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		149	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Partly cloudy	89 °F	64 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0635 Field teams out in FWS area. Working the segments near the MOUT Site and scrap yard 0820 Out in the field to check on teams 1230 Lunch 1300 Back at office 1430 Out to check on teams 1600 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

6/1/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				6/2/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		150	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Partly cloudy	Partly cloudy	86 °F	63 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief. Phil Bartly and Steve Neill onsite to conduct PESM inspection 0630 Field teams out in FWS area. MOUT site segments and scrap yard 0700 In briefs and safety briefs for visitors 0800 Site safety escorting visitors on windshield tour of areas where there are no EZs are established 0830 Out to visit teams 1100 Back at office. Talked with inspectors 1300 Out in the field to visit teams 1445 Explosive inventory 1530 Back at the office 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

6/2/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				6/3/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		151	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>		<b>PM Weather</b>		<b>Max Temp</b>	<b>Min Temp</b>
Cloudy		Cloudy		81 °F	63 °F
<b>Precip</b>					
0					
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field Teams out in FWS area 0700 PESM inspection continues 0830 Weekly TF meeting 0900 PESM inspection continues 1230 Lightning in the area, field teams in their vehicles 1304 All teams back to work 1330 PESM inspection outbrief 1605 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

6/3/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>		
				6/7/2004		
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>		
DACA 87-99-D-0010		Fort McClellan Project		152		
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>			
Tetra Tech FW, Inc.			C. Doak			
<b>AM Weather</b>		<b>PM Weather</b>		<b>Max Temp</b>	<b>Min Temp</b>	
Clear		Clear		85 °F	64 °F	
<b>Precip</b>						
0						
For work performed see attached personnel breakdown sheet.						
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)				No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No	
<b>List of Actions taken today/safety inspections conducted</b>						
Safety brief and site observations						
<b>Equipment/material received today to be incorporated in job</b>						
See Material Receiving Report						
<b>Equipment on job site today, including number of hours used today</b>						
See Equipment Usage Report						
<b>Site SUXOS Comments</b>						
0600 Morning safety brief 0625 Field teams out in FWS area 0700 Out to observe QC activities on segment 14 0830 Attended weekly TF staff meeting 1000 Out to visit teams 1230 Lunch 1400 Out with QC to check on segment 14. Looks good 1605 Field teams in 1630 End of the day						
<b>TO-20 SUXOS Comments</b>						
No Entry						



Site SUXOS/Superintendent

6/7/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				6/8/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		153	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	84 °F	65 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS area 0800 Started Safety Manager turn-over (Lister/Bendel) 0900 Over to see Scott Bolton regarding Non-OE scrap. He is at a JPA meeting, will check later today 0930 Out in the field to check on backhoe crew 1200 Moving backhoe team to segment 143. Co-ordinated with Shaw who have personnel in the area of Range 24A 1415 Talked with Scott Bolton regarding Non-OE scrap 1605 Field teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

6/8/2004

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				6/9/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		154	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	87 °F	67 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS area 0650 Contacted Shaw to coordinate activities in the FWS-5H area. We have a backhoe team in segment 143 0700 Adjusted the gate locks and added two additional barricades 0800 Shaw still holding us up. In and out three times to get forgotten equipment. They seem to also have communication problems. Their SUXOS is out to sort it out 0819 Backhoe crew back to work 0930 Received a 948 from ACOE safety rep. Because our EZ was not completely marked and established. There was one or two back roads not blocked and the one road that SHAW personnel were briefed on. To date, Shaw personnel have never caused an EZ violation 1145 Lunch 1150 Intrusive 2 reports an 81mm mortar without fuze on segment 60. Info passed on to ACOE safety rep 1215 Out to the FWS-5H area to verify EZ still intact 1500 All PESH action items have been corrected with the exception of scheduling the next quarterly inspection 1550 Received 1/600 approval for segments 15 and 16 in the FWS-1H area 1610 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

6/9/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				6/10/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		155	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Scattered Clouds	86 °F	67 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0640 Field teams out in FWS area 0700 E-mail to HR regarding demob pay for employees terminating their employment with the company. Awaiting reply 0800 Brought Brian Gentry and Earl Jacobs in to correct their time sheets and expense reports. Also set them up with an exit interview with Human Resources 0830 Weekly TF meeting 0930 Explosive Inventory 1000 ACOE rep passed the FWS Range 20. He said it was the best area he has seen so far. This was passed on to the backhoe team 1130 Lunch (Farewell for Len Lister) 1230 Back at the office 1330 Explosive issue 1500 Demo Ops complete 1600 Field Teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

6/10/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				6/14/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		156	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Partly Cloudy	Cloudy	86 °F	68 °F		
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field team out in FWS area, FWS-1H area 0700 Brief QC/Safety on duties 1100 Received Per Diem checks 1230 Bill Bendel escorted Alvin McNeil out to visit team 1245 Meeting with TF, Matrix, JPA and URS 1320 Lunch 1410 Back at the office 1445 Review list of vehicle assets for sending out 1610 Field teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

6/14/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				6/15/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		157	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Cloudy w/ Rain Shower	85 °F	68 °F	0.5	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0620 Field teams out in FWS-1H. Working the 1/600 segments near the Cobra Site 0930 Out to visit the team 1100 Back at the office. Paperwork for Art 1230 Lunch in the field with the team, QC and myself bought Popeyes for all 1300 Back at office. Meeting with Scott Bolton (TF) and Ed Hawkensher (Auburn Kennels) 1430 Back out in the field with teams 1550 Back at the office 1600 Field teams in 1630 End of the day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

6/15/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				6/16/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		158	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Cloudy	85 °F	74 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0620 Field team out in FWS area 0745 Out to visit the team 1120 Back at the office 1200 Lunch 1230 Out to check on QC activities 1400 Back at the office 1610 Field team in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

6/16/2004

Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				6/17/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		159	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Cloudy	85 °F	72 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field team out in FWS area 0830 Weekly TF meeting 0900 Out to Range 24A with Todd to look at the re-work area 0945 Sent QC team to Range 24A to mag and flag anomalies in re-work area 1250 QC team reports 61 flags in the ground and possible 15-20 additional anomalies 1300 Lunch 1330 Back at office 1430 Explosive inventory 1600 Field team in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

6/17/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				6/22/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		160	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Clear	89 °F	70 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS area. Three man backhoe crew going to the dog kennel area to provide construction support for water meter installation 0700 Co-ordinated this mornings op with Auburn Cannine Traning Director 0730 Established EZ barricades 0810 Anniston water works personnel on site 0845 EZ verified and intrusive operations started 1055 Dog kennel ops finished. Team linking up with Intrusive 2 in the FWS-1H area 1300 Lunch 1330 Back at office 1610 Field team in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

6/22/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				6/23/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		161	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Cloudy/Rain/Lightning	88 °F	70 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0620 Field team out in FWS area. FWS-1H segment 63 0800 Out to visit team 1005 ACOE safety specialist advised me that he thinks the backhoe and operator should stay 200 feet from intrusive team unless he is actually digging. After some discussion I elected to do that. In a sign of cooperation I moved him. I remained with backhoe operator in order to provide required escort. Contacted Todd Biggs and we both agreed that the backhoe operator is part of the intrusive team and I moved him back to join team and continue to provide support as required. Notified ACOE safety specialist of actions 1045 Back at office. Talked with Art Holcomb regarding the matter, which he was already aware of 1115 Received a 948 for refusing to limit OE exposure. See 948 1400 Lunch 1440 Lightning Hold 1515 Back to work 1610 Field teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

6/23/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				6/24/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		162	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Partly Cloudy	Cloudy w/ Rain	87 °F	71 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS area. Working Range 24A 0830 Weekly TF meeting 0925 Advised that yesterdays 948 is being withdrawn and we are withdrawing our letter of response to it 1200 Lunch 1230 Range 24A completed, team moving to segment 164 1330 QC completed on Range 24A 1430 Out to visit team 1530 Back at office 1605 Field team in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

6/24/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>		
				6/25/2004		
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>		
DACA 87-99-D-0010		Fort McClellan Project		163		
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>			
Tetra Tech FW, Inc.			C. Doak			
<b>AM Weather</b>		<b>PM Weather</b>		<b>Max Temp</b>	<b>Min Temp</b>	
Cloudy w/ light rain		Scattered Clouds		88 °F	71 °F	
<b>Precip</b>						
0						
For work performed see attached personnel breakdown sheet.						
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)				No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No	
<b>List of Actions taken today/safety inspections conducted</b>						
Safety brief and site observations						
<b>Equipment/material received today to be incorporated in job</b>						
See Material Receiving Report						
<b>Equipment on job site today, including number of hours used today</b>						
See Equipment Usage Report						
<b>Site SUXOS Comments</b>						
0600 Morning safety brief 0620 Field team out in FWS area 0815 Out to visit the team 1030 Back at the office 1200 Lunch (Bought pizza for the crew) 1245 Back at the office 1330 Explosive inventory 1430 Back at the office 1600 Field team in 1630 End of the Day						
<b>TO-20 SUXOS Comments</b>						
No Entry						



Site SUXOS/Superintendent

6/25/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				6/28/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		164	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Cloudy	88 °F	71 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field team out in FWS area 0800 Out to visit team 1045 Back at the office 1200 Lunch 1235 Out to visit team 1530 Back at the office 1610 Field team in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

6/28/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				6/29/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		165	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Cloudy	85 °F	72 °F	0.5	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field team out in FWS area 0750 Out to visit team 0900 Back at office 1015 Coordinated with Shaw for tomorrow's work 1100 Out to check on team 1230 Lunch 1330 Out to check on team 1450 Lightning hold 1530 Back to work 1610 Field team in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

6/29/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				6/30/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		166	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy w/ Light Rain	Cloudy	85 °F	72 °F	0.25	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field team out in FWS area 0730 Out to scrap yard to retrieve and photograph 37mm found during Dog Kennel surface sweep 0900 Out to visit team. Segment 67 completed, team moving to segment 143. This one and segment 56 and we will have completed all initial intrusive work 1200 Lunch 1230 Out to visit team 1410 Back at office 1500 Team moving to last segment, 56 1610 Field team in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

6/30/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				7/1/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		167	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Cloudy	85 °F	71 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field team out. Last segment (56) in FWS and Additional Bravo Transects area 0645 Working on preps for TO 01, additional sampling in Bravo 1030 Weekly TF meeting 1100 Continue working on Bravo 1230 Lunch 1300 Back at office 1430 Explosive Inventory 1530 Back at Office. Segment 56 completed. Team coming in early to clean vehicles and equipment 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

7/1/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				7/6/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		168	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			G. Bendel		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Cloudy with Thunder Storms	90 °F	70 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0646 Teams Notified that EZ set for in FWS and Additional Bravo Transects area 0700 Preparatory Briefing for TO 01 0816 Went to observe field operations 0845 Completed set TO 01 EZ Area 0915 Checked on team at T25 0916 QA requested QA Support 1012 Observed ESB being sprayed to control fire prevention 1023 Went to segment 129/128 to see Army COE 1111 Returned to office 1300 Lightning hold 1350 Returned to work 1410 Lightning hold 1430 Returned to work 1518 Lightning hold 1530 Returned to work 1610 All personnel returned to compound 1730 End of day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

7/6/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				7/7/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		169	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			G. Bendel		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	89 °F	70 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning Safety Meeting 0630 Teams Depart for field operations in FWS and Additional Bravo Transects area 0722 EZ Set for TO 01 area Teams starting transects 0830 Went to field to observe Transect team 1133 Transect team completed T26 1230 Transect team move to T63, Notified Army COE 1300 Lunch 1325 Returned to office 1400 Worked on weekly H&S inspection 1602 All personnel returned from field 1630 End of Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

7/7/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				7/8/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		170	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			G. Bendel		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Partly Cloudy	Partly Cloudy	89 °F	68 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning Safety Meeting 0630 Teams Depart for field operations in FWS and Additional Bravo Transects area 0707 Teams started transects in T30/31 0810 Did Weekly Explosive Inventory 0820 Returned to office 0959 Went to fuel vehicle 1030 Went to meet Transect Team #1 at T31 1245 Lunch 1315 Returned to equipment office 1430 Returned to office 1535 All field personnel returned to compound 1630 End of day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

7/8/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				7/12/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		171	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Cloudy w/lightning	96 °F	78 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS and Additional Bravo Transects area 0710 QC team out 0930 Escorted FWS personnel through Bains Gap 0945 Escorted 911 tower maintenace personnel through Bains Gap 1200 Lunch 1230 Back at office 1505 Lightning Hold 1525 Bringing teams in... weather not improving. Have work in equipment area that needs to be done 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

7/12/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				7/13/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		172	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	94 °F	78 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS and Additional Bravo Transects area 0830 Field teams doing well 1200 Lunch 1230 Field teams doing well 1610 Field teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

7/13/2004  
 Date

<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				7/14/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		173	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	95 °F	71 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS and Additional Bravo Transects area 0830 Field teams doing well 1200 Lunch 1230 Field teams doing well 1610 Field teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

7/14/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				7/15/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		174	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	93 °F	78 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS and Additional Bravo Transects area 0700 QC team out 0900 QA support 1030 Weekly TF meeting 1230 Lunch 1300 Explosive inventory 1400 Checked on teams, doing fine 1545 Field teams in early. Clean up and maintenance 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

7/15/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				7/19/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		175	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	88 °F	70 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field teams out in FWS and Additional Bravo Transects area 1030 Reviewing Statement of Work, Modification 2 1230 Lunch 1300 Back at the office 1530 Teams doing well 1610 Field teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

7/19/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				7/20/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		176	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	91 °F	69 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0620 Field teams out in FWS and Additional Bravo Transects area 0730 Explosive inventory 0830 QC team out to FWS-1H 1000 Teams doing well 1230 Lunch 1300 Back at office 1610 Field teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

7/20/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				7/21/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		177	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	90 °F	70 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field teams out in FWS and Additional Bravo Transects area 0710 QA support in the FWS-1H area 0930 Field teams doing well 1100 QA in the FWS area completed. All segments have passed Government QA Inspection 1230 Lunch 1300 Back at the office 1610 Field teams in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

7/21/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				7/22/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		178	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	91 °F	69 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Time sheets and expense reports turned in 0635 Field team out in FWS and Additional Bravo Transects area 1030 Weekly TF meeting 1100 Field team doing good 1200 Lunch 1230 Back at office 1600 Team in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

7/22/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				7/26/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		179	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			G. Bendel		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Scattered thunderstorms with rain	Scattered thunderstorms with rain	71 °F	89 °F	1	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Returned to office to observe weather 0635 Weather hold due to lighting 0735 Teams went to work in FWS and Additional Bravo Transects area 0755 Weather hold due to lighting 0815 Teams returned to work 1100 Field team doing good 1200 Lunch 1230 Back at office 1330 Went to scrap yard to observe operations 1420 Weather hold due to lighting 1435 Teams returned to work 1555 Team in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

7/26/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				7/27/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		180	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	91 °F	74 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0625 Field team out in FWS, Additional Bravo Transects and the scrap processing area 0730 Got with Program Manager regarding additional work in the FWS area 0800 ACOE safety rep has a problem with how we are treating the weighing of the scrap drums. He feels it is OE-related work and we need to have a UXO III as the team leader. Passed on to Program manager. All they are doing is moving closed drums of scrap and placing them on a scale. This is preparation for final disposition of all scrap 0830 Sent Site Safety/QC to the scrap yard to serve as the UXO III 1000 ADEM personnel on site. I gave two of the new personnel a brief on UXO procedures to include, surface clearance, brush removal, survey, geophysical mapping, reacquire, intrusive activities, QC/QA process and our safety program 1252 3 ADEM personnel, 1 TF, Steve Miller of the FWS, Art Holcomb and myself out to the Charlie EECA area for a tour 1430 Took all personnel to the scrap yard for a brief and tour 1500 Back at the office 1610 Field team in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

7/27/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				7/28/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		181	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	92 °F	72 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0630 Field team out in FWS and Additional Bravo Transects area 0730 Logistics manager to Birmingham to return scale 0800 Sent personnel out to scrap yard for requested photos 1145 Database manager advised me that we have a problem with some of our GPS points collected during the Additional Bravo transects 1215 Sent two personnel out with a different GPS to see what may have caused the problem 1245 GPS problem solved. Team was using wrong program on the GPS. Switch over to correct one and all data was within standards 1530 Additional Bravo transects completed. All that is remaining is the one 50' x 50' grid 1600 Field team in 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

7/28/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				7/29/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		182	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			C. Doak		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Clear	91 °F	69 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0600 Morning safety brief 0620 Expense reports submitted 0630 Field teams out in FWS and Additional Bravo Transects area 0800 Out to buy stuff for the lunch for the crew 1030 Weekly TF meeting 1100 Truck with the Bud Lites arrived. Items off-loaded 1130 Grid in the Bravo EECA area completed. Team coming out of the field 1200 Lunch for the crew 1400 Vehicle and equipment cleaning/maintenance 1630 End of the Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

7/29/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/6/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		183	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			G. Bendel		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cloudy	Cloudy with rain	68 °F	54 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0530 Arrived and unlocked building and compound 0600 Daily SUXOS/Safety briefing 0630 Faxed Daily operations information to TF Base 0730 Held Preparatory for Intrusive Team to work in FWS-1H Northern Boundary in FWS area 0830 Intrusive team loaded Equipment 0930 Sent Intrusive team to GPO to test Vallon HM3 1015 Depart GPO Test area 1035 Changed locks on MOUT Gate and Falcon road 1048 Intrusive team started work in segment 032 1139 Completed segment 032 and started in segment 058 1242 Lunch 1310 Returned to office 1600 Teams returned from field 1730 End of Day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/6/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/7/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		184	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			G. Bendel		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Rainy	Partly cloudy	70 °F	73 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0520 Arrived and unlocked building and compound 0600 Daily SUXOS/Safety briefing 0630 Teams departed for field in FWS area 0700 Had Intrusive team go to work in the Scrap Yard because of bad weather 1000 Weather is starting to clear, so I had intrusive team head up to FWS-1H area and start work in segment 057 1020 Intrusive team started working 1226 Went to segment 057 to look at suspect item for Team Leader 1250 Found 81mm to be unfuzed and had inert filler 1307 Lunch 1330 Went to scrap yard to observe and process scrap 1614 Returned to office 1630 End of day					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/7/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/8/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		185	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			G. Bendel		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Clear	Partly cloudy	70 °F	43 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0520 Arrived and unlocked building and compound 0600 Daily SUXOS/Safety briefing 0630 Teams departed for field in FWS and scrap processing area 0730 Went to scrap yard to inspect processed rocket motors 0815 Departed Scrap Yard 0904 Arrived at segment 056 observed Intrusive Team 1009 Departed Segment 056 for office 1030 Arrived at scrap yard, tried Fiberscope to inspect 2.36" rocket motors. Fiberscope worked very well but stopped use after Army COE Walt Zange said it was not a approved tool 1225 Departed scrap yard for office 1315 Lunch 1340 Returned to work getting sandbags for intrusive team to cover 8 - 81mm practice motars for demolition 1405 Departed compoud for segment 056 1420 Arrived at segment 056, dropped sandbags and inspected mortars, found 3 to be fuzed and 5 unfuzed 1530 Arrived at scrap yard, processed small arms and inspected completed rocket motors 1620 Returned to office					
<b>TO-20 SUXOS Comments</b>					
No Entry					



Site SUXOS/Superintendent

12/8/2004

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/9/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		186	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			G. Bendel		
<b>AM Weather</b>		<b>PM Weather</b>		<b>Max Temp</b>	<b>Min Temp</b>
Cloudy		Cloudy		67 °F	58 °F
<b>Precip</b>					
0					
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)				Delay do to weather delay. (Lighting)
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0520 Arrived and unlocked building and compound 0600 Daily SUXOS/Safety briefing 0620 Sent teams to field in FWS and scrap processing area. Scrap yard team starting processing scrap and and intrusive team started setup for demolition 0833 Intrusive team completed demo preps and went into Lighting hold, Delay due to weather delay 0900 Intrusive team returned to work 1033 Attended TF Base weekly update meeting 1051 Went to FWS-1H area 1145 Went to Scrap Yard 1243 Moved Scrap Yard items to Demolition firing point at the intersection of 13 and 29 1300 Lunch 1320 Went to ESB to do weekly inventory and issue explosives for demolition 1405 Completed explosive issue 1427 Attended demolition briefing 1433 Demo team proceed down range to setup Shot #1 1503 Granted permission to cap and prime 1510 5 Minute warning 1514 1 Minute warning 1515 Fired shot #1 1517 Returned to check shot 1522 All clear on shot #1. Went to shot #2 and setup 1537 Granted permission to cap and final prime 1539 5 Minute Warning 1543 1 Minute Warning 1544 Fired shot # 2 1557 Returned to check shot #2 1558 Found that 3 of the 81mm mortars were shot but did not meet requirements for demil and due to loosing day light, the Army COE gave permission to store and shoot with next week's shots 1730 End of day					
<b>TO-20 SUXOS Comments</b>					
No Entry					

*Proctor Borchert*

12/9/2004

Site SUXOS/Superintendent

Date



<b>CONTRACTOR PRODUCTION REPORT</b>				<b>Date</b>	
				12/13/2004	
<b>Contract Number</b>		<b>Location</b>		<b>Report Number</b>	
DACA 87-99-D-0010		Fort McClellan Project		187	
<b>Contractor</b>			<b>Site SUXOS/Superintendent</b>		
Tetra Tech FW, Inc.			G. Bendel		
<b>AM Weather</b>	<b>PM Weather</b>	<b>Max Temp</b>	<b>Min Temp</b>	<b>Precip</b>	
Cool and Clear	Cool and Clear	52 °F	43 °F	0	
For work performed see attached personnel breakdown sheet.					
<b>Job Safety</b>	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
<b>List of Actions taken today/safety inspections conducted</b>					
Safety brief and site observations					
<b>Equipment/material received today to be incorporated in job</b>					
See Material Receiving Report					
<b>Equipment on job site today, including number of hours used today</b>					
See Equipment Usage Report					
<b>Site SUXOS Comments</b>					
0520 Arrived and unlocked building and compound 0600 Daily SUXOS/Safety briefing 0630 Teams departed for field in FWS and scrap processing area. Scrap team went to scrap yard and went to work 1145 Truck for scrap to Hawthorne, NV 1245 Trucks from Huntsville, AL to pick up ecology blocks arrived 1300 Completed loading truck to Nevada and it departed 1320 Started loading blocks for Huntsville, AL 1600 Completed loading blocks and trucks left 1630 End of day					
<b>TO-20 SUXOS Comments</b>					
No Entry					

*G. Bendel*

Site SUXOS/Superintendent

12/13/2004

Date

