

**Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama**

CONTRACTOR PRODUCTION REPORT				Date	
				5/23/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		163	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	72 °F	49 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-7 Geo, brush TO-10 Demo, surface, grids TO-15 Demo, intrusive UXOSO 49*-72*, clear, NE@3, insect stings UXO AN/M 69 6lb incendiary bomb 0830 UXO meeting, move barricades in bypass when TF ok's it					
TO-10 SUXOS Comments					
0530 Arrived site 0600 Safety brief 0630 Same team personnel as reported, Tony O' Shaughnassey calls in sick, surface team 1 will assist demo ops in morning, briefed all on EZ for demo ops on S25 0930 Demo ops on bypass E27 grid destroyed 4 ea M49, 60 mm mortar rounds 1600 Team returns from field 1630 Secured					

Carl Taylor

5/23/2002

TO-10 SUXOS

Date

S. Neill

5/23/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				5/28/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		164	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	83 °F	67 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-7 Geo, brush TO-15 Intrusive UXOSO 67*-83*, sunny, calm, Horseplay UXO Rifle grenades, grid stake numbering 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Same team assignments: Lynn Lister, Cope, Ellington (survey); Schneider, O' Shaughnassey, Wrage (surface 1); Houseknecht, L Harsh (surface 2) 1030 Checked on 2.36" rockets in grid T16, 6 ea 2.36" rockets 1200 Chris Schneider, Ron Ellington and Ty Wrage started preparation for demo operations 1640 Demo shot completed 1715 Secured. NOTES: UXO destroyed: 8 ea, 2.36" rockets, practice; 1 ea, M19 rifle grenade, illum; 39 ea, base couplings; 1 ea, M49, mm mortar, HE; 1 ea, WP grenade burster tube					

Carol Steyer

TO-10 SUXOS

5/28/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

5/28/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				5/29/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		165	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	86 °F	65 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief, parking of vehicles and fueling TO-7 Brush, geo TO-10 Surface, survey, demo TO-15 Intrusive, demo UXOSO 65*-86*, NE@5, heat stress UXO None 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments: Survey grid stake out: Lister and Cope; Surface 1: Schneider, Ellington, O' Shaughnassey; Surface 2: Housekn Leshko, Harsk; Demo team: Bendel and Whitley 0700 Surface 1 working S sector; Surface 2 working T sector; Survey in south end S sector; Demo team check and clean up from demo 5/28/02 0740 IT (Brian) checked on having water monitoring team work well on west end of Porta-Potty Road 0800 Check on team working, all teams working assigned tasks 1100 Surface 2 finished north end of T sector, moved to mid section; Surface 1 continues on in S sector; Survey working southern part of sector 1630 Teams secured. NOTES: Surface clearance completed 56 grids, survey of grids, 21 grids					

Carol Steyer

TO-10 SUXOS

5/29/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

5/29/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				5/30/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		166	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	77 °F	67 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-7 Brush, geo TO-10 Surface, survey TO-15 Intrusive TO-16 Scrap UXOSO 67*-77*, NE@4, shovels, digging UXO 37mm, face shields and gloves 0830 UXO meeting F&W tour 6/6, 6/11? 1300 Art called about QA questions C67 and E63, drove in debris field, C20, C66, C85 anomalies in road, D66 in debris field, E97, F7 locate grids, M63-N43 in road, E36 concrete no QA fail, E46 check dates, G46 rewalk, M23 fail, M39?, M43 redo, M52?, N48?, N63 rods, P06?, P09 remap, P15 Selfridge to look at 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0530 Arrived site 0600 Safety brief 0630 Same team activity as 5/29/02; Survey - Lister and Cope; Surface 1: Schneider, Ellington, O' Shaughnassey; Surface 2: Houseknecht, Leshko, Harsh; Demo: Bendel and Whitley 0700 New maps given to team leaders 0800 Surface 2 reports M9 rifle grenade and 3" Stokes fuze on T70 0930 Surface 2 reports M9A1 and 2.36" rocket on T69 and T68 1000 Inspected UXO items reported, the 3" Stokes fuze is expended 1400 Demo operations stopped due to weather, UXO item will be destroyed 5/31/02; Tom Baksa notified 1630 Crew departs 1700 Secured					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

and Taylor

5/30/2002

TO-10 SUXOS

Date

SW'Neill

5/30/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				5/31/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		167	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	84 °F	64 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-15 Intrusive, demo UXOSO 64*-84* thunder PM, slips, parking vehicles UXO Mk 1 Schrapnel round 1000 Jeff Crosier reported to have appendix removed 1100 Get grid map of rocket city for Dan Copeland 1600 Teams out of field 1630 Teams off site					
TO-10 SUXOS Comments					
0530 Arrived site 0600 Safety brief, in brief for JCC crew scheduled this morning 0630 Preparatory inspection for brush crew conducted 0830 Brush crew: 2 ea teams; Bechtel Team 2; Zimmer Team 1; Surface crew: 2 ea teams; Schneider 1, Ellington, O' Shaughnassey, W Houseknecht 2, Leshko, Harsh; Survey grids: Lister, Cope, Houston 1400 Demo ops on T22 and T23, destroyed: 1ea, 2.36" rocket (T23); 1 ea, 2.36" rocket warhead (T23); 1ea, 2.36" rocket fuze (T22) M22 rifle grenade, smoke, from TO15 to TO10T23 1630 Crew departs 1730 Secured					

Carol Steyer

TO-10 SUXOS

5/31/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

5/31/2002


Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				6/4/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		168	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	96 °F	72 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-7 Geo TO-10 Surface, survey, brush TO-15 Intrusive, demo UXOSO 72*-96*, caalm, ZIP safety, CSQ 1000 Jim Walker informed me that the 2.36" rockets imbedded in the "T" grids w?just the nozzle at the surface will be considered a su removal. This is without an ESS for intrusive operations 1500 Thunderstorms stopped work. Teams out of field					
TO-10 SUXOS Comments					
0600 Safety brief, Steve Neill is TO 10 SUXOS this AM, Cecil Taylor off until 1200 0930 Consolidated 6 ea, 60 mm mortar to E27 1230 Cecil Taylor on site 1430 Stop field work due to weather 1630 Secured					



TO-10 SUXOS 6/4/2002
Date



Site SUXOS/Superintendent 6/4/2002
Date

CONTRACTOR PRODUCTION REPORT				Date	
				6/5/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		169	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		87 °F	78 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-7 Geo TO-10 Survey, surface, brush, demo TO-15 Intrusive, demo TO-16 Scrap UXOSO 78*-87*, NE@9, cloudy, hand protection UXO M1 Land Mine Contacted JCC for quote to clear brush in M101 with labor crew of 7 workers to work overtime on Saturday and Sunday so as not to interfere with his schedule of the 40 acre bypass, JCC came back with 3100/day and I instituted the mod of his contract 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived site 0600 Safety brief, use of hand tools 0630 Team assignments: Survey: R01 thru 19 grids; Surface 1: W01 thru 08; Surface 2: S grids scattered; Brush 1: T44 thru T99; Brush 2: Q21 thru Q27; Demo ops on E27 and T16 0800 Check work progress, all teams working assigned tasks 1000 Combined both surface teams and working in R01 thru R19 1030 Survey 1 started on W sector 1230 Started demo ops on T16 1430 Demo completed, 14 ea, 2.36" rockets destroyed, all items were practice 1545 All demo shots checked and scrap taken to scrap yard 1630 Crew departs 1700 Secured					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

and Taylor

6/5/2002

TO-10 SUXOS

Date

SW'Neill

6/5/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				6/6/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		170	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		89 °F	65 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-7 Geo TO-10 Survey, surface, brush, demo TO-15 Intrusive, demo UXOSO 65*-89*, calm, sunny, heat disorders UXO M47 riot grenades Check on stakes in M101 area. Plan on brush cutting Friday, Saturday, Sunday 0830 UXO meeting, COBRA facility active June 13, 20, 21, 25, 28. June F&W tour Bains gap. June 13 Army tour base. Plan on moving 3200 barricades on Monday next week 1300 Executive review of mechanical removal project 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived site 0600 Safety brief 0630 Survey team: R sector; Surface 1 and 2: W sector; Brush 1: T sector; Brush 2: Q sector 0800 All teams working assigned tasks 1300 Escorted 3 personnel (Mr. Holcomb, Mr. Copeland, Mr. Porter) to orange fence area in T16, T17, T18, T19 sector of 40 Acre 1400 Escorted same personnel to R01, R02 and R03 sector of 40 Acre Extension 1500 Check on teams, all teams working assigned tasks 1600 Crews return from field 1630 Crew departs 1700 Secured					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

and Taylor

6/6/2002

TO-10 SUXOS

Date

SW'Neill

6/6/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				6/7/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		171	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	90 °F	68 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0600 Safety brief, the brush clearance crew are only team working this date, 2 Tech IIIs and 13 JCC subcontractor personnel 0630 Working at brush removal in the T sector 1600 Crew returns from field, 18 grids complete 1630 Secured					

Carl Snyder

TO-10 SUXOS

6/7/2002

Date

S. Neill

Site SUXOS/Superintendent

6/7/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				6/10/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		172	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		88 °F	64 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0515 On site 0600 Daily safety and Ops brief Check stakes in M101 TO-7 Geo TO-10 Surface, brush, survey TO-15 Intrusive, QA UXOSO 64*-88*, Sunny, E@5, flammable liquids UXO M34 WP grenades 0800 Buried drum @ C28 in M101 0900 Meeting about assignment letters and \$70.00 per deim 1600 Teams out of woods 1630 Teams off site 1815 Off site					
TO-10 SUXOS Comments					
0530 Arrived site 0600 Safety brief 0630 Team assignments: Surface 1: Schneider, Harsh, O' Shaughnassey, Wrage; Brush 1: J. Zimmer; Brush 2: P. Bechtel; Survey team working on TO 15; Mapping team in training 0830 Surface team reports 6 ea, 3" Stokes in W sector, 1 fuzed on W27; 2 ea, unfuzed, W30; 1 unfuzed on W27; 2 ea, unfuzed, W32; Baksa notified 0930 Demo team starts set up of items, checked with Brush 1 and 2, all work going well in S sector 0935 Moved surface team to R sector 1230 Demo completed on W28, destroyed 5 ea, unfuzed 3" Stokes, 1 ea, fuzed 3" Stokes 1430 Surface 1 moved to T sector inside orange fence area 1630 Crew departs, secured					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

and Taylor

6/10/2002

TO-10 SUXOS

Date

SW'Neill

6/10/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				6/11/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		173	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		90 °F	64 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy of OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-7 Geo TO-10 Surface, survey, brush TO-15 Intrusive, QA TO-16 Scrap UXOSO64*-90*, Sunny, NE@5 Heat monitoring UXO None 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived site 0600 Safety brief, WBGT index explained 0630 Team assignments: Surface 1: T sector "inside fence", Schneider, Harsh, O' Shaughnassey, Wrage; Brush 1: J. Zimmer + JCC, S. Se Brush 2: P. Bechtel + JCC, Q sector; Mapping 1: working with crew from TO7, training; Survey 1: working on TO 15 0830 Surface 1 reports 24 ea, 2.36" rockets located in T17 0930 Surface 1 starts preparing for demo ops 1045 Start demo issue 1330 Demo ops completed, destroyed 26 ea, 2.36" rockets 1400 Escorted Greg Williams and Mike Anderson to Bypass/40 Acre 1500 Cleaned up sandbags and NONEL residue from demo ops 1630 Crew departs 1700 Secured					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

and Taylor

6/11/2002

TO-10 SUXOS

Date

SW'Neill

6/11/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				6/12/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		174	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	91 °F	64 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0515 On site 0600 Daily safety and Ops brief TO-7 Geo TO-10 Demo, survey, brush TO-15 Intrusive, demo UXOSO 64*-91*, NE@3, sunny, close call, near miss UXO M74, 66mm incendiary Discussion with USA about heat stress/work rest 1000 Talked to Scott Bolton about starting work day at 0500, TF concurred. Also discussed moving the window for demolition operation from 1630 to 1730. TF concurred- we will start work/demo schedule Thursday					
TO-10 SUXOS Comments					
0520 Arrived site 0600 Safety brief, class on 60 mm incendiary round 0630 Team assignments: Surface 1: T sector, T16; Brush 1 and 2 to S sector 0700 Preparatory inspection of mapping team 0830 Surface 1 reports 24 UXO items located on T17 0930 Checked on teams, all personnel working assigned tasks 1000 Mapping team having trouble with the equipment 1230 Mapping started on "W" end of T sector 1300 Issue demo 1440 Demo completed, destroyed 20 ea, 2.36" rockets 1630 Crew departs 1700 Secured					

Carol Steyer

6/12/2002

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW Neill

Site SUXOS/Superintendent

6/12/2002

Date

CONTRACTOR PRODUCTION REPORT				Date	
				6/13/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		175	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		90 °F	66 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0415 On site 0500 Daily safety and Ops brief TO-7 Geo TO-10 Surface, map, brush, demo TO-15 Intrusive, QA, demo UXOSO 66*-90*, SE@3, sunny, reducing stress UXO Practical safety story. Volunteers for ADAK 0700 Add bypass extension status to map 0830 UXO meeting, ALDOT gate to south of bypass is locked during intrusive. Barricades in 3200 area moved. Tour for Col. Wright 1500 Teams out of field 1530 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0500 Safety brief, Cecil Taylor time off today, Dave Crossley is SUXOS for TO 10 extension, Brush 1 and 2 working remainder of S started working in W sector when completed 0600 Surface team 1 continue to work inside orange fence area 1630 See Dave Crossley log for today's activity					



TO-10 SUXOS

6/13/2002

Date

SUNneil

6/13/2002

Site SUXOS/Superintendent

Date

CONTRACTOR PRODUCTION REPORT				Date	
				6/14/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		176	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	87 °F	68 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0500 Safety brief, brush removal crew working 0900 Rain and weather getting worse, so brush removal crew secured					

Carol Taylor

6/14/2002

TO-10 SUXOS

Date

SUNneil

6/14/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				6/17/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		177	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	83 °F	61 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0430 On site 0500 Daily safety and Ops brief Explosive shipment today. Brief on time sheets and per deim charge numbers TO-7 Geo TO-15 Intrusive, QA UXOSO 61*-83*, clear, heat stress UXO 13" mortar from Civil war 1500 Teams out of field 1530 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0430 Arrived site 0500 Safety brief, Map team: J. Soth, D. Leshko, N. Metzler; Surface clearance: Bendel, Houston, Harsh, O' Shaughnassey; Brush removal: Zimmer and Bechtel 0600 Crew prepares for brush removal inside orange fence; Mapping: T sector; Brush: R sector 0800 Check on demo ops from last week, cleaned up and checked shot holes 1000 Received a shipment of explosives from Birmingham Powder Company, all items stored in magazines 1330 Dave Isenberg replaced Bill Bendel as Tech IIIs on surface clearance team 1530 Crew secures 1600 Secured					

Carl Steyer

TO-10 SUXOS

6/17/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

6/17/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				6/18/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		178	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		86 °F	63 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0430 On site 0500 Daily safety and Ops brief TO-7 Geo TO-10 Brush, map, reacquire TO-15 Intrusive, QA UXOSO 63*-86*, clear, E@3, load management 0900 Called Dave Keller and asked for 1ea T-3 starting 6/24 and 2ea T-2 starting 7/8, Metzler and Cope to ADAK, Crozier still sick, Isenberg sore foot-road guard 1000 Move FW surface team into M101 grid E58/E59 1500 Teams out of field 1530 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0430 Arrived shop 0500 Safety brief, class on securing loads in vehicle 0530 Team assignments: Surface 1: Schneider, Harsh and Houston; Mapping 1: Tibbits, Leshko, Metzler; Reacquire 1: Lister, Cope; B and 2: Zimmer, Bechtel 0600 Teams working assigned tasks 0900 Escorted M. Anderson to W sector, check on mapping team 1000 Mike Anderson off bypass 1100 Check on teams, all personnel working assigned tasks 1400 Check on teams, all personnel working assigned tasks 1500 Start demo issue for TO 15 1530 Crew departs, Cecil Taylor continues working with demo team 1730 Secured					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

and Taylor

6/18/2002

TO-10 SUXOS

Date

SW'Neill

6/18/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				6/19/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		179	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	85 °F	69 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0430 On site 0500 Daily safety and Ops brief TO-7 Geo TO-10 Brush, geo, demo TO-15 Intrusive, QA UXOSO 69*-85*, Calm, cloudy, workmans comp UXO Rifle grenade and 2.36" rocket family 0800 Letter to Pat Vicaro about USA delays 1500 Teams out of field 1530 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0430 Arrived shop 0500 Safety brief, class on UXO item that are normally located 0530 Team assignments: Brush 1 and 2, Q and R sectors: Zimmer, Bechtel; Mapping 1, working W sector: Tibbitts, Leshko, Metzler; Reacquire, working T sector: Lister, Cope; Surface 1, brush removal rocket city: Schneider, Harsh, Houston 0930 Surface1 completed work in orange fence area, moved to clear grids in the M1.01 sector 1000 Check on teams progress, the brush removal teams will not finish up by 6/22/02 1400 Started work on demo ops on M1.01 sector 1700 Demo ops completed 1530 (Late entry) crew depart from work area and secured 1745 Secured from demo					

Cand Keyser

TO-10 SUXOS

6/19/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

6/19/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				6/20/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		180	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	88 °F	69 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0430 On site 0500 Daily safety and Ops brief TO-7 Geo TO-10 Brush, geo, intrusive, reacquire TO-15 Intrusive, QA UXOSO 69*-88* cloudy, calm, UXO safety concepts UXO 2.36" pictures New EZ due to 60mm mortar HE at 1080. Asking for 1/600 rule 0800 Took picture of site in D20 @ 80x80 440' from fence 0830 UXO meeting, change in EZ, charlie intrusive 7/8/02 40 acre today 0930 Suzanne called to say that Wayne G. will allow 1/600 rule for single isolated 60mm only. EZ to be 200 ft until letter arrives 1500 Teams out of field 1530 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0430 Arrived shop 0500 Safety brief, class on 2.36" rockets 0600 Start mag/flag/dig operations, the crew completed a preparatory inspection 0730 Checked on crews working, all teams working assigned tasks 1030 Cecil Taylor departs, Dave Crossley is acting SUXOS for TO 10 ext 1400 Demo ops on W27, 2 ea. M49A2, 60 mm mortars moved from S33					

Cecil Taylor

TO-10 SUXOS

6/20/2002

Date

S.W. Neill

6/20/2002

Site SUXOS/Superintendent

Date

CONTRACTOR PRODUCTION REPORT				Date	
				6/21/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		181	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	88 °F	68 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0500 Safety brief, the brush removal crew is only teams working today 0600 Brush crew continues to remove brush from R sector 1530 Secured from site					

Carol Taylor

6/21/2002

TO-10 SUXOS

Date

S.W. Neill

6/21/2002

Site SUXOS/Superintendent

Date

CONTRACTOR PRODUCTION REPORT				Date	
				6/24/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		182	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		87 °F	72 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0415 On site 0500 Daily safety and Ops brief TO-7 Geo TO-10 Geo, intrusive, brush TO-15 Intrusive UXOSO 72*-87*, calm, sunny, inhalation hazards 0700 Brief from COE UXO Jim Walker about sampling of OE items 0800 60mm mortar in bypass S33 0830 TF staff meeting, remove test grid this week 0900 Cost of moving test grid and status map M101 to Art 1000 Talk to Pat Saveall about Demob and assignment to ADAK 1500 Teams out of field 1530 Teams off site 1730 Off site					
TO-10 SUXOS Comments					
0430 Arrived site 0500 Safety brief, start second mapping team; teams today: Brush 1 and 2: Zimmer and Lister; Reacquire: no team; Map 1: Tibbitts, V Ellington; Map 2: Houseknecht, Leshko, Metzler; Intrusive: Schneider, Harsh, Houston; O' Shaughnassey QA assist 0630 Preparatory inspection of map team 1 conducted 0800 Intrusive 1 reports 1 ea, 60mm mortar in S33; UXO reported to Jimmy Walker, COE Safety 0900 All teams working assigned tasks 1230 Tibbitts team assigned to map test grid site 1400 Intrusive 1 reports 1 ea, 60 mm mortar on S32 1530 Crew secured 1600 Secured					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

and Taylor

6/24/2002

TO-10 SUXOS

Date

SW'Neill

6/24/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				6/25/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		183	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Winds SE @ 5mph, thuderstorms		Winds SE @ 5mph, thuderstorms		89 °F	74 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0415 On site 0500 Daily safety and Ops brief TO-7 Geo TO-10 Brush, geo, demo, intrusive, reacqure TO-15 Intrusive, QA UXOSO 74*-89*, Winds SE @ 5mph, thuderstorms, COE basic safety concepts 0530 Rain/thunder 0600 Back to work 1500 Teams out of field 1530 Teams off site 1700 Demo team off site 1730 Off site					
TO-10 SUXOS Comments					
0430 Arrived site 0500 Safety brief, teams today: Brush 1: Zimmer and 12 JCC personnel; Reacquire: Lister, Cope; Map 1: Tibbitts, Whitley, Ellington; Houseknecht, Leshko, Metzler; Intrusive 1: Schneider, Houston; O' Shaughnassey QA assist; Note: Map team 1 is working with Intrusive mag/flag/dig ops 0600 Delay due to weather 0620 Resume normal operations 0700 Delay due to weather 0730 Resume normal operations 0830 All teams working assigned tasks 1030 Int 1 reports M49, 60 mm mortar, with fuze 1100 Map 2 started mapping test grid 1200 Assisted Dave Crossley checking 2 ea, M12 practice and 1 ea, M8 practice mine on G53 1225 Delay due to weather, thunder storms in area 1420 Work stopped and all hands return to compound 1530 Secured					

Carol Taylor

6/25/2002

TO-10 SUXOS

Date

SW Neill

6/25/2002

Site SUXOS/Superintendent

Date

CONTRACTOR PRODUCTION REPORT				Date	
				6/26/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		184	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Winds SW @ 5-6mph, thunderstorms		Winds SW @ 5-6mph, thunderstorms		84 °F	74 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0430 On site 0500 Daily safety and Ops brief TO-7 Geo TO-10 Brush, geo, demo, reacquire TO-15 Intrusive, QA UXOSO 74*-84*, Winds SW @ 5-6mph, thunderstorms, flash report-safety glasses UXO none by USA 0830 UXO meeting 1500 Teams out of field 1530 Teams off site 1730 Off site					
TO-10 SUXOS Comments					
0430 Arrived site 0500 Safety brief, safety training on eye protection 0530 Team assignments: Map 1: Tibbitts, Leshko, Whitley; Map 2: Houseknecht, Ellington, Metzler; Reacquire: Lister, Cope; Intr 1: Schneider, Houston; Brush 1: Zimmer and 12 JCC personnel 0600 Int1 working with Dave Crossley on TO 09 demo ops 0830 Intrusive 1 finished with TO 09 and start intrusive operations on Q5, 6 and 7; brush removal completed, area checked; J. Zimmer assigned to the reacquire team 0930 Start demo ops on S32 1200 Completed demo ops, 1 ea, M49, 60 mm mortar destroyed 1400 Map team 1 continues to work on test grid, weather delay 1410 Received 150 perforators and stored in magazines 1420 Greg Williams and heavy equipment representative toured rocket city and area requiring mechanical removal 1530 Crew returns from field and secured 1600 Meeting on mechanical removal 1630 Secured					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

and Taylor

6/26/2002

TO-10 SUXOS

Date

SW'Neill

6/26/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				6/27/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		185	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Winds SW @ 3mph, thuderstorms		Winds SW @ 3mph, thuderstorms		85 °F	63 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0430 On site 0500 Daily safety and Ops brief TO-7 Geo TO-10 Geo & reaquire TO-15 Intrusive, QA UXOSO 63*-85*, Winds SW @ 3mph, thuderstorms, Safe driving UXO M15 WP grenade Time sheets and peridium early 0830 UXO meeting, Friday JPA needs access to area 1500 Teams out of field 1530 Teams off site 1730 Off site					
TO-10 SUXOS Comments					
0430 Arrived site 0500 Safety brief, training on WP grenades and drive safe 0530 Team assignments: Map 1: Tibbitts, Leshko, Whitley; Map 2: Houseknecht, Ellington, Metzler; Reacquire: Lister, Zimmer, Cop Roadguard: D. Isenberg; Intrusive 1: Schneider and Houston; QA assist O' Shaughnassey 0800 All teams working assigned tasks 1230 Map team 2 started mapping in W sector 1300 Check area for mechanical removal 1530 Crew returns from field 1630 Secured					

Cand Steyer

TO-10 SUXOS

6/27/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

6/27/2002

Date

CONTRACTOR PRODUCTION REPORT				Date	
				7/1/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		186	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			D. Crossley		
AM Weather		PM Weather		Max Temp	Min Temp
Calm, possible thuderstorms		Calm, possible thuderstorms		70 °F	91 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0415 On site 0500 Daily safety and Ops brief TO-7 Geo TO-10 Geo & reaquire TO-15 Intrusive, QA UXOSO 70*-91*,Calm, possible thuderstorms, Backing safely 1430 Lightning Delay 1455 Dmeo ops cancelled due to lightning 1500 Lightning Delay 1500 Teams out of field 1530 Teams off site 1700 Demo team off site 1730 Off site					
TO-10 SUXOS Comments					
0430 Arrived shop 0500 Safety brief and UXO training 0530 Team assignments: Map 1: Tibbitts, Ellington, Whitley; Map 2: Houseknecht, Leshko, Metzler; Reacquire: Lister, Cope; QA assigned Houston; Demo/scrap: Bendel and Harsh 0800 Assembled ordnance items for shedder test 0930 All teams working assigned tasks 1400 All teams working assigned tasks, delay due to lightning 1420 Continue normal operations 1530 Crew returns from field and secured 1545 Secured					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Carol Keyser

7/1/2002

TO-10 SUXOS

Date

[Signature]

7/1/2002

Site SUXOS/Superintendent

Date

CONTRACTOR PRODUCTION REPORT				Date	
				7/2/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		187	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			D. Crossley		
AM Weather		PM Weather		Max Temp	Min Temp
Calm, possible thuderstorms		Calm, possible thuderstorms		91 °F	72 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0415 On site 0500 Daily safety and Ops brief TO-7 Reacquire, intrusive TO-10 Geo, reacquire, demo/scraper, intrusive TO-15 Intrusive, QA UXOSO 72*-91*, Calm, possible thuderstorms, fire extinguishers 1200 Work/rest 75%/25% 1410 Lightning Delay 1450 Severe thunderstorms & heavy rain, all ops cease 1500 Teams out of field 1530 Teams off site 1630 Off site					
TO-10 SUXOS Comments					
0415 Arrived shop, gates and buildings opened; Map 1: Tibbitts, Ellington, Whitley; Map 2: Houseknecht, Leshko, Metzler; Reacquire Lister, O' Shaughnassey; QA assist: Houston; Demo/scraper: Bendel and Harsh; Schneider to assist QC today 0500 Safety brief, UXO training on 3" and 4" Stokes mortar 0530 Team assignments 0800 All teams working assigned tasks 1100 Assist on TO 15 demo ops 1230 Demo completed 1410 Delay due to lightning 1530 Crew returns from field 1600 Secured					

David Crossley

7/2/2002

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*



Site SUXOS/Superintendent

7/2/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				7/3/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		188	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			D. Crossley		
AM Weather		PM Weather		Max Temp	Min Temp
Calm, possible thuderstorms		Calm, possible thuderstorms		90 °F	71 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0415 On site 0500 Daily safety and Ops brief TO-7 Reacquire, intrusive TO-10 Geo, reacquire,demo/scrap TO-15 Intrusive, QA UXOSO 71*-90*,Calm, possible thuderstorms, PPG & holiday driving 1300 Work/rest 75%/25% 1500 Teams out of field 1530 Teams off site 1630 Off site					
TO-10 SUXOS Comments					
0415 Arrived shop 0500 Safety brief, UXO training; Team assignments: Map 2: Schneider, Ellington, Whitley; Map 1: Houseknecht, Leshko, Metzler; Reacquire: Lister, Cope; QA assist: Houston; Demo/scrap team: Bendel and Harsh 0530 Teams depart for field 0730 All teams working assigned tasks, Schneider team is having trouble setting up; Houseknecht is helpful to them via radio 1130 Map team 2 started intrusive operations 1400 All teams working assigned tasks 1530 Crew returns from field 1700 Secured					

David Crossley

TO-10 SUXOS

7/3/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*



7/3/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date		
				7/8/2002		
Contract Number		Location		Report Number		
DACA 87-99-D-0010		Fort McClellan Project		189		
Contractor			Site SUXOS/Superintendent			
Foster Wheeler Environmental Corporation			S. Neill			
AM Weather		PM Weather		Max Temp	Min Temp	
Calm, clear		Calm, clear		89 °F	70 °F	
Precip						
0						
For work performed see attached personnel breakdown sheet.						
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No	
List of Actions taken today/safety inspections conducted						
Safety brief and site observations						
Equipment/material received today to be incorporated in job						
See Material Receiving Report						
Equipment on job site today, including number of hours used today						
See Equipment Usage Report						
Site SUXOS Comments						
0415 On site 0500 Daily safety and Ops brief TO-7 Reacquire, intrusive TO-10 Geo, reacquire,demo/scrap TO-15 Intrusive, QA UXOSO 70*-89*,Calm, clear UXO none by USA 0830 TF meeting 0900 Talk to Doug Ralston,USA enviromental about first 4 people and maybe 4 more 1000 Notified of possible intrusive work in Bravo EE/CA, work on mechanical removal work plan & ESS 1500 Teams out of field 1530 Teams off site 1830 Off site						
TO-10 SUXOS Comments						
0420 Arrived shop 0500 Safety brief, training on speed limits and drive safe 0530 Team assignments: Map 1: Tibbitts, Soth, Whitley; Map 2: Houseknecht, Leshko, Metzler; Reacquire: Lister, Cope, Futral; Int Schneider, Houston, Gentry; Demo/scrap: Bendel; QA assist: Ellington 0700 All teams working assigned tasks 1100 Intrusive team returns to readjust Vallon/Whites 1200 Replaced batteries on Vulcan Team 2 1530 Crew returns and secured						

Cand Keyser

TO-10 SUXOS

7/8/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

7/8/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				7/9/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		190	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Calm, clear	Calm, clear	91 °F	70 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0430 On site 0500 Daily safety and Ops brief TO-7 Reaquire, intrusive TO-10 Intrusive, reaquire,demo/scrap TO-15 Intrusive, QA UXOSO 70*-91*,Calm, clear,falls in work place UXO M8 landmine 0830 Notify USA about requirements for additional 4 UXO techs,(1-UXO3,2-UXO2) Notify Dave about number of Vallens required,TO 1 (2),TO 7(2),TO 10(2),QC (1), Spare (1) 1500 Teams out of field 1530 Teams off site 1535 Complete demo 1800 Off site					
TO-10 SUXOS Comments					
0420 Arrived at site 0500 Safety brief, UXO training on M8 and M8A1 practice mine 0500 Team assignments same as 7/08 0600 Teams working assigned task,barricades across soccer field 1230 Backhoe added to intrusive team for digging in asphalt 1530 Crew returned from field and secured					

Cand. [Signature]

TO-10 SUXOS

7/9/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

7/9/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				7/10/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		191	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Wind SW 6mph, rain	Wind SW 6mph, rain	71 °F	88 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0430 On site 0500 Daily safety and Ops brief TO-7 Reaquire, intrusive TO-10 Geo, reaquire,intrusive TO-15 Intrusive, QA UXOSO 71*-88*,Wind SW 6mph, rain UXO 60mm mortar 0700 Work on mechanical removal work plan & contract 0800 Notice to proceed with Bravo EE/CA additional 14 grids 0900 Notice to proceed for armor,Recievd letter on QA failures for TO 10 1000 Order additional personnel 1500 Teams out of field 1530 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0420 Arrived site 0500 Safety brief, UXO Trainning on 60 mm mortar WP rounds 0530 Team assignments Map1 Tibbits, Soth, Futral Map2 Houseknecht, Leshko, Metzler Int1 Schneider, Houston, QA Assist Elling 0600 Cecil Taylor and Bill Bendel depart for blaster license, crew started normal operations 1400 Cecil Taylor and Bill Bendel return 1500 Crew returns from field 1530 Secured					

Cecil Taylor

TO-10 SUXOS

7/10/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

7/10/2002

Date

CONTRACTOR PRODUCTION REPORT				Date	
				7/11/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		192	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
cloudy/rain		cloudy/rain		88 °F	73 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0415 On site 0500 Daily safety and Ops brief TO-7 Reaquire (2), intrusive TO-10 Geo (2), reaquire TO-15 Intrusive, QA UXOSO 73*-88*, Wind W 3mph, cloudy/rain UXO sea mines Early peridium ,change in work schedule 0800 Notified about inert ordnance for shredder by July 23-24 0830 UXO meeting, Bravo EE/CA start intrusive Monday 1500 Teams out of field 1530 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0425 Arrived site 0500 Safety brief, UXO training 0600 Team assignments, Map1 Tibbits, Soth, Whitley, Map2 Houseknecht, Leshko, Metzler, Int1 Schneider, Ellington QA Assist Ho Demo Bendel 0830 All teams working assigned task 0900 Personnel meeting between Neill, Taylor and Crossley to discuss work requirements 1300 All teams working assigned task Lighting delay 1330 Resume normal operations 1400 Weather Delay 1420 Resume normal operations 1530 Crew return and Secure					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

and Taylor

7/11/2002

TO-10 SUXOS

Date

SW'Neill

7/11/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				7/15/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		193	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
SW 3mph, clear		SW 3mph, clear		88 °F	72 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0515 On site 0600 Daily safety and Ops brief TO-1 Intrusive TO-7 Reaquire, intrusive TO-10 Geo, reaquire,intrusive TO-15 Intrusive Shift people for 6 dig teams & USA still 11 in M101 UXOSO 72*-88*, Wind SW 3mph, clear personnel & heat stress UXO none 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, UXO training use of heat monitoring procedures 0630 Team assignments Map1 Tibbits, Soth, Whitley Map2 Houseknecht, Leskho, Harsh Int1 Cocchiolia, Ellington, Smith (USAE), (USAE) QA Assist Houston, Demo/Scrap Bendel 0645 Preparatory inspection for intrusive team 0900 All teams working assigned task 0930 Start intrusive operations in W sector, mini excavator onsite 1400 All teams working assigned task 1600 Crew return from field 1630 Secured					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

and Taylor

7/15/2002

TO-10 SUXOS

Date

SW'Neill

7/15/2002

Site SUXOS/Superintendent

Date

CONTRACTOR PRODUCTION REPORT				Date	
				7/16/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		194	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear, Wind NW 6mph		Clear, Wind NW 6mph		97 °F	77 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-1 Intrusive TO-7 Reaquire, intrusive TO-10 Geo, reaquire, intrusive TO-15 QA UXOSO 77*-97*, Clear, Wind NW 6mph UXO M115 simulator, BCT tour today 1000 Continue battery problems, order replacements 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0530 Arrived site 0600 Safety brief 0630 Team assignments same as 7/15/02 0700 Intrusive ops in T37, 38 and 39 Map2 in R sector, Map3 in S sector 1000 Replaced damaged battery for team Map3 1400 Demo ops in T38 and 39, Destroyed 3 ea 2.36" practice in T38 and 1ea 2.36" practice in and 1 ea 2.36" motor in T39 1315 Trackhoe track came off RSC notified to repair on 7/17/02 1530 Demo ops completed, scrap taken to scrap yard 1630 Crew secures 1700 Secured					

Carroll Steyer

7/16/2002

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW Neill

Site SUXOS/Superintendent

7/16/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				7/17/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		195	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear, calm	Clear, calm	95 °F	72 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-1 Reaquire, intrusive TO-7 Reaquire, intrusive TO-10 Geo, reaquire, intrusive TO-15 QC/ QA Lock UXO gates and switch locks UXOSO 72*-95*, Clear, calm UXO none 0900 Finished work on ESS for TO 10 MR start on WP 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0530 Arrived site 0600 Safety brief, UXO training on 81 mm mortar 0630 Team assignments Map1 Tibbits, Soth, Whitley, Map2 Housknecht, Leskho, Harsh Int1 Cocchiolia, Ellington, Smith, Paksi, Q/A Houston 0630 Map team 1 is MFD this morning due to equipment problems 0800 All teams working assigned tasks 1400 All teams working assigned tasks 1630 Secured crew 1700 Secured					

Carroll Steyer

7/17/2002

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW Neill

Site SUXOS/Superintendent

7/17/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				7/18/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		196	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Hot, calm		Hot, calm		94 °F	73 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-1 Demo, intrusive TO-7 Reaquire, intrusive, demo TO-10 Geo, reaquire, intrusive TO-15 QC/ QA Use of PPE UXOSO 73*-94*, Hot, calm, Disaster preparedness UXO none 0830 UXO meeting, Monday IT in north area 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments same as 07/17/02 0700 Barricades checked and intrusive ops started 1230 Demo ops on T37 destroyed 1 ea 2.36" rocket practice 1400 Assisted with demo 1930 Secured from demo operations 5 shots completed: 9 UXO destroyed 2000 Secured					

Carol Steyer

TO-10 SUXOS

7/18/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

7/18/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date 7/22/2002	
Contract Number DACA 87-99-D-0010		Location Fort McClellan Project		Report Number 197	
Contractor Foster Wheeler Environmental Corporation			Site SUXOS/Superintendent S. Neill		
AM Weather Sunny, calm	PM Weather Sunny, calm	Max Temp 94 °F	Min Temp 71 °F	Precip 0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-1 Intrusive TO-7 Reaquire, intrusive TO-10 Geo, reaquire, intrusive, MFD, additional 4 USAE on site UXOSO 71*-94*, Sunny, calm, Eye wash UXO none 0830 UXO meeting, Monday IT in north 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
Cecil Taylor on Vacation, Dave Crossley is SUXOS this week for TO 10 Extension					



 TO-10 SUXOS 7/22/2002
Date



 Site SUXOS/Superintendent 7/22/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				7/23/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		198	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy,Winds W 5mph	Cloudy,Winds W 5mph	88 °F	72 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-1 Intrusive TO-7 Reaquire, intrusive TO-10 Geo, reaquire,intrusive,MFD, additional 4 USAE on site TO-15 QA Stress work/rest & monitoring procedures by team leaders UXOSO 72*-88*,Cloudy,Winds W 5mph,PPE requirements in the field UXO Fire extinguishers Brian Gentry declined Denver job Isenberg may go to RMA 1230 Connect phones, security to additional office 1615 Receive 948 for late demo, Requested by Wayne Galloway, Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
Cecil Taylor on Vacation, Dave Crossley is SUXOS this week for TO 10 Extension					



TO-10 SUXOS

7/23/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

7/23/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				7/24/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		199	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy,Winds W 5mph	Cloudy,Winds W 5mph	85 °F	77 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-1 Intrusive TO-7 Reaquire, intrusive,demo TO-10 Geo, reaquire,intrusive,MFD,demo, new no smoking area, no wash rack TO-15 Compete all field work UXOSO 77*-85*,Cloudy,Winds W 5mph,No smoking zones and hydraulic leaks UXO Endangered species 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
Cecil Taylor on Vacation, Dave Crossley is SUXOS this week for TO 10 Extension					



TO-10 SUXOS

7/24/2002
Date



Site SUXOS/Superintendent

7/24/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				7/25/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		200	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Cloudy,Calm		Cloudy,Calm		82 °F	72 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0500 On site 0600 Daily safety and Ops brief TO-1 Intrusive TO-7 Reaquire, intrusive,demo TO-10 Geo, reaquire,intrusive Perdium early & time sheets TO-15 Compete all field work UXOSO 72*-82*,Cloudy,Calm West Nile Virus UXO M23 VX landmine 0830 UXO meeting, Show needs mTO136 Q, Monday start demo, new items keep being found 1415 Demo cancelled due to weather 1430 Request from Porter Morgan , Friday demo authority 1500 Wayne Galloway has approved Friday demo 1530 Cancelled work due to weather, clean out trucks 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
Cecil Taylor on Vacation, Dave Crossley is SUXOS this week for TO 10 Extension					


*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*



TO-10 SUXOS

7/25/2002

Date



Site SUXOS/Superintendent

7/25/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				7/26/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		201	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		84 °F	70 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0700 On site 0800 Daily safety and Ops brief To conduct 2 demo shots, see demo log for times 1115 Demo team out of field 1200 Off site					
TO-10 SUXOS Comments					
0530 Arrived site 0600 Safety brief, UXO training 0630 All call completed for intrusive operations, team assignments 2 intrusive, 1 Map, 1 Reacquire and 1 Demo team 0900 All teams working assigned tasks 1000 Demo ops on W36 and 35 1015 Issue Explosives 1045 Mike Anderson and Tony O' Shaughnassey in demo EZ. Stop Demo ops 1100 Resume demo ops 1115 Demo ops completed 1400 Escorted ALDOT personnel to motor pool area in Bypass 1500 ALDOT personnel clear of Bypass 1510 Weather Delay 1540 Resume work 1630 Crew in from field and TF notified 1700 Secured					



TO-10 SUXOS

7/26/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineil

Site SUXOS/Superintendent

7/26/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				7/29/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		202	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Cloudy,Winds SW 6mph		Cloudy,Winds SW 6mph		93 °F	73 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-1 Intrusive TO-7 Reaquire, intrusive TO-10 Geo, reaquire,intrusive Several redue peridium sheets,several will not get fringe pay UXOSO 73*-93*,Cloudy,Winds SW 6mph Weather safety UXO none 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived site 0600 Safety brief and UXO training 0630 All call completed for intrusive operations, team assignments 2 intrusive, 1 map, 1 reaquire, 1 demo 0900 All teams working assigned task 1400 All teams working assigned task 1430 Start demo ops in W36 1600 Demo completed, Destroyed 2 ea 3" Stokes unfired 1630 Crew Departs 1700 Secured					

Carol Steyer

7/29/2002

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

7/29/2002

Date

CONTRACTOR PRODUCTION REPORT				Date	
				7/31/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		203	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Rainy, Winds SW 5mph		Rainy, Winds SW 5mph		86 °F	72 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-1 Intrusive TO-7 Reacquire, intrusive TO-10 Geo, reacquire, intrusive TO-16 Bravo collection UXOSO 72*-86*, Rainy, Winds SW 5mph Speed limit, driving UXO 11b projectile, Next Wed. Mobile to visit FUD's site 1300-1400, Possible dive job in Jackson park, Schneider, Tibbets, Farmer, E 1445 Talk to Doug Ralston about extending his personnels and Mac Andersons stay 1530 We can keep Anderson, we extend contract to Sept. 6 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, UXO training 0630 Calls completed for intrusive operations, team assignments 2 intrusive, 1 map, 1 reacquire and 1 demo/scrap 0900 All teams working assigned task, int1 reports 3 ea unfired 3" Stokes W36 and W35 1000 Started demo ops W36 and W35 1015 Issued explosives 1045 Intruders in demo EZ stop demo Anderson and O' Shaughnassey 1100 Resume demo ops 1115 Demo ops complete 4 ea 3" stokes 1400 Escorted ALDOT personnel to motorpool in bypass 1500 ALDOT personnel clear of bypass 1510 Weather delay 1540 Resume work					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

1630 Crew in from field and TF notified
1700 Secured

Carol Keyser

7/31/2002

TO-10 SUXOS

Date

SW Neill

7/31/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/2/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		204	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	93 °F	71 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0700 Arrived shop, completed paper work from 8/01/02 0800 Escort RSC repairman to bypass 0900 Repair to excavator completed 0930 To Anniston lock and safe company to make keys 1030 Back in office complete admin 1115 Secured					

Carl Steyer

8/2/2002

TO-10 SUXOS

Date

S. Neill

8/2/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/5/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		205	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear, Wind NE 3mph	Clear, Wind NE 3mph	96 °F	70 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0515 On site 0600 Daily safety and Ops brief TO-1 Intrusive TO-7 Reaquire, intrusive TO-10 Intrusive,MFD TO-16 EODT scrap UXOSO 75*-88*,Clear, Wind NE 3mph Incidents and near misses UXO VB riflegrenade Drik lots of water					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive and 1 demo 0800 All teams working assigned tasks 1100 Intrusive team reports 2 ea 3" stokes in W42 and also smoke grenade at R19 1300 Start issue of explosives 1430 Completed demo, Destroyed 2 ea 3" stokes 1 ea M18 Smoke grenade 1500 All teams working assigned tasks 1600 Crew returns from field 1630 Crew departs 1700 Secured					

Carol Steyer

TO-10 SUXOS

8/5/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineil

Site SUXOS/Superintendent

8/5/2002

Date

CONTRACTOR PRODUCTION REPORT				Date	
				8/6/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		206	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear, Wind NW 8mph		Clear, Wind NW 8mph		95 °F	73 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and Ops brief TO-7 Reaquire, intrusive TO-10 Intrusive, Geo TO-16 EODT scrap UXOSO 73*-95*, Clear, Wind NW 8mph Humidity UXO QC process for the 40 acres 0800 Talk to TF base & setup containers for NON-OE scrap 1600 Teams out of field 1630 All teams off site 1800 Offsite					
TO-10 SUXOS Comments					
0525 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive, 1 map and 1 demo 0800 All teams working assigned tasks 1000 QC Looking at R grids containing construction debris 1230 Started demo ops on TO 16 and TO 07 1530 Scrap taken to scrap yard 1600 Crew returns from field 1630 Crew departs 1700 Meeting with Dave Crossley and Steve Neill on change over of SUXOS for TO 07 1830 Secured					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

and Taylor

8/6/2002

TO-10 SUXOS

Date

SW'Neill

8/6/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/7/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		207	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	94 °F	75 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 7 Dig, reacquire, TO 10 Dig, map, TO 16 Scrap processing; UXOSO 73 to 88 degrees F, cloudy, 10 Mph, refueling equipment, UXO civil war shrapnel 0800 Bravo EE/CA meeting, calculate acreage for each area 1300 Charlie work plan meeting, 87% of slopes greater than 40%, 14 sectors on 8700 acre. Recon info as appendix. Remove site status reference. *Copy of site wide work plan charged to ADEM. *Document equipment validation procedures in appendix. *Soil sample grab to determine explosive content 1600 Teams out of field 1630 Teams off site 1800 Offsite					
TO-10 SUXOS Comments					
0515 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive, 1 map and 1 demo/scrap 0700 All call completed for intrusive ops and teams working assigned task 1300 All teams working assigned tasks T 64 and T 69 dig sheets given to Cocchiolia 1600 Crew returns from field 1630 Crew departs 1730 Secured					

Carol Steyer

TO-10 SUXOS

8/7/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

8/7/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/8/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		208	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	90 °F	74 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 7 Dig, reacquire, TO 10 Dig, map, reacquire, UXOSO 70 to 89 degrees, cloudy, E @ 5 Mph, MSD sheets, UXO none 0830 UXO meeting show wants access to CCC, grid C120 has 155 mm HEAP, research item 1430 Demo in grid C120 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0515 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 map, 2 intrusive, 1 reacquire and 1 demo 0730 All teams working assigned tasks 1000 Issue demo for demo operations 1115 Completed demo ops on T69 destroyed 4 ea 3" stokes unfired, 1 ea 3" stokes fuzed					

Carol Keyser

TO-10 SUXOS

8/8/2002

Date

S. Neill

Site SUXOS/Superintendent

8/8/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/9/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		209	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	92 °F	74 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0830 Arrived shop, safety sign in, work on reports and plan next weeks work 1130 Secured					

Carl Snyder

TO-10 SUXOS

8/9/2002

Date

S. Neill

Site SUXOS/Superintendent

8/9/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/12/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		210	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		90 °F	73 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 7 Dig, reacquire, TO 10 Dig, reacquire, MFD, UXOSO 64 to 93 Degrees F, clear, calm, incident reporting, Dave Keller on site to meet workers 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive and 1 reacquire. Personnel off: Leskho, Whitley, Houseknecht, Soth has doctor's appointment 1200 Relocated intrusive team and combined with MFD team 1330 Start demo ops on T65 1430 Completed demo ops on T65 destroyed 2 ea 3" stokes unfuzed 1 ea 3" stokes fuzed 1 ea 2.36" Rocket Fuze 1630 Crew departs 1730 Secured					



TO-10 SUXOS 8/12/2002
Date



Site SUXOS/Superintendent 8/12/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/13/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		211	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		92 °F	75 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 1 Brush, TO 7 Dig, TO 10 Dig, reacquire, UXOSO 66 to 92 degrees F, cloudy, calm, housekeeping UXO presentation 30 minutes, send letter for test grid work on Friday 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0520 Arrived Shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive, 2 reacquire and 1 demo/scrap. Personnel off: Whitley and Leskho 0700 Locks change and cleared for intrusive ops 0900 All teams working assigned tasks 1230 Demo issue started 1300 Demo ops at scrap yard 1400 Demo completed, destroyed 1 ea 2.36" rocket motor w/fuze 1430 Demo ops on E28 in bypass 1530 Demo completed, destroyed 1 ea 60 mm mortar 1 ea 3" stokes both items unfuzed 1630 Crew secures 1730 Secures					



TO-10 SUXOS

8/13/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

8/13/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/14/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		212	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	96 °F	76 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 1 Brush, TO 7 Dig, reacquire, TO 10 Dig, reacquire, UXOSO 71 to 88 degrees F, SW @ 8 cloudy emergency evacuation, UXO M103 Bomb Fuze, coordinate mout site with national guard, Major Sellers 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0505 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive and 1 reacquire 0700 Excavator used by MFD team to completed and partial grids in W sector and S sector 0800 All teams working assigned task 1230 Tibbits team moved to S sector to continue digging with excavator 1400 All teams working assigned task 1630 Crew departs 1730 Secured					

Carl Taylor

8/14/2002

TO-10 SUXOS

Date

S. Neill

8/14/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/15/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		213	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	96 °F	77 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, several demob this week, TO 1 Brush, TO 7 Dig, reacquire, TO 10 Dig, reacquire, UXOSO 72 to 89 de F, calm, cloudy, heavy equipment safety, UXO 40 mm Projo 0830 UXO meeting, show in CCC-1L for month, setup blue lock system for Alpha; Tuesday, 1000 brief on orchid 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0515 Arrived shop 0600 Safety brief, UXO training 0630 Team assignment 2 intrusive 1 reacquire 0700 All teams working assigned tasks 0900 Demo ops on T1213 1030 Completed Demo ops on T1213 destroyed 5 ea 2.36" rocket practice 1400 All teams working assigned tasks 1530 Turn scrap in and fuel tanks 1630 Secure teams 1730 Secured					

and [Signature]

8/15/2002

TO-10 SUXOS

Date

S. Neill

8/15/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/19/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		214	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	93 °F	71 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 1 Dig, Reacquire, Brush, TO 7 Dig, Reacquire, TO 10 Dig; UXOSO 70 to 92 degrees F, W @ 4 M clear, accidents in construction, UXO schrapnel rounds; Call Mc utility to check test grid area #229897; Letter on 155 mm; Move bar in housing 1330 RAB training meeting 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived site 0600 Safety brief, UXO training 0630 Team assignments 1 intrusive 0700 Start intrusive operations 1330 Notified Mazerac of Andersons status 1400 All teams working assigned task 1600 Crew returns from field 1630 Crew secures 1730 Secured					

and [Signature]

TO-10 SUXOS

8/19/2002

Date

S Neill

Site SUXOS/Superintendent

8/19/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/20/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		215	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	95 °F	70 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 1 Dig, Reacquire, Survey, Brush, TO 7 Dig, Reacquire, TO 10 Dig, Orchid brief @ 1000, Staff meeting @ 1130, UXOSO 70 to 93 degrees F, S @ 3 Mph, clear. Flash report on drill rig, wasp nest; UXO CWM Landmine, USA called about continued contract, called Pat Vicarro to check, she will expedite; Letter FM KO on 948 request, FM Tom Baksa 1000 Visit orchid bed? 1130 Staff meeting, keep Art notified, check on trailer license 1600 Teams out of field 1630 Teams off sit 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived site 0600 Safety brief, UXO training 0630 Team assignments 1 intrusive 0700 Team working assigned task 0900 Relocated team from W to T sector, UXO reported in W40 0930 Relocated to R sector UXO reported in T12 1000 Demo ops in W40 ,destroyed 1 ea 3" stokes unfired 1 ea 2.36" rocket HEAT unfuzed 1100 Demo ops in T12 vented 1 ea 2.36" rocket practice 1400 Team working assigned task 1545 Weather delay 1600 Crew in from field 1630 Crew departs 1800 Secured					

Carol Steyer

8/20/2002

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW Neill

Site SUXOS/Superintendent

8/20/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/21/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		216	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	94 °F	72 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 1 Dig, Reacquire, Brush, Survey, TO 7 Dig, Reacquire, TO 10 Dig, UXOSO 70 to 93 degrees F, clear @ 3 Mph, flash floods; UXO M34 WP Grenade, shipment of Vallon to Savanna; extension of ESS/WP for mechanical 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0515 Arrived shop 0600 Safety brief, UXO training 0630 Team assignment 1 intrusive 0700 Team working assigned task 0745 Moved intrusive team into W sector Due to ferns in work area 1000 Moved intrusive team toto R sector UXO reported in W41 1230 Start demo ops on T54 USAE (Mazerac) and tow truck recovery of USAE vehicle 1430 Demo completed destroyed 1 ea 3" stokes unfuzed 1500 All teams working assigned tasks USA vehicle is out of bypass 1630 Crew departs 1730 Secured					

and [Signature]

TO-10 SUXOS 8/21/2002
Date

S Neill

Site SUXOS/Superintendent 8/21/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/22/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		217	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	91 °F	70 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety ops brief TO- 1 - Dig, require, brush, survey TO-7 - Require TO-16 - Dig 0830 Uxo meeting brief 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 intrusive 0700 Start intrusive in R1112 0930 Moved to R5354 1030 Large backhoe assigned to to bypass 1600 Crew returns from field 1630 Crew departs 1730 Secured compound locked					

Carol Steyer

TO-10 SUXOS

8/22/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

8/22/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/26/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		218	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	90 °F	69 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety Breif TO-1 Dig, require, brush, survey TO-7 Require, Dig TO-10 Dig UXO Air burst Simulator Explain 1 and 600 rule for Alpha All teams in Alpha Surveyors and brush in Colora Recived Letter for two additional grids in Alpha A66, A95 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 intrusive 0700 All teams working assigned tasks 1000 Demo ops on R5455 Destroyed 1ea 60 mm HE round 1400 All teams working assigned tasks 1600 Crew returns from field 1630 Crew departs 1730 Secured					

Cecil Steyer

8/26/2002

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

8/26/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/27/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		219	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	89 °F	67 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0515 On site 0600 Daily safety & Ops brief TO-1 Dig, require, survey TO-7 Require TO-10 Dig UXO Yougo 4mm rifle grenade 0900 Check grids involved in QA failure letter response 1600 Teams out of field 1630 Teams off site 1900 Off site					
TO-10 SUXOS Comments					
0515 Arrived shop 0600 Safety brief, UXO training 0630 Teams assignments 1 intrusive 0700 Started intrusive ops in R52 and R56 0930 Moved team to T61, 62 and 63 1100 All teams working assigned task 1430 Notified that track is off the excavator Zimmer and Ellington sent to repair 1530 Excavator repaired and transported to test grid 1630 Crew returns from field and secured 1730 Secured					



TO-10 SUXOS

8/27/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

8/27/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/28/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		220	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	88 °F	70 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety brief & OPS brief TO-1 Dig, require, test grid, scrap yard Tom Brennum relieved Nate Martin as site safety for vacation UXO 90mm APC-T 1000 Located 75mm in grid A46 Notified Cobra facility Lou Ussary & Bruce Green DOI about item coordinated Demo at 1400hrs to their road 1600 Teams out of field 1630 Teams off site 2000 Off site					
TO-10 SUXOS Comments					
0515 Arrived shop 0600 Safety brief, UXO Training. No work conducted in TO 10 this date					

Carl Taylor

8/28/2002

TO-10 SUXOS

Date

S. Neill

8/28/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				8/29/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		221	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	89 °F	71 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety brief & OPS brief TO-1 Dig, require, test grid Demo procedures using COE Fragment zones to supplement boosters UXO MK II Practice grenade 0830 Uxo meeting working on closing well by mechanical removal area bt Shaw 1030 Notify Jeff Tarr about M6 Landmine & ShawSampling well w/in 20' he said for us to continue 1040 Shift teams into budlite & the 1181 exclusion zone due to new Ordnance being located ask Huntsville for calculations of dog house 1230 Greg Parsons Authorized us to shift back to 1 and 600' rule 1245 Greg Parsons Authorized the remote pull of M1 landmine in grid A122 Calculations for M6 landmine will be the same as the 15' rule 1400 Asked Greg Parsons for Authority to extend hours due to delay in Sandbag setup, He authorized the use of just sand over the dog house & authority to extend past 1630 1715 Finished demo for the day					
TO-10 SUXOS Comments					
0515 Arrived shop 0600 Safety brief, UXO training 1230 Assigned Reacquire 2 to work in Bypass 1600 Crew returns from field 1630 Crew departs 1800 Secured					



TO-10 SUXOS

8/29/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

8/29/2002

Date

**Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama**

CONTRACTOR PRODUCTION REPORT				Date	
				9/3/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		222	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	90 °F	72 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
See Cecil Tatlor's log for site operations today					
TO-10 SUXOS Comments					
0510 Arrived Shop 0600 Safety brief, UXO training 0630 Team assignments 1 reacquire, 2 intrusive, 1 road guard 0700 All teams working assigned tasks, locks changed and road guard in place 0900 Reassigned Crozier to work with int 2 team 1400 All teams working assigned task 1600 Stop intrusive ops, road guard notified 1630 Crew departs 1730 Secured					



TO-10 SUXOS

9/3/2002

Date



Site SUXOS/Superintendent

9/3/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				9/4/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		223	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	92 °F	75 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
See Cecil Tatlor's log for site operations today					
TO-10 SUXOS Comments					
0515 Arrived 0600 Safety brief, UXO training 0630 Team assignments 3 intrusive and 1 reacquire 0700 Road guard in place, all locks changed, call completed for intrusive ops, Schnieder is assigned road guard at museum by pool off s 0800 Int 4 reports 3 mortars in S40 ,Int 2 reports 1 mortar S50 0900 Int 4 reports 2 mortars in S40 1030 Demo team starts preparation for demo 1230 Issue demo materials 1330 Completed 1st shot, destroyed 5 ea 60 mm mortar HE 1400 Setup for 2nd shot Sand bag barricade constructed 1430 Completed 2nd shot, destroyed 60 mm mortar HE 1630 Crew Departs 1730 Secured					

Cecil Taylor

TO-10 SUXOS

9/4/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

9/4/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				9/5/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		224	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	93 °F	73 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
See Cecil Taylors log for site operations today					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 4 intrusive ,1 reacquire 0700 All teams working assigned task 1000 Demo ops on T24, destroyed 2 ea 2.36" rocket practice 0830 Late entry attended safety meeting 1100 Demo ops on T14 destroyed 2 ea 2.36" rocket practice 1300 Setup two dog houses on S36 1530 Destroyed 2 ea M49 60 mm mortar HE 1630 Crew departs 1730 Secured					

Cecil Taylor

TO-10 SUXOS

9/5/2002

Date

S. Neill

Site SUXOS/Superintendent

9/5/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				9/6/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		225	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	91 °F	77 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0900 Arrived shop and started completing reports and admin as required 1115 Notified Lenlock Community we would work in the S sector and would have a road guard on the hiking trail 1145 Departed Compound					

Carl Keyler

TO-10 SUXOS 9/6/2002
Date

S. Neill

Site SUXOS/Superintendent 9/6/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				9/9/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		226	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	90 °F	70 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Safety breif & OPS breif TO-7 Dig TO-10 Dig Wear Orange vests in wooded ares 1000 MTG w/Forest services on land transfer 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0515 Arrived site 0600 Safety brief, UXO training 0630 Team assignments 4 intrusive, 1 map, 1 require 0700 All teams working assigned tasks 0900 Moved intrusive 1 to start transect lanes Alpha EE/CA 1230 Start issue of explosive for demo on T73 1400 Completed demo ops vented 1 ea 3" stokes fuzed 1 ea 3" stokes unfuzed 1630 Crew departs 1730 Secured					



TO-10 SUXOS

9/9/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

9/9/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				9/10/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		227	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		89 °F	66 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Safety breif & OPS breif TO-1 Dig TO- 7 Dig TO- 16 Dig, Require, Map UXO M81 260lb Frag bomb 0700 Work on Mechanical schedule 1000 FW staff meeting 1100 MTG on QA effort in original bypass 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0520 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 3 intrusive, 1 map and 1 reacquire 0700 All teams working assigned tasks, road guard in place 1400 All teams working assigned tasks 1630 Crew departs 1730 Secured. Late entry demo ops T14 2 ea, 2.36" rocket practice, S37 2 ea, 60 mm mortar HE					



TO-10 SUXOS

9/10/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

9/10/2002

Date

CONTRACTOR PRODUCTION REPORT				Date	
				9/11/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		228	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		88 °F	61 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0515 On site 0600 Daily Safety & OPS brief TO-1 Dig TO-7 Dig, Require TO-10 Map, Require TO-16 Scrap Processing UXO 57mm Straighten Perdiem Issues 1300 Notified Perferotor was missing from new box 1330 Notified Tom Baksa & Art 1345 Start inventory w/ Mick Doak 1500 Finish inventory - Perferator still missing, pictures taken, bunch block has one extra gain by inventory 1530 Notify Harvy from TF Notify ATF Atlanta, Ga . Derek Valgore explained situation they called back to notify FW of no report required 1540 Call John Robison, Al fire marshall to notify of incident, no report required 1550 Notified Dave Keller of incident 1600 Notified Mike Preveto, Hallibuitan of missing Perferatar. He asked for pictures & information started report to COE Huntsville out of field 1630 Teams off site 1900 off site					
TO-10 SUXOS Comments					
0520 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 3 intrusive, 1 map and 1 reacquire 0700 All teams working assigned tasks, road guard in place 1400 Demo ops on T14 2 ea 3" stokes practice 2 ea 2.36" rocket practice 1630 Crew departs 1730 Secured					

Carol Taylor

9/11/2002

TO-10 SUXOS

Date

SW Neill

9/11/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				9/12/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		229	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	85 °F	60 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0500 On site 0600 Daily safety & OPS brief TO-7 Dig, Require TO-16 Dig, map, require 0830 UXO MTG Shaw will close wells around mechanical removal area 1600 Teams out of field 1630 Teams off site					
TO-10 SUXOS Comments					
0510 Arrived site 0600 Safety brief, UXO training 0630 Team assignments 3 intrusive, 1 reacquire, 1 map and 1 road guard 0700 All teams working assigned tasks, Int 4 reports 2.36" rocket T14 0830 Int 3 reports 3 ea 60 mm mortars on S37 1300 Demo on S32 destroyed 1 ea M49 60 mm mortar 1428 Misfire on T14 1528 Cleared misfire, destroyed 1 ea 2.36" rocket practice, 2 ea M49 60 mm mortar 1630 Crew departs 1800 Secured					



TO-10 SUXOS

9/12/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

9/12/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				9/16/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		230	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	88 °F	62 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety & OPS brief TO-7 Dig, Require To-10 Dig , Require, Map UXO Site Safety 0700 Work on manning requirement, Houston Active 1 Oct 1600 Teams out of field 1630 Team off site 1800 Off site					
TO-10 SUXOS Comments					
0520 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 3 intrusive and 1 map 0700 Locks changed and all call completed, begin intrusive ops 0730 Reacquire 1, Lister and Jones start reacquire in the bypass 0900 Int 2 reports 3 ea 60 mm mortars on S25 1000 Int 4 reports 3" stokes unfuzed on R48 1300 Start demo ops on S25 and S21 1530 Completed demo ops, destroyed 1 ea stokes unfuzed, 3 ea 60 mm mortars HE 1600 Crew returns from field 1630 Crew departs 1730 Secured					

Cecil Steyer

9/16/2002

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

9/16/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				9/17/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		231	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	86 °F	61 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0515 On site 0600 Daily Safety & OPS brief TO-7 Dig TO-10 Brush, dig, require, map, concrete UXO Signal Illumination 1600 Teams out of field 1630 Team off site 1830 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, UXO training 0630 Team assignment 3 intrusive, 1 map and 1 reacquire 0630 Reeves and Cope working on concrete forms, all teams working assigned tasks, calls completed and locks changed 0700 All teams working assigned tasks 0900 Int 2 reports 2 ea 60 mm HE in S21 1300 Demo ops S21, destroyed 2 ea 60 mm HE 1630 Crew departs 1730 Secured					

and Taylor

TO-10 SUXOS

9/17/2002

Date

S. Neill

Site SUXOS/Superintendent

9/17/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				9/18/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		232	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	84 °F	59 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0500 On site 0600 Daily Safety & OPS brief TO-7 Dig TO-10 Dig, map, require To-16 Scrap Bravo UXO 37mm Sub caliber Terry Farmer Demob Move QC and SO 1600 Teams out of field 1630 Teams off site 1830 Off Site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive, 1 reacquire and 1 map 0700 All teams working assigned tasks 0900 Int 3 reports 2.36" rocket on T27 1030 Int 4 reports 3" unfuzed stokes and rifle grenade on W38 1430 Weather delay, teams return from field 1630 Secured					

Carol Steyer

TO-10 SUXOS

9/18/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

9/18/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				9/19/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		233	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	83 °F	63 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety & OPS brief TO-7 Dig TO-10 Dig, Require, Map, Demo, Clear Road, Concrete UXO 40mm HEDP Perdiem early Define rocket city grids L33,L34,L35,L36,L42,L43,L44,L45,L51,L52,W24,L53,W36,L54,L60,W23,L61,W25,L62,W27,L63,W28,L67,W30,M19,M26,M27,M28,M29,M30,M31,M32 0830 UXO meeting 0900 work on erosion control 1600 teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 Int, 1 reacquire and 1 map 0700 Locks changed, phone calls completed, teams start working assigned tasks 0800 Demo ops on T26 and T14, Destroyed 1 ea 2.36" rocket practice and 1 ea 3" stokes unfuzed 0900 Demo ops on W38, destroyed 1 ea M9 rifle grenade HE 1400 Started demo ops on T25 1530 Demo completed,destroyed 3 ea 2.36" rocket practice, 1 ea 3" stokes unfuzed and 1 ea rifle grenade illumination 1630 Crew departs 1730 Secured					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

and Taylor

9/19/2002

TO-10 SUXOS

Date

SW'Neill

9/19/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				9/23/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		234	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	80 °F	60 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety & OPS brief TO-7 Dig TO-10 Dig, Brush, Concrete, Erosion, Map Time sheets 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 4 intrusive, 1 map, 1 reacquire and 1 demo/scrap 0700 All teams working assigned tasks					

Carl Taylor

9/23/2002

TO-10 SUXOS

Date

S. Neill

9/23/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				9/24/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		235	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	84 °F	67 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety & OPS brief TO-7- Dig B/L To10- Dig, Map, Require, Erosion, Concrete Rocket city grids needing mapped working on schedule and manning 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 4 intrusive, 1 map, 1 reacquire and 1 concrete 0700 All teams working assigned tasks 1430 Demo completed T43/44 Destroyed 7 ea. 2.36 in RKT Practice 1600 Crew returns from field 1630 Crew departs 1730 Secured					

and [Signature]

9/24/2002
TO-10 SUXOS Date

S Neill

9/24/2002
Site SUXOS/Superintendent Date

**Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama**

CONTRACTOR PRODUCTION REPORT				Date	
				9/25/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		236	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Rain	Rain	73 °F	67 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety & OPS brief TO-10- Dig , Require TO-16 Scrap from Bravo 1600 Teams out of Field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 4 intrusive, 1 map, 1 reacquire and 1 demo/scrap 0700 All teams working assigned tasks. Rain all day and teams working on grids with low slopes and no digging in standing water 0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 4 intrusive, 1 map, 1 reacquire and 1 concrete 0700 All teams working assigned tasks 1630 Crew departs 1730 Secured					

and [Signature]

TO-10 SUXOS

9/25/2002

Date

S. Neill

Site SUXOS/Superintendent

9/25/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				9/30/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		237	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	82 °F	67 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0515 On site 0600 Daily Safety & OPS brief TO-10 Dig, Require, Map, Concrete, Demo UXO Bio Agents Denver asked for two vehicles 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 4 intrusive, 1 map, 1 reacquire and 1 demo team 0700 All teams working assigned tasks. Int 1 and 2 combined into one team 1400 Demo Ops on T 13, destroyed 1 ea. 2.36 in RKT practice 1600 Crew returns from field 1630 Crew departs 1730 Secured					

Carl Steyer

9/30/2002
Date

TO-10 SUXOS

S. Neill

9/30/2002
Date

Site SUXOS/Superintendent

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/1/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		238	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy, Rain	Cloudy, Rain	85 °F	67 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety & OPS brief TO-10 Dig, Map, Require Determine vehicle insurance Demob cost \$700/per man for stand by & keep numbers Basic service \$500/Month Remap L67 & M49/W31 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 4 intrusive, 1 map, 1 reacquire and 1 concrete 0700 All teams working assigned tasks Checked with COE on item in tree stump on T15 1300 Demo Ops on R51, 3 unfuzed stokes moved item to B58 for venting 1540 Notified Community center about road guard at pool area on 10/02/02 1630 Crew departs 1730 Secured					



TO-10 SUXOS

10/1/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

10/1/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/2/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		239	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		88 °F	70 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety & OPS brief TO-10 Dig, Map, Demo TO-16 Bravo Scrap UXO M1A1 Landmine Notified ESQRB scheduled to Wednesdays meeting with mechanical removal equipment contractor to set schedule Meetings with COE PM to discuss manual removal area in rocket city 1600 Teams out of field 1630 Teams off site Investigate reported reckless driving & high speed incidents 1730 Brief Art Holcomb process personnel off site 1800 Off site					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 4 intrusive, 1 map, 1 reacquire and 1 concrete 0700 All teams working assigned tasks. Calls completed for intrusive operations 1300 Demo Ops on T42 and T45 destroyed 4 ea. 2.36 in RKT practice 1400 Demo ops on T15. Removed scrap metal from tree root 1600 Crew returns from field 1630 Crew departs 1730 Secured					

Carl Steyer

10/2/2002

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW Neill

Site SUXOS/Superintendent

10/2/2002

Date

CONTRACTOR PRODUCTION REPORT				Date	
				10/3/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		240	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Cloudy		Cloudy		84 °F	69 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety & OPS brief TO-10 Dig, Demo, Require TO-16 Scrap UXO MK1 Illumination grenade Ask Chris Schneider & Tony Oshanossey about reported reckless driving & high speed on iron mounition road. Chris stated that he dropped his pen while entering the scrap yard & spun a donut . Tony stated he was trying to catch Chris on Iron Mounition Road. I removed both from the site & started a formal investigation. 0830 UXO meeting Ensure everyone locks gates & turns off lights Formal Investigation confirming the previous days informal data 1530 Teams out of field to turn in equipment & clean vehicles 1630 Teams off site					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 4 intrusive, 1 map, 1 reacquire and 1 concrete 0700 All teams working assigned tasks 0800 Reacquire completed on W32 and INT 1 relocated to W32 1500 Demo Ops on T47 and T49 destroyed 8 ea. 2.36 in practice 1530 Crew in from field, cleaning equipment and vehicles 1630 Crew departs 1730 Secured					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

and Taylor

10/3/2002

TO-10 SUXOS

Date

SW'Neill

10/3/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/7/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		241	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Rain	Rain	78 °F	67 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On Site 0600 Daily Safety & OPS brief TO-10 Dig, Require, QC, Demo Clean up 1600 Teams out of field 1630 Off site					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive, 1 reacquire 0700 All teams working assigned tasks 0900 Shaw Corp requested access to Yahoo lake area. 0930 Mini Excavator assigned to INT 1 turned in for repair. Late start -0830-Teams delayed due to weather. 1430 Demo ops on T47 and T49, Destroyed 1ea 2.36 in Rockets practice 1630 Crew departs 1730 Secured					

Carol Steyer

TO-10 SUXOS

10/7/2002

Date

S. Neill

Site SUXOS/Superintendent

10/7/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/8/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		242	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	80 °F	59 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety & OPS brief TO-10 Dig, Concrete TO-16 Scrap Security in compound 1400 Order 6yds of concrete for new forms next day 1415 Issue demo for TO-10 1515 Set up demo shots. See Log 1630 All clear Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive, 1 reacquire 0700 All teams working assigned tasks 1100 Unloaded 7 concrete blocks from M.T.. parking area 1115 Delay while TF personnel travel through By-pass 1200 All teams working assigned tasks 1500 Demo Ops on T50 and T51. Destroyed 5 ea. 2.36 Rockets practice 1630 Crew departs 1730 Secured					

Cand Taylor

TO-10 SUXOS

10/8/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineil

Site SUXOS/Superintendent

10/8/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/9/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		243	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Cloudy		Cloudy		77 °F	63 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety & OPS brief Back fill holes 1000 ESQ review board conference call. Review FTMC safety reports 1415 Issue explosives 1515 Start demo ops 4 2.36" Rockets 1520 Malfunction shape charge. Get more explosives 1615 Second demo 1625 All clear 1630 Teams off site 1900 Off site					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive, 1 reacquire 0700 All teams working assigned tasks. Calls completed for intrusive operations 1430 Demo Ops on T41 , T42 and T45 destroyed a total of 4 ea. 2.36 in Rockets practice, two perforators malfunctioned and require demo OP. 1630 Crew departs 1730 Secured					

Carol Steyer

TO-10 SUXOS

10/9/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineil

Site SUXOS/Superintendent

10/9/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/10/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		244	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	77 °F	65 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety & OPS brief TO-10 Dig, Require, Demo, Concrete TO-16 EODT scrap UXO MK 13 Day/night Marker 0830 UXO meeting 1600 Teams out of field 1630 Teams off site					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive, 1 reacquire 0700 All teams working assigned tasks. Calls completed for intrusive operations 0900 Explosive inventory completed 1200 All teams working assigned tasks. 1530 Crew out of the field 1630 Crew departs 1730 Secured					

and Neill

10/10/2002

TO-10 SUXOS

Date

S Neill

10/10/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/11/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		245	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Cloudy		Cloudy		75 °F	60 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, travel to concrete area and prepared forms 0745 Started pouring concrete 0845 Completed with concrete truck. Escorted driver off site, covered the forms with plastic 0900 L. Lister departs 0930 Secured					

Carl Steyer

10/11/2002

TO-10 SUXOS

Date

S. Neill

10/11/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/14/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		246	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	69 °F	55 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0500 On site 0600 Daily Safety & OPS brief TO-10 Dig, Require, Concrete Tibbits to Huntsville for test 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive, 1 reacquire 0700 All teams working assigned tasks. All barricades are in place 0930 Concrete teamed finished 1000 Covered the plan for reacquire and perimeter marking of Mechanical removal area. 1130 Transported and added to inventory 150 shape charges 1600 Crew returns from field 1630 Crew departs 1730 Secured					

and [Signature]

TO-10 SUXOS 10/14/2002
Date

S. Neill

Site SUXOS/Superintendent 10/14/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/15/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		247	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Rain	Rain	62 °F	57 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety & OPS brief TO-10 Dig, QC/QA, Require, Concrete UXO M34 WP grenade Talk to personnel for Demob 0900 Depart to airport for Philly					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive, 1 reacquire 0700 All teams working assigned tasks. Calls completed for intrusive operations 0830 Changed out the RTS bad cable on unit 1. 1100 Combined unit 1 and unit 2 1130 All teams in compound for lunch 1200 Teams back to the field 1300 Hall construction escorted into By-pass for setup an work 1630 Crew departs 1730 Secured					

and [Signature] 10/15/2002

 TO-10 SUXOS Date

S Neill 10/15/2002

 Site SUXOS/Superintendent Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/16/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		248	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	65 °F	58 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive, 1 reacquire 0700 Houseknecht and T.Biggs to mark out Mechanical Removal pad in north end for sifter and mark out pad in south end for shredder completed for intrusive operation, road guard in place and locks changed out. 1000 Hall Paving on site to start work 1400 All teams working assigned tasks. 1600 Crew returns from field 1630 Crew departs 1730 Secured					

Carl Steyer

10/16/2002

TO-10 SUXOS

Date

S. Neill

10/16/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/17/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		249	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Cloudy		Cloudy		64 °F	58 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0510 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive, 1 reacquire 0700 All teams working assigned tasks. Calls completed for intrusive operations 0830 Attended UXO meeting 1400 Demo Ops on S04, item located from S32. Destroyed 1ea M49 60mm HE round. 1600 Crew returned from field 1630 Crew departs, Lister, Croizer, Bechtel Demobbed 1730 Meeting with Art, Need to recall the 3 UXOIII that were demobbed 1800 Secured					



TO-10 SUXOS 10/17/2002

Date



Site SUXOS/Superintendent 10/17/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/18/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		250	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	70 °F	62 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0630 Safety brief 0700 Concrete crew and escort for Hall's Paving working today. 1000 Concrete crew finished Hall's Paving finished 1100 Secured					

Carl Keyser

TO-10 SUXOS 10/18/2002
Date

S. Neill

Site SUXOS/Superintendent 10/18/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/19/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		251	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	69 °F	61 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0630 Safety brief. Concrete crew and escort for Hall's Paving working today. 0730 Hall's Paving has equipment problems. The Dozer is leaking fluid 0900 Hall's Paving departs site 0930 Secured					

Carl Keyler

TO-10 SUXOS 10/19/2002
Date

S. Neill

Site SUXOS/Superintendent 10/19/2002
Date

**Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama**

CONTRACTOR PRODUCTION REPORT				Date	
				10/21/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		252	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	68 °F	58 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0525 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive, 1 reacquire , 1 demo and 1 concrete 0700 All teams working assigned tasks. Calls completed for intrusive operations. Locks changed. Person on site from Hall's paving, said they would start work about noon, they have to bring in more equipment 1300 Hall's Paving dropped off and excavator by M.T area 1600 Demo Ops on L33R, Destroyed 1ea M7 2.36 in RKT practice 1630 Crew departs 1700 Secured					



TO-10 SUXOS 10/21/2002

Date



Site SUXOS/Superintendent 10/21/2002

Date

**Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama**

CONTRACTOR PRODUCTION REPORT				Date	
				10/22/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		253	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	66 °F	58 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0525 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 intrusive, 1 reacquire , 1 demo and 1 concrete 0700 All teams working assigned tasks. Calls completed for intrusive operations. Locks changed. 1100 Intrusive team reported a total of 13 ea. 2.36 in rockets for demo. 1230 Started demo Ops preparations. Moved Intrusive team to TO16, started mapping of S32 with 1 team. 1430 Demo Ops completed. Birmingham Powder company delivered explosives. Explosive inventoried and placed in bunker. 1600 Escorted Art Holcombe into By-pass to check out grids containing construction debris. 1645 Locks changed back to TF locks on gates. 1730 Secured					



TO-10 SUXOS

10/22/2002

Date



Site SUXOS/Superintendent

10/22/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/23/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		254	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	70 °F	63 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0520 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 intrusive, 1 reacquire , 1 demo and 1 concrete 0700 All teams working assigned tasks. Calls completed for intrusive operations. Locks changed. 1000 All teams reassigned to TO 16. Grids are within EZ of construction crew 1630 Hall's Construction departs the By-pass 1730 Secured					

Carl Taylor

10/23/2002

TO-10 SUXOS

Date

S. Neill

10/23/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/24/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		255	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	68 °F	56 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0520 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments intrusive, 1 reacquire and 1 concrete 0700 N. Martin to Doctors office with back pain, possible work related. All teams working assigned tasks. 0830 Attended the weekly UXO meeting, 12 Nov 02 at 1500 tour of JPA through By-pass 1030 Int team 1 reports 4 2.36 in RKTs in T18 and T19 1500 Demo Ops on T18 and T19, Destroyed 4 ea. 2.36 in Rockets practice. 1630 Crew departs 1730 Secured					

Carl Keyser

TO-10 SUXOS 10/24/2002
Date

S. Neill

Site SUXOS/Superintendent 10/24/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/25/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		256	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	65 °F	58 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0525 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 3 intrusive and 1 concrete 0700 All teams working assigned tasks. Calls completed for intrusive operations. Locks changed. 0715 Hall's Paving on site to move equipment to the R sector. Stopped intrusive Ops until Hall's personnel clear EZ. 0725 Resume normal operations. 0825 Stopped intrusive while AL Dot tours the By-pass 0840 Resume normal operations 1530 Hall's paving completed the work in the R sector. 1600 Crews return from the field 1630 Crew departs 1730 Secured					

and Taylor

TO-10 SUXOS 10/25/2002
Date

S Neill

Site SUXOS/Superintendent 10/25/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/28/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		257	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Rain		Rain		70 °F	67 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0500 On site 0600 Daily Safety & OPS brief TO-10 Dig, Concrete TO-16 Scrap Review Status of grids P11,P5,P12,R61 Letter to KO on floating holiday Letter to KO on holiday schedule Work on Croft labor equipment operator 1600 Teams out of field 1630 Teams off site 1900 Off site					
TO-10 SUXOS Comments					
0525 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive. 0700 All teams working assigned tasks. Calls completed for intrusive operations. Locks changed. 0800 C. Taylor off site, S. Neill is SUXOS 1230 C. Taylor on site 1400 Work stopped do to weather. 1430 Crew departs 1500 Escort RSC mechanic to By-pass to repair mini excavator 1530 RSC off site, needs to order a part to fix. 1600 Secured					

Curt Taylor

10/28/2002

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW Neill

10/28/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/29/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		258	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Rain		Rain		74 °F	67 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety & OPS brief TO-10 Dig Check on underwater grid T62 Thanksgiving Holiday 11/28-11/29 Christmas week Off Receive notice that ESS is approved 1600 Teams out of field 1630 Teams off site 1700 Off site					
TO-10 SUXOS Comments					
0525 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive, 1 reacquire , 1 demo 0700 All teams working assigned tasks. Calls completed for intrusive operations. Locks changed. 1130 RSC Personnel on site to repair mini excavator. 1300 RSC personnel depart site 1430 Int 2 personnel normal intrusive operations 1630 Crew departs 1730 Secured					



TO-10 SUXOS

10/29/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

10/29/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/30/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		259	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	68 °F	59 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety & OPS brief TO- 10 Dig, Concrete Remember to use catch pan when fueling vehicles in the field 1600 Teams out of the field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0525 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 2 intrusive, 1 reacquire , 1 demo and 1 concrete 0700 All teams working assigned tasks. Calls completed for intrusive operations. Locks changed. 0900 Int 2 reports 3 ea. 2.36 in RKT with fuze. Intrusive 1 reports 1ea 3 in Stokes. 1000 Int 1 reports 2 ea. 2.36 in RKT with fuze and 1 ea. 3 in Stokes unfuzed L43 and L52. 1230 Moved Intrusive 1 and 2 to grid S-32 combined teams. 1400 Started demo Ops. 1530 Completed demo Ops, destroyed 6 ea. 2.36 in RKTpractice,2 ea. 2.36 in RKTs fuzes HE, 1 ea. 3 in stokes practice. 1630 Crew departs 1730 Secured					

Carl Steyer

TO-10 SUXOS

10/30/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

10/30/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				10/31/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		260	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	67 °F	56 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0515 On site 0600 Daily Safety & OPS brief TO-10 Dig UXO Foot shooter, Steal toes and hard hats in construction area 0830UXO meeting 1600 Teams out of Field 1630 Teams off site					
TO-10 SUXOS Comments					
0525 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 intrusive, 1 demo and 1 concrete 0700 Personnel completed time sheet, expense reports and signed appraisal forms. 0730 All teams working assigned tasks. Calls completed for intrusive operations. Locks changed. 1300 Hall's Paving on site, two loads of gravel hauled. 1500 Demo Ops on S32, destroyed 1ea m49 60 mm mortar HE. 1630 Crew departs. Explosive inventory completed at 1400. 1715 Secured					

and Neill

TO-10 SUXOS

10/31/2002

Date

S. Neill

Site SUXOS/Superintendent

10/31/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				11/1/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		261	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Sunny	Sunny	60 °F	41 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety & OPS brief TO-10 Move blocks, escort Ask for volunteer to take a week off due to schedule slip 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0515 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Preparatory inspection for personnel moving concrete blocks. 0900 Concrete on site 1000 Hall's paving on site, also National Fence company 1100 C. Taylor off site, S. Neill is SUXOS for remainder of the day.					

Cand Taylor

TO-10 SUXOS

11/1/2002

Date

S Neill

Site SUXOS/Superintendent

11/1/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				11/3/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		262	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	60 °F	45 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0600 Arrived on site 0620 Called S.Harsh and was informed of the fence company arriving at 0800 0715 M. Doak radio-that work would start at 0800. 0800 Fence company crew called they will be here at 0830. 0830 Safety brief, Fence company on site 1200 Lunch 1230 Resume normal operations, fence construction. 1600 Fence company departs 1630 Secured					

Carol Keyser

TO-10 SUXOS

11/3/2002

Date

S. Neill

Site SUXOS/Superintendent

11/3/2002

Date

**Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama**

CONTRACTOR PRODUCTION REPORT				Date	
				11/4/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		263	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	60 °F	50 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 600 Daily safety & OPS brief TO-10 pour more concrete, fill holes, pull flags New radio call signs Schedule Slips Nov 13-15 ADEM inspection 1600 Teams out of field 1630 Teams off site 1730 Off site					
TO-10 SUXOS Comments					
0525 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 0730 Preparatory inspection for personnel constructing concrete block. 0800 All teams working assigned tasks. 1300 started stake out of T sector of mechanical removal grids. 1630 Crew departs 1730 Secured					

Carl Steyer

11/4/2002

TO-10 SUXOS

Date

S. Neill

11/4/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				11/5/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		264	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Rain, lighting	Rain, Lighting	63 °F	53 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety & OPS brief TO-10 set up mechanical process UXO M123 long delay fuze 0800 Day canceled due to weather, Friday Make-up					
TO-10 SUXOS Comments					
0525 Arrived shop 0600 Safety brief, UXO training 0800 Work cancelled this date due to rain and thunder storms					

Carl Taylor

TO-10 SUXOS 11/5/2002
Date

S. Neill

Site SUXOS/Superintendent 11/5/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				11/6/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		265	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	57 °F	50 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety & OPS brief TO-10 Pour/set concrete, fill holes 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0525 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 0700 All teams working assigned tasks. 1210 Lunch 1230 Normal teams assignment 1330 L.Lister to block team 1615 Crew returns from field 1630 Crew departs 1730 Secured					

Carl Taylor

11/6/2002

TO-10 SUXOS

Date

S. Neill

11/6/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				11/7/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		266	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	60 °F	36 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety & OPS brief TO-10 Backfill, move blocks Perdiem sheets make toilets available if bldg water is turned of. Tour yahoo lake 11/12 1600 Team out of field 1630 Teams off site Off site					
TO-10 SUXOS Comments					
0520 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 0700 All teams working assigned tasks. 1000 Hall's Paving on site to start filling holes in Iron Mountain Rd. 1500 Hall's paving depart work site 1630 crew in from field and secured. 1630 Crew departs 1715 Secured					



TO-10 SUXOS

11/7/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

11/7/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				11/8/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		267	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	65 °F	45 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0525 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 0700 All teams working assigned tasks. 0900 Lister and Bendel assigned to clean grids and back fill holes. 1000 Porta Johns positioned inside compound. 1030 JPA and construction in By-pass area housing to remove equipment. 1330 Notified by Mr. James that Porta Johns will not be needed. 1400 Explosive inventory conducted, removed Porta John from compound. 1630 Crew departs 1730 Secured					



TO-10 SUXOS 11/8/2002

Date



Site SUXOS/Superintendent 11/8/2002

Date


**Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama**

CONTRACTOR PRODUCTION REPORT				Date	
				11/11/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		268	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	70 °F	68 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0500 On site 0600 Daily safety & OPS brief TO-10 clean grids Alpha EECA TO-10 Clean grids and fill holes Radio assignments/ equipment & schedule. Work on equipment schedule 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0600 Safety brief, UXO training 0630 Team assignments. C. Taylor off this date S. Neill is SUXOS. 0700 Teams working in the By-pass and A EE/CA 1630 Secured					



TO-10 SUXOS

11/11/2002
Date



Site SUXOS/Superintendent

11/11/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				11/12/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		269	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Rain, Cloudy	Rain, Cloudy	59 °F	54 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0515 On Site 0600 Daily safety & OPS brief First meeting in bldg 207 TO-10 pull flags, concrete. TO-16 Scrap processing. Hall grading here. Conveyor's start arriving. Tour today 1530. Mike McSherry/ Mark Fletcher here for inspection. John Defeis here for awards. ADEM here Wednesday 1600 Teams out of field 1630 Teams off site 1930 Off site					
TO-10 SUXOS Comments					
0525 Arrived shop 0600 Safety brief, UXO training, New personnel will receive site training 0630 Team assignments 0700 N.Martin conducting training 0930 Power Screen truck arrives on site, off load 1 ea. 50 foot conveyor belt. 1400 All teams working assigned tasks. 1600 Crews return from the field 1630 Crew departs 1730 Secured					

Carl Steyer

11/12/2002
Date

TO-10 SUXOS

S. Neill

11/12/2002
Date

Site SUXOS/Superintendent

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				11/13/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		270	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	60 °F	43 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0500 On site 0600 Daily safety & OPS brief TO-10 Fill holes/pull flags, move blocks.TO-16 Scrap. 0630 Start site specific training for mechanical removal 1000 Meeting with ADEM on UXO process 1600 Teams out of field. Finished the meeting with ADEM 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0520 Arrived shop 0600 Safety brief, UXO training 0630 Start Mechanical removal training 0900 Escort Hall's gravel on access road. 1000 Escort Power Screen and unload 50 foot conveyor belt. 1300 Escort Power Screen and unloaded power grid. 1400 Training complete 1600 Crew Returns from field 1630 Crew departs 1730 Secured					

Carol Steyer

TO-10 SUXOS

11/13/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

11/13/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				11/14/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		271	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	54 °F	48 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0515 On site 0600 Daily safety & OPS brief To-10 QA support, fill holes, move blocks. Letter to KO to use excavator to dig grid T62 0830 UXO meeting 0900 Tour of uxo area for ADEM & URS personnel 1100 Continue ADEM/ TF meeting 1600 Teams out of field 1630 Teams off site 1730 Off site					
TO-10 SUXOS Comments					
0525 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 QA, 1 block wall. 0700 All teams working assigned tasks. Calls completed for intrusive operations. Locks changed. 1000 Assisted with QA of W32 1045 W32 QA completed 1100 Unload 40 foot conveyor belt. 1130 Start intrusive in T91-99 sector. 1300 Stop intrusive work and reassigned team to scrap yard. 1600 Crew returns from field 1630 Crew departs 1730 Secured					

Candace

11/14/2002

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

11/14/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				11/15/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		272	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		55 °F	45 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, UXO training. Cecil Taylor is UXOSO today 0630 Team assignments 1 By pass construction 0830 Completed removal of orange fence and hauled to dumpster. 1030 Silt fence in place on north end of mechanical removal area. Completed movement of blocks. 1100 Thompson tractor mechanic in by-pass 1200 Resume normal operations. 1300 Clean up of concrete area completed. Back fill holes in W sector started 1400 Completed spreading gravel in MR pad area. 1410 Explosive inventory completed 1420 3 personnel start filling sand bags. 1630 Crew departs 1730 Secured					



TO-10 SUXOS

11/15/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

11/15/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				11/18/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		273	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	59 °F	31 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety & OPS brief TO-10 Dig T62 gravel, equipment. TO-16 Scrap. Gravel arrives for mechanical removal. Trommal arrives for set up 0700 On site 0900 Meeting with ADEM 1000 Cat excavator delayed due to overweight for truck expected Saturday 1400 ADEM depart. Off site 1600 Teams out of field Reconfigure conveyor on trommal 1630 Teams off site 1700 Finish reconfigure on trommal tomorrow 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 MR 0700 All teams working assigned task. Tibbits changed out locks and escort gravel truck. 0710 Preparatory inspection on intrusive activity on T62 0900 Completed intrusive operation on T62 1030 Gravel truck completed gravel hauling. 1400 Thompson CAT mechanic on site. 1500 Power Screen truck on site with Trummel. 1630 Crew off site 1730 Secured					

Carl Steyer

11/18/2002

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW Neill

11/18/2002

Site SUXOS/Superintendent

Date

**Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama**

CONTRACTOR PRODUCTION REPORT				Date	
				11/19/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		274	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	60 °F	51 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0515 On site 0600 Daily safety & OPS brief TO-10 Dig(QA) equipment setup fill holes, pull flags 1430 Broken water pipe bldg 211 notify TF. Provide summary of ADEM visit requests. Setup power grid & trommal 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 Int, 1 clean grid and 1 MR. 0700 All teams working assigned tasks. 0710 Hall's Paving on site to pick up equipment. 0900 Hall's Paving . Intrusive operations started on T sector. 1500 Test run of each piece of Power Screen conducted. 1630 Crew departs 1700 Secured					



11/19/2002
Date

TO-10 SUXOS



11/19/2002
Date

Site SUXOS/Superintendent

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				11/20/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		275	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Sunny	Sunny	60 °F	51 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety & OPS brief TO-10 set up mechanical, p/u oil. TO-16 scrap. Control booth operators develop startup/shutdown/tog out procedures 0800 Send letter to KO to authorize armor loader to move trees 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0520 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 MR and 1 Huntsville 0900 Thompson tractor mechanics on site 1330 C. Taylor departed work site S. Neill is SUXOS. 1630 Crew departs 1730 Secured Late Entry 1500 Tibbits and Lister return with hydraulic fluid. 1530 Set up forms for concrete.					

and Taylor 11/20/2002

 TO-10 SUXOS Date

S. Neill 11/20/2002

 Site SUXOS/Superintendent Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				11/21/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		276	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Rain		Rain		60 °F	50 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On Site 0600 Daily Safety & OPS brief TO-10 concrete, fill holes, build wall. TO-16 Scrap. 0800 Tour for COE Huntsville 0830 UXO meeting 0930 Work on setup of system & receive equipment 1600 Team out of field 1630 Teams off site 1730 Off site					
TO-10 SUXOS Comments					
0520 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 concrete, 1 fill holes, 1 clean up grids and 1 construction support. 0830 Thompson tractor mechanics on site. Concrete truck on site. 1000 Concrete truck off site 1130 Control booth and shredder trucks on site. 1300 Crane truck on site 1600 Crew in from field 1700 Crane truck shredder truck and control booth depart. 1730 Secured					



TO-10 SUXOS

11/21/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

11/21/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				11/22/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		277	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Sunny	Sunny	50 °F	44 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0500 On site 0600 Daily safety & OPS brief TO-10 Concrete, fill holes, install equipment. Bull dozer arrives. Second booth arrives. Connect conduct to booth 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 concrete, 1 fill holes, 1 clean up grids and 1 construction support. 0700 All teams working assigned tasks. 0830 Driver delivered hopper for shredder. 0930 Driver departs by-pass 1230 transport 4 drums of OE scrap from scrap yard to the shredder site. 1430 Test run soil mixed with metal through sifter. 1630 Crew departs 1730 Secured					

Carl Steyer

11/22/2002

TO-10 SUXOS

Date

S. Neill

11/22/2002

Site SUXOS/Superintendent

Date

**Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama**

CONTRACTOR PRODUCTION REPORT				Date	
				11/23/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		278	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	52 °F	30 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety & OPS brief TO-10 continue setup & test. Concrete, Hopper to Cat. Setup shredder & build wall 1530 Teams out of field 1630 Teams off site Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 concrete, 1 fill holes, 1 transport scrap and 1 construction support. 0700 Sent 1 truck with trailer to Thompson CAT with Hopper for power grid. Locks changed. All teams working assigned tasks. 1230 1 person to set up cameras on site 1430 Camera person off site 1500 Explosive inventory completed 1630 Crew departs 1730 Secured					

Carl Steyer

11/23/2002

TO-10 SUXOS

Date

S. Neill

11/23/2002

Site SUXOS/Superintendent

Date

**Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama**

CONTRACTOR PRODUCTION REPORT				Date 11/25/2002	
Contract Number DACA 87-99-D-0010		Location Fort McClellan Project		Report Number 279	
Contractor Foster Wheeler Environmental Corporation			Site SUXOS/Superintendent S. Neill		
AM Weather Cloudy	PM Weather Cloudy	Max Temp 62 °F	Min Temp 33 °F	Precip 0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety & OPS brief TO-10 move drums, recover & fix equipment powerscreen & CCTD 0700 Repair hydraulic motor on conveyor. Craig McCarthy here to connect shredder 1600 Team out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 1 MR activity, 1 transport scrap and 1 SOP. 0700 All teams working assigned tasks. 0900 Escorts for Thompson CAT, Power Screen, Camera tech. 1400 Continued to work on set up of mechanical equipment 1600 Fuel truck on site 1730 Secured					

Craig McCarthy

11/25/2002

TO-10 SUXOS

Date

S. Neill

11/25/2002

Site SUXOS/Superintendent

Date

**Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama**

CONTRACTOR PRODUCTION REPORT				Date	
				11/26/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		280	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	57 °F	37 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety & ops brief TO-10 setup camra, shredder, power grid. Dave Keller looking for people for Denver. Who will work xmas week 1600 Teams out of field 1630 Off site 1830 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 1 shredder pad, 1 sifter pad. 0700 All teams working assigned tasks. 0900 Escorts for Thompson CAT, Power Screen, Camera tech and electrician. 1330 C. Taylor off site, S. Neill SUXOS 1530 C. Taylor back on site 1630 Crew departs 1730 Secured					

Carl Taylor

TO-10 SUXOS 11/26/2002
Date

S. Neill

Site SUXOS/Superintendent 11/26/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				11/27/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		281	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	50 °F	44 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0500 On site 0600 Daily safety & ops brief TO-10 Shredder , CCTV, equipment arrives 1530 Teams out of field 1630 Teams off site Off site					
TO-10 SUXOS Comments					
0520 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 MR, 1 clean grids and 1 shredder pad. 0700 All teams working assigned tasks. 0900 Escorts for Thompson CAT, Power Screen, Camera tech and shredder tech. 1030 Test run conducted on sifting equipment. 1130 Power Screen and Thompson CAT depart site 1400 Test run of shredder. 1530 Shredder tech and camera tech depart site. 1630 Crew departs 1730 Secured					

and [Signature]

TO-10 SUXOS 11/27/2002
Date

S Neill

Site SUXOS/Superintendent 11/27/2002
Date

**Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama**

CONTRACTOR PRODUCTION REPORT				Date	
				12/2/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		282	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	55 °F	44 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
Off site					
TO-10 SUXOS Comments					
0520 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 shredder pad, 1 tree removal. 0700 All teams working assigned tasks. Calls completed for intrusive operations. Locks changed for tree removal operations. 0740 Start remaining trees 0900 Modifying power box at generator for shredding. 1130 Stop shredding operations. Rocket motor with propellant ignited. 1230 Informed that Suburban was not working, transmission problems 1530 Tow truck on site 1600 Stop tree removal 1630 Crew departs 1730 Secured					

and Taylor

TO-10 SUXOS 12/2/2002
Date

S. Neill

Site SUXOS/Superintendent 12/2/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				12/3/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		283	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		57 °F	45 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0515 On site 0600 Daily safety & ops brief TO-1 fill holes/ pull flags. TO-10 move dirt to storage set up shredder remote. Investigate & report near miss for shredder from Monday. Arrange (2) mules to Florida. Work on SOW for "Y" area. 1600 Teams out of field 1630 Teams off site 1930 Off site					
TO-10 SUXOS Comments					
0520 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 shredder pad, 1 tree removal and 1 clean grids 0700 All teams working assigned tasks 0930 Start up operations 0940 Bendel has vehicle is stuck 1020 Bendel has vehicle is unstuck 1200 Lunch 1500 Stock pile is filled, start covering soil with tarps 1630 Crew departs, fuel truck on site 1700 Fuel truck off site 1630 Crew departs Note C. Taylor off site 12/04/02 to 12/09/02 1730 Secured					

Cand Taylor

12/3/2002

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

12/3/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				12/10/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		284	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Rain	Rain	48 °F	45 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief TO-10 Clean up and fix conveyor, Shred residue. Work schedule Xmas. 0700 Fuel truck 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0520 Arrived shop 0600 Safety brief, UXO training 0630 Team assignments 1 shredder pad, 1 tree removal. 0700 Fuel truck and Power Screen mechanic on site. 0900 Fuel truck off site. 1000 Conveyer belt repaired. Power screen off site. Stopped shredder operations, team assigned to clean up grid on C EE/CA. 1330 Shaw personnel on site 1410 Shaw off site 1530 AL power off site 1630 Crew departs 1730 Secured					

Carol Steyer

TO-10 SUXOS 12/10/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

12/10/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				12/11/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		285	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	50 °F	44 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On Site 0600 Daily safety and OPS brief TO-10 Fix Shredder, Dig dirt TO-07 Fill holes and pull flags 0900 Bill Bendel trouble shot and repaired shredder 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, mechanical removal procedure training 0630 Team assignments 0700 All teams working assumed tasks 0900 Trommel needs repaired, motor will not start 1100 Trouble shooting completed on trommel, needs fuel solenoid valve 1200 Start inspection of trees and move the clean ones off site 1600 Crew returns from field, fuel truck on site 1630 Fuel truck off site 1730 Secured					



TO-10 SUXOS

12/11/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

12/11/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				12/12/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		286	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	52 °F	41 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0515 On site 0600 Daily Safety And OPS brief TO-07 Pull flags and fill holes TO-10 Dig and shred New DID's from COE issued 0830 UXO meeting, Jan 8th ALDOT prebid meeting 1000 Trommel down - fuel control valve 1600 Teams out of field 1630 Teams off site, Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 All teams working assumed tasks 0730 Power screen on site to repair trommel 0900 Lister and Zimmer cutting trees and inspecting stumps 1000 Repair to culvert and road completed 1130 Powerscreen off site 1500 Shredder jammed 1540 Shredder resumes operations 1600 Crew returns from field 1630 Crew secured 1715 Secured					

Carol Steyer

12/12/2002

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW Neill

12/12/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				12/13/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		287	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	55 °F	44 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 All teams working assigned tasks 1130 Completed survey of points and grids 1210 Informed by Steve of Thompson Cat. It will be around 5PM before he arrives. Told him to do maintenance on Monday morning 1230 Start uncovering stock piles 1300 Started moving trees around so root balls can be checked 1330 Explosive inventory completed 1600 Crew returns from field 1630 Crew departs 1700 Secured					

and [Signature]

TO-10 SUXOS 12/13/2002
Date

S Neill

Site SUXOS/Superintendent 12/13/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				12/16/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		288	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	56 °F	45 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0650 Steve Harsh escorts Skipper Engineering 0700 Thompson Caterpillar on site for maintenance 0730 Hall's Paving on site to pick up excavator 0830 Skipper Engineering depart site and Hall's Paving depart site 0930 Moved 5 drums of Stokes mortars and OE Scrap to shredder area 1130 Powerscreen on site to repair trommel 1500 Trommel repaired, test run of 4 buckets through system 1630 Fuel truck on site, start fueling all equipment 1730 Fuel truck departs, secured					

and Skyles

TO-10 SUXOS 12/16/2002

Date

S. Neill

Site SUXOS/Superintendent 12/16/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				12/17/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		289	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	58 °F	44 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 All teams working assigned tasks, shredder ops started 0730 Start soil processing 1100 Continue normal operations 1600 Crew returns from field 1630 Secured					

Carl Taylor

12/17/2002

TO-10 SUXOS

Date

S. Neill

12/17/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				12/18/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		290	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	60 °F	50 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Normal operations started, refuel all equipment 0830 Started soil processing 1230 Roller on conveyor belt jammed 1300 Conveyor back in operation 1530 Trommel needs repaired 1600 Crew returns from field 1630 Secured crew 1715 Secured from site					



TO-10 SUXOS 12/18/2002

Date



Site SUXOS/Superintendent 12/18/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				12/19/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		291	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Rain	64 °F	52 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0500 On site 0600 Daily safety And OPS brief TO-10 Live shred test, Trommel down TO-07 Pull flags and fill holes 0730 Shredder down electrical short 0800 Trouble shoot shredder, Arrange electrician 1200 Shredder motor problem maybe fixed, electrician arrives to verify repair. 1230 Shredder operational start test 1600 Dump shredder hoppers on wood platform to separate into 55 gal drum 1615 Teams out of field 1630 Teams off site, Will vseperate material into drums on Saturday 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Teams working at clean up around sifting areas 0900 Preparations for shredding explosive "OE" materials 1000 Started covering stock pile of soil 1015 Powerscreen personnel arrive 1640 Powerscreen completed work, trommel repaired, depart site 1730 Secured					

Cand Steyer

TO-10 SUXOS

12/19/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

12/19/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				12/20/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		292	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	52 °F	40 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety and OPS brief Shredder test Talk to craft workers Work on shredder 1530 Complete Shredder test 1600 Inspect hoppers, out of field 1630 Teams off site 1700 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Started uncovering all stockpiles, change locks 0930 Bendel reports that the gray motor on the shredder is charred and shredder will not operate 1000 Electrician called to repair shredder motor 1130 Completed explosive inventory 1240 Electrician on site to repair shredder 1330 Start shredder test 1600 Fuel truck on site 1630 Crew departs 1730 Secured					

Carol Steyer

TO-10 SUXOS

12/20/2002

Date

S. Neill

12/20/2002

Site SUXOS/Superintendent

Date

CONTRACTOR PRODUCTION REPORT				Date	
				12/26/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		293	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	48 °F	30 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Started limited daily operations under trommel and inspect for UXOs 0900 Start fluid removal from shredder 1400 Escorted Mike Moore and security guard down Iron Mountain Road 1630 Crew returns from field 1730 Secured					

and [Signature]

12/26/2002

TO-10 SUXOS

Date

S. Neill

12/26/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				12/27/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		294	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		44 °F	28 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0745 Powerscreen on site 0930 Crane and operators on site 1030 Truck and driver on site 1100 Crane lifted trommel and placed on ground 1130 Started loading shredder 1300 Shredder loaded, crane started placing trommel back in place 1500 Trommel back in place, truck with shredder back on site, using crane to reposition load 1545 Crane departs site 1600 Truck departs site 1730 Powerscreen departs site 1745 Secured					

Carl Steyer

12/27/2002

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

12/27/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				12/28/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		295	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	45 °F	27 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments, escort powerscreen 0635 Powerscreen on site 0700 Thompson Cat on site for weekly maintenance 1000 Smith trucking on site to transport base and hopper for shredder 1030 Powerscreen completed repair to trommel and off site 1100 Smith trucking off site 1130 Thompson Cat off site 1230 Conducted explosive inventory 1430 Start inspection of tree roots 1600 Crew returns from field 1630 Secured					

Cand Keyler

TO-10 SUXOS 12/28/2002
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

12/28/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				12/30/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		296	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	43 °F	27 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0520 Arrived shop 0600 Safety brief 0630 Team assignments 0800 Preparatory inspection concerning demo procedures 1200 Started hauling hoppers down to demo site and spread out for inspection 1330 Demo ops started 1500 Need to reshoot 1 item 1600 Demo completed destroyed, 1 ea 2.36" HE, 4 ea 2.36" Fuzes, 2 ea 2.36" Practice 1610 Fuel truck on site 1630 Crew secured, fuel truck departs 1730 Secured					

Carol Taylor

TO-10 SUXOS 12/30/2002

Date

S. Neill

Site SUXOS/Superintendent 12/30/2002

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				12/31/2002	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		297	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	39 °F	26 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Started soil processing 0850 Thompson Cat mechanic on site to repair dump #1 1000 Mechanic departs site, completed inspection of shredded material, stored in 1 drum and placed in locked/sealed container 1230 Light rain started 1430 Stopped processing soil, the dirt was clogging the trommel 1600 Crew returns from field 1630 Crew departs					

Carl Taylor

12/31/2002

TO-10 SUXOS

Date

S. Neill

12/31/2002

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/2/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		298	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		30 °F	22 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and OPS brief TO-10 Refuel, Process 0830 UXO meeting, Jan 8th ALDOT meeting, Summerall gate access 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0645 Fuel truck on site 0700 Start daily operations, team at demo site, checking ground around shredder site 0730 Fuel truck off site 0900 Escort Alabama Power to check meters 0930 Alabama Power off site 1600 Crew returns from field 1630 Crew departs 1715 Secured					



TO-10 SUXOS

1/2/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

1/2/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/3/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		299	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		38 °F	35 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and OPS brief TO-10 Process, inspect spoils, fuel Renew nw ATF Regs on purchas explosives 1600 Teams out of field 1630 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Thompson Cat mechanic on site 0800 Thompson Cat mechanic departs 1000 50/36 Conveyor belt jammed 1130 Belt adjusted and working 1300 Started demo ops 1430 1st shot completed, start 2nd shot 1630 Demo ops completed, destroyed 2 ea 2.36" Warhead, 1 ea 2.36" Rocket w/Fuze 1730 Secured NOTE: Steve Neill is SUXOS for 01/04/03 thru 01/06/03					



TO-10 SUXOS

1/3/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

1/3/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/7/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		300	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	51 °F	30 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety and OPS brief TO-10 Processing, Demo, Fuel truck 1600 Teams out of field 1630 Off site					
TO-10 SUXOS Comments					
0525 Arrived shop 0600 Safety brief 0630 Team assignments 1100 Power Grid needed fuel and oil 1140 Delivered 1 load of gravel to mechanical removal site 1300 Started demo ops on 2 UXOs recovered, destroyed 1 ea 2.36" Fuze and 1 ea Stokes 1600 Crew returns from field 1630 Crew departs, CFMS System is down this date 1715 Secured					

Carol Keyser

TO-10 SUXOS 1/7/2003
Date

S. Neill

Site SUXOS/Superintendent 1/7/2003
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/8/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		301	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		57 °F	32 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety and OPS brief TO-10 Dig, Demo, 1600 Teams out of field 1630 Off site					
TO-10 SUXOS Comments					
0525 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Fuel truck on site 0730 Fuel truck departs 0930 ALDOT on M1.01 sector, FWENV has 3 observers in control booth 1130 Trommel is broken 1400 Demo ops, destroyed 2 ea 2.36" Rocket Fuzes and 1 ea 2.36" Rocket Warheads, all HE 1600 Crew returns from field					



TO-10 SUXOS

1/8/2003

Date



Site SUXOS/Superintendent

1/8/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/9/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		302	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		64 °F	42 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety and OPS brief TO-10 Require, Demo, Trommel repair 0830 UXO meeting, Store ECCO blocks, remove well in "T" area 0900 Trip to inspect Fecon equipment 1600 Teams out of field 1630 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Power screen mechanic on site 1000 Power screen off site 1100 Concrete blocks placed on road by chapel 1230 Started demo ops 1530 Completed demo ops, destroyed 1 ea 3" Unfuzed Stokes and 42 ea Shape Charges, Unserviceable 1600 Start moving spoils back to processing site 1630 Crew Secured 1730 Secured					



TO-10 SUXOS

1/9/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

1/9/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/10/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		303	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	55 °F	40 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Power screen on site to repair trommel, fuel truck on site 0730 Fuel truck off site 1100 Trommel repaired, the 50/36 Conveyor belt was also repaired 1230 Start processing soil, Robert Mangrum went home sick 1600 Crew returns from field 1630 Crew departs 1715 Secured					

1/10/2003

TO-10 SUXOS

Date

1/10/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/11/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		304	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	40 °F	28 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0540 Arrived shop 0600 Safety brief 0630 Team assignments 0730 Thompson Cat maintenance man on site 1200 Thompson Cat maintenance man off site 1245 Completed mapping and moving fines 1345 Start intrusive operations 1500 Stop intrusive operations to work on cleaning trommel and checking spoils 1600 Crew returns from field 1630 Secured					

Carl Taylor

1/11/2003

TO-10 SUXOS

Date

S. Neill

1/11/2003

Site SUXOS/Superintendent


Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/14/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		305	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	51 °F	23 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety and OPS brief TO-07 Survey support TO-10 Dig, Inspect spoils 1600 Teams out of field 1630 Teams Off site 1730 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Locks changed, barricades in place, start daily operations 1500 Belt on 50/36 conveyor jammed 1600 Belt un-jammed, start clean-up around work site 1630 Crew departs NOTE: Cecil Taylor off on 01/15/03 and Steve Neill is SUXOS					



TO-10 SUXOS 1/14/2003
Date



Site SUXOS/Superintendent 1/14/2003
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/16/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		306	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Cloudy		Cloudy		42 °F	27 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety and OPS brief TO-07 Survey support TO-10 Process and inspect spoils 0830 UXO meeting, Closure of well along Iron Mountain Rd. ALDOT will have surveyors in the flying J next week. Start clearing dirt weeks 1600 Teams out of field 1630 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0900 Explosive inventory completed 1230 Fuel truck on site 1230 Survey team stopped work due to rain TO 07 operation 1300 Fuel truck off site, the soil is too wet to process, start clean up inside compound and repair road 1600 Crew returns from field 1630 Crew departs 1720 Secured					



TO-10 SUXOS

1/16/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

1/16/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/17/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		307	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Cloudy		Cloudy		45 °F	28 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Completed inspection of "L" side window on IT28. The machine is not to be used for intrusive work until replaced. This is by recommendation of Mike Smith COE safety Rep 0800 Called Steve Neill and informed him of IT28 window. He has letter from company that states that glass cracks are no problems ballistic integrity of glass 0830 Located letter from PSA concerning glass and information provided to Mike Smith 0840 Cecil Taylor and Mike Smith returned to bypass. Photos were taken and e-mailed to site manager 0900 The IT28 was returned to operations at this time 1100 IT28 taken out of operations at this time, also the same problem was reported on the Caterpillar 325 excavator 1200 The Cat 325 was taken out of operations 1325 Received a CEHNC 948 safety violation on the IT28's cracked glass 1600 Crew returns from field 1630 Crew departs 1700 Secured					



TO-10 SUXOS

1/17/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

1/17/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/18/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		308	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	47 °F	30 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0545 Arrived shop 0600 Safety brief 0630 Team assignments 0800 Steve, the Thompson Caterpillar Mechanic, is on site for weekly maintenance 1220 Thompson CAT mechanic departs site 1400 Harris Paving company delivered equipment to Iron Mountain Road 1500 Harris Paving company off site 1600 Crew returns from field 1630 Crew departs 1645 Secured					



1/18/2003

TO-10 SUXOS

Date



1/18/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/19/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		309	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	55 °F	33 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief for D. Farmer and F. Ramos of USA Environmental 0620 Notified COBRA security (Mr Bannister that survey team needed access to dirt road in back of CDP Fence) 0730 Notified Mr Bannister that survey team was in the area behind the fence 1600 Survey team returns from field 1630 Secured NOTE: Cecil Taylor was off 1/20/03 and 1/21/03					

	1/19/2003
TO-10 SUXOS	Date
	1/19/2003
Site SUXOS/Superintendent	Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/22/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		310	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	40 °F	34 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety and OPS brief TO-07 Survey escort w/ maptech TO-10 Process FM stockpile. Excavator/IT28 still down for "bad glass". Inspect spoils 1345 Huntsville lifted restriction on excavator/IT28 glass 1600 Teams out of field 1630 Teams off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Start moving spoils to inspection area 0800 Start movement and set up of FECON sifter 1200 Start clean up around processing site 1600 Crew returns from field 1630 Crew departs 1715 Secured					



1/22/2003
Date

TO-10 SUXOS



1/22/2003
Date

Site SUXOS/Superintendent

CONTRACTOR PRODUCTION REPORT				Date	
				1/23/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		311	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Cloudy		Cloudy		43 °F	35 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety and OPS brief TO-07 Survey escort w/ maptech TO-10 Process Soil Notified Wayne Moses had died at home. Wayne was a USA Environmental employee. Map M26,L36 for QC Inspect spoils- clean up around trommel 0830 UXO meeting 1100 Power screen Rep. Here to talk about equipment problems, Inspected equipment. Repair rubber shields change angle on trommel chains. 1600 Teams out of field 1630 Teams off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Start moving spoils to inspection site 1000 Test run FECON sifter 1100 Work on set up and clean up of FECON sifter 1300 Start normal processing of soil 1600 Crew returns from field 1630 Crew departs 1700 Notified security company concerning alarm going off 1715 Secured					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

and Taylor

1/23/2003

TO-10 SUXOS

Date

SW'Neill

1/23/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/24/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		312	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	44 °F	33 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0900 All equipment had to be jump started 1100 Notified that soil had froze on the trommel. No more soil will be sifted until we get trommel clear 1130 Notified Todd Biggs of problem with soil freezing on trommel 1600 Crew returns from field 1630 Crew departs 1650 Secured					

Carol Biggs

TO-10 SUXOS

1/24/2003

Date

S. Neill

Site SUXOS/Superintendent

1/24/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/25/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		313	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	45 °F	35 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0550 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Start attaching chains inside trommel 1230 Explosive inventory conducted 1600 Crew returns from field 1630 Crew departs 1700 Secured					

Carl Taylor

1/25/2003

TO-10 SUXOS

Date

S. Neill

1/25/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/26/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		314	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Sunny	Sunny	44 °F	32 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Survey teams depart 0720 Thompson CAT maintenance on site 1230 Survey team #1 departs site 1430 Thompson CAT maintenance departs site 1600 Survey team #2 departs site 1630 Secured NOTE: Cecil Taylor off site 1/27/03 thru 1/30/03					

Cecil Taylor

1/26/2003

TO-10 SUXOS

Date

S. Neill

1/26/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				1/31/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		315	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Rain	Rain	45 °F	35 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
Site SUXOS off site for training between 1/31/03 and 2/5/03. See TO-10/Cecil Taylor's Log Book					
TO-10 SUXOS Comments					
0530 Arrived shop, truck #16 will not shift out of park 0600 Safety brief 0630 Team assignments 0900 Start inspection of hoppers, stopped map/reacquire work 0930 Clear off area for Lime 1000 Lime delivered and driver departs site 1030 Hoppers moved, start Skipper survey work up 1200 Skipper survey departs site 1400 Completed hopper inspection, start demo operations 1415 National fence on site to repair fence, explosive inventory completed 1600 Demo completed, destroyed 1 ea 3" Stokes, Practice 1630 Crew departs and fence company departs 1700 Secured NOTE: Cecil Taylor off 02/01/03, Charles Doak is SUXOS for mapping team					

Cecil Taylor

TO-10 SUXOS

1/31/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

1/31/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				2/2/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		316	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Rain	Rain	46 °F	33 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
Site SUXOS off site for training between 1/31/03 and 2/5/03. See TO-10/Cecil Taylor's Log Book					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Barricades in place, locks changed. Houseknecht to assist Mike Smith (COE) with QA 0800 QA completed on grid M42 0810 Start moving brush from X01 and X02 grids 1130 Start USRADS on X01 and X02 1210 Start moving trees from T-Sector 1400 Completed USRADS on grid X02, start on X01, continue to remove trees from T-Sector 1630 USRADS completed on X01 1645 Crew returns from field 1700 Crew departs 1710 Secured					

Cecil Taylor

TO-10 SUXOS

2/2/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

2/2/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				2/3/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		317	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	50 °F	38 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
Site SUXOS off site for training between 1/31/03 and 2/5/03. See TO-10/Cecil Taylor's Log Book					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Fuel delivery truck on site 0730 Fuel truck off site, start processing soil and hauling spoils to demo area 1430 Assigned the demo/inspection team to scrap yard to receive one drum from M1.01 1600 Escort Thompson CAT to remove cylinder from CAT 325 1630 Crew departs 1700 Thompson CAT off site 1715 Secured					

Cecil Taylor

2/3/2003

TO-10 SUXOS

Date

S. Neill

2/3/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				2/4/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		318	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Rain		Rain		48 °F	37 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
Site SUXOS off site for training between 1/31/03 and 2/5/03. See TO-10/Cecil Taylor's Log Book					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Teams working assigned tasks. Bendel/Gentry/Lister working on sorting HE Frag in M1.01 scrap materials 0800 Cecil Taylor to scrap yard to inspect OE scrap. No frag recovered, tailfins and several parts of WP items. Bill Bendel, Lister and continue to look over materials and sort residue 0930 M1.01 frag information/photos provided to Art Holcomb 1000 Crew returns to scrap yard to photo the OE items grouped by type for M1.01 1100 Crew completes M1.01 work and starts demo/inspection operations on MR Project 1130 Lime truck on site 1200 Lime truck departs 1210 Thompson CAT mechanic on site to repair excavator 1330 CAT325 excavator repaired and returned to work 1340 All 3 metal hoppers have been inspected and returned to processing site clean. Start hauling 1 load of spoils to demo/inspection 1600 Crew returns from field 1630 Crew departs 1700 Secured					

Cecil Taylor

2/4/2003

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

2/4/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				2/5/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		319	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Rain		Rain		45 °F	35 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
Site SUXOS off site for training between 1/31/03 and 2/5/03. See TO-10/Cecil Taylor's Log Book					
TO-10 SUXOS Comments					
0520 Arrived shop 0600 Safety brief 0630 Team assignments 0640 Fuel truck on site, all locks changed, barricades in place 0720 Start intrusive operations and spoils inspection, fuel truck departs 1400 Demo ops, destroyed 1 ea 3" Stokes Fuzed, 1 ea M18 Partial Smoke Grenade, 2 ea 2.36" Warhead HE, 2 ea 2.36" Rocket Fuze 1600 Crew returns from field 1630 Crew departs 1700 Secured NOTE: Cecil Taylor off site 2/6/03 thru 2/10/03, Steve Neill is SUXOS					



TO-10 SUXOS

2/5/2003

Date



Site SUXOS/Superintendent

2/5/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				2/11/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		320	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear, Wind S @ 10 Mph		Clear, Wind S @ 10 Mph		60 °F	26 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0515 On site 0600 Daily safety and ops brief TO-10 Fix Road, Process soil, Inspect spoils; use of ladders, whistle blowers; UXO Ops manager gave presentation and answered questions 0930 Escort COE Mobile Contractor to FUDS site, contractor will be in Feb 24 to start work 1300 BCT meeting and brief on "Y" removal by Todd, brief on 247Q cleanup by ADEM 1600 Teams out of field, received 948 on working too many hours 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, UXO brief by Dave Keller 0630 Team assignments 0700 Fuel truck on site 0710 Rock truck delivered 1 load 0730 Fuel truck and rock truck off site 1100 Rock truck delivered 2nd load, soil being spread out to assist with drying 1400 Demo ops, destroyed 4 items: 2 ea 2.36" Warhead, 1 ea 3" Stokes Unfuzed, 1 ea 2.36" Rocket Full-up 1600 Crew returns from field 1630 Crew departs 1710 Secured					

Carl Steyer

TO-10 SUXOS

2/11/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall


Site SUXOS/Superintendent

2/11/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				2/12/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		321	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	62 °F	30 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
Site SUXOS off site between 2/12/03 and 2/18/03. See TO-10/Cecil Taylor's Log Book					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, Mark Fletcher on site for safety audit 0630 Team assignments 0700 Bo Reeves and Marty Leak called in sick 0725 Start processing soil, 1 load hauled to spoils inspection area 1130 Assist Randy Harris (COE) with QA on M36 1600 Crew returns from field 1630 Crew departs 1720 Secured					

	2/12/2003
TO-10 SUXOS	Date
	2/12/2003
Site SUXOS/Superintendent	Date

CONTRACTOR PRODUCTION REPORT				Date	
				2/13/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		322	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		59 °F	29 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
Site SUXOS off site between 2/12/03 and 2/18/03. See TO-10/Cecil Taylor's Log Book					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, Ben from Shaw is grouting well in T-Sector 0630 Team assignments 0700 Informed that fuel truck would not be coming this morning 0830 Attended weekly UXO meeting: (a) Gates kept lock on all weekend (b) No POVs inside compound (c) Authorized personnel only beyond UXO gates, no visitors (d) Maptech outside ALDOT fence (e) Feb 24th for 21 days, a company will be working on FUDS cleanup on "W" side (f) MKM on site the 18th of Feb in "C" Area 0930 Informed that trommel was down. Nate Martin to check problem 1015 Trommel back up and soil being processed 1200 Unjammed 30/48 belt 1230 Resume processing 1330 Trommel out of fuel, using George's truck to refuel 1400 Demo operations, destroyed 1 ea 2.36" Rocket Full-up and 1 ea 2.36" Rocket Fuze 1530 Start shaping soil and cover with tarps 1600 Crew returns from field 1630 Crew departs 1710 Secured					

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

and Taylor

2/13/2003

TO-10 SUXOS

Date

SW'Neill

2/13/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				2/14/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		323	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	58 °F	28 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
Site SUXOS off site between 2/12/03 and 2/18/03. See TO-10/Cecil Taylor's Log Book					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, raining today 0630 Team assignments 0700 Fuel truck on site 0730 Fuel truck departs, start moving metal hoppers 0800 Haul load spoils to inspection area 0900 Assist QA (Mike Smith) with checking clean fines 1000 Start QA on M19 1200 Start back-fill on L36 1530 Craft personnel depart, explosive inventory conducted 1600 Crew returns from field 1645 Secured					

Cecil Taylor


TO-10 SUXOS 2/14/2003

S. Neill

Site SUXOS/Superintendent 2/14/2003

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				2/15/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		324	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	58 °F	26 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
Site SUXOS off site between 2/12/03 and 2/18/03. See TO-10/Cecil Taylor's Log Book					
TO-10 SUXOS Comments					
0700 Arrived shop 0730 Escorted Power screen 0800 Thompson CAT on site 1030 Power Screen Departs 1500 Return to office, Thompson CAT off site 1530 Back to Bypass, escort Thompson CAT to look for meter for checking air conditioning 1600 Returned to office, start daily reports 1630 Secured NOTE: No work on 2/16/03 and 2/17/03					

	2/15/2003
TO-10 SUXOS	Date
	2/15/2003
Site SUXOS/Superintendent	Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				2/18/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		325	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	57 °F	25 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
Site SUXOS off site between 2/12/03 and 2/18/03. See TO-10/Cecil Taylor's Log Book					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 John Zimmer Departed sick. Locks and barricades in place, start processing 0730 Truck delivers Lime to site 0800 Lime truck departs, resume normal operations 0900 Using excavator to mix Lime with soil 1600 Crew returns from field 1630 Crew departs 1720 Secured					



TO-10 SUXOS 2/18/2003
Date



Site SUXOS/Superintendent 2/18/2003
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				2/19/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		326	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Cloudy, Calm		Cloudy, Calm		59 °F	33 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief TO-10 demo, mix soil, process; UXOSO Static electricity incident 1100 Conference call with ADEM/COE/TF, work on ADEM wants 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Kent Tibbits to complete physical and John Zimmer called in sick 0800 Steve Neill and Cecil Taylor look over work zones in MR Area 0830 Start normal operations 0930 Mount 2 fuel tanks in truck 16 for on site use 1100 Kent Tibbits back on site 1430 Notified that one dump CAT350 truck has gauges showing low oil pressure, truck shut down and waiting for mechanic to check 1600 Crew returns from field 1630 Crew departs 1720 Secured					



TO-10 SUXOS

2/19/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

2/19/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				2/20/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		327	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Cloudy		Cloudy		54 °F	46 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On Site 0600 Daily safety and ops brief TO-10 QC/QA, Dig, Mix, Demo, repair conveyor; UXOSO 0630 Lime truck 0830 UXO Meeting, MKM and Blackhawk on site, gates locked on weekend for increased security, dump truck down for repairs 1600 Teams out of field 1630 Off site					
TO-10 SUXOS Comments					
0520 Arrived shop 0600 Safety brief, training on safety observer program 0630 Team assignments 0700 Tibbits and Gentry assist with QA procedure 0900 Charles Salter departs site, Lister will operate IT28 0930 Thompson CAT repairman on site to repair dump 350 1500 Notified that belt carrying fines is folded over. Stop processing operations 1630 Crew returns from field 1650 John Zimmer and Cecil Taylor working on covering Lime/soil and trench too 1730 Return to office 1800 Secured					



TO-10 SUXOS

2/20/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

2/20/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				2/21/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		328	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	50 °F	45 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Locks changed and barricades in place. Start intrusive operations, moving metal hoppers 1030 Brian Gentry departed sick, completed mapping of L35 1230 Mick Doak departed sick 1400 Demo operations, destroyed: 1 ea 2.36" Warhead HEAT and 2.36" Rocket Fuze HE 1600 Crew returns from field 1630 Secured					

Carl Keyser

2/21/2003

TO-10 SUXOS

Date

S. Neill

2/21/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				2/22/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		329	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	45 °F	30 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, Mick Doak called in sick, Nate Martin is SSO/QC this date 0630 Team assignments 0715 Thompson CAT mechanic on site to repair dump truck 0745 Thompson CAT maintenance on site 0840 Power screen on site 1230 Conveyor belt repaired, power screen departs site 1400 Dump truck CAT350 repaired, mechanic departs site 1430 Maintenance completed and maintenance person departs site 1600 Crew returns from field 1630 Secured NOTE: Cecil Taylor off 2/23/03 and 2/24/03, Steve Neill is SUXOS					

Cecil Taylor

TO-10 SUXOS 2/22/2003
Date

S. Neill

Site SUXOS/Superintendent 2/22/2003
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date		
				2/25/2003		
Contract Number		Location		Report Number		
DACA 87-99-D-0010		Fort McClellan Project		330		
Contractor			Site SUXOS/Superintendent			
Foster Wheeler Environmental Corporation			S. Neill			
AM Weather		PM Weather		Max Temp	Min Temp	
Rain, Calm		Rain, Calm		46 °F	38 °F	
Precip						
0						
For work performed see attached personnel breakdown sheet.						
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No	
List of Actions taken today/safety inspections conducted						
Safety brief and site observations						
Equipment/material received today to be incorporated in job						
See Material Receiving Report						
Equipment on job site today, including number of hours used today						
See Equipment Usage Report						
Site SUXOS Comments						
0530 On Site 0600 Daily safety and ops brief TO-10 Dig, Fix belt again 0630 Pick up waste oil 1600 Teams out of field 1630 Teams off site 1830 Off site						
TO-10 SUXOS Comments						
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Start daily operations, locks changed and barricades in place 0730 Powerscreen person on site to repair conveyor belt, crew repairing haul road 1130 Ran clean fines through system to check conveyor belt 1200 Power screen departs site, start processing soil. Late entry: contractor on site to recover used hydraulic fluid 1600 Crew returns from field 1630 Crew departs 1710 Secured						



TO-10 SUXOS

2/25/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineil

Site SUXOS/Superintendent

2/25/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				2/26/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		331	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy, Calm	Cloudy, Calm	50 °F	35 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On Site 0600 Daily safety and ops brief TO-10 Dig, Spoils, Trees, Fuel; UXOSO First Aid Don'ts, Brief on equal employment opportunity 1600 Teams out of field 1630 Teams off site 1800 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 QA completed on fines from yesterday 0730 Using QA fines to backfill on haul road 0900 Cecil Taylor, Bill Bendel and Todd Steelman inspected 14 UXO items located in the T-Sector. 3 items are practice and 11 items suspected UXO. Will use excavator to move items to processing site 1200 Used excavator to move 11 items to processing site 1300 Completed the movement of UXO items 1330 The soil with suspected UXO items were processed through the trommel 1500 Stop processing soil due to rain, start piling stumps and tree trunks 1600 Crew returns from field 1630 Crew departs 1710 Secured					



TO-10 SUXOS

2/26/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

2/26/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				2/27/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		332	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy, Calm	Cloudy, Calm	55 °F	40 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
Site SUXOS off site between 2/27/03 and 2/28/03. See TO-10/Cecil Taylor's Log Book					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Steelman assisting with QA 0730 QA completed, start moving metal hoppers and spoils to inspection area. Moving trees and clearing site for clean fines 1200 Todd Biggs and contractor in "Y" Sector 1230 Todd Biggs departs 1500 Power screen mechanic on site 1530 Power screen departs 1530 Demo completed, destroyed 9 ea 2.36" Rocket Practice 1600 Crew returns from field 1630 Crew departs 1700 Secured					

Cecil Taylor

2/27/2003

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall


Site SUXOS/Superintendent

2/27/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				2/28/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		333	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy, Calm	Cloudy, Calm	54 °F	42 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
Site SUXOS off site between 2/27/03 and 2/28/03. See TO-10/Cecil Taylor's Log Book					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0635 Escort lime truck, locks changed and barricades are in place 0700 Lime truck departs 1200 Fuel truck to top off with diesel. Explosive inventory conducted 1630 Crew returns from field and departs 1715 Secured NOTE: Cecil Taylor off on 3/1/03 to 3/3/03, Steve Neill is SUXOS					

	2/28/2003
TO-10 SUXOS	Date
	2/28/2003
Site SUXOS/Superintendent	Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				3/4/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		334	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy, calm	Cloudy, calm	62 °F	41 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief TO-10 Lime arrives, dig, mix, process, demo; due to FW sale, per diem today; UXOSO Equipment startup 1600 Teams out of field 1630 Teams off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Lime truck on site 0730 Lime truck off site, start daily operations 1100 20' belt under trommel is jammed 1500 Power screen notified to repair conveyor belt 1630 Crew returns from field 1700 Secured					

Carol Keyser

TO-10 SUXOS

3/4/2003

Date

S. Neill

Site SUXOS/Superintendent

3/4/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				3/5/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		335	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	64 °F	42 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
Site SUXOS off site between 3/5/03 and 3/7/03. See TO-10/Cecil Taylor's Log Book					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Thompson CAT on site, working on CAT350 dump truck and IT28 0800 Power screen on site to repair trommel 1000 Superior Tire on site to repair tire on back hoe 1100 Thompson CAT and Superior Tire off site 1400 Demo ops, destroyed 4 items: 2 ea 2.36" Rockets, 1 ea 2.36" Warhead and 1 ea 2.36" Rocket Fuze 1600 Crew returns from field 1630 Crew departs 1700 Secured					

Cecil Taylor

TO-10 SUXOS

3/5/2003

Date

S. Neill

Site SUXOS/Superintendent

3/5/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				3/6/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		336	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Cloudy		Cloudy		60 °F	40 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
Site SUXOS off site between 3/5/03 and 3/7/03. See TO-10/Cecil Taylor's Log Book					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Start moving root balls to demo area 0740 Forestry Service on site to use brush truck to power wash off belt under trommel 0900 Forestry Service off site 0930 Power screen on site, completed preparatory inspection and start moving dead fall off "Y" area. Randy Harris, Cecil Taylor and Doak reviewed operation on moving dead fall and the need for establishing an EZ will not be required 1100 FEDEX delivered explosives, all explosives inventoried and placed in ESS 1230 Explosive inventory completed 1400 Test run on trommel, power screen mechanic on site to make adjustment as needed 1600 Power screen off site, crew returns from field 1630 Crew departs 1700 Secured Late Entry: 1120 Todd Steelman cuts leg while climbing onto trommel, goes to get stitches					



TO-10 SUXOS

3/6/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

3/6/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date 3/7/2003	
Contract Number DACA 87-99-D-0010		Location Fort McClellan Project		Report Number 337	
Contractor Foster Wheeler Environmental Corporation			Site SUXOS/Superintendent S. Neill		
AM Weather Cloudy	PM Weather Cloudy	Max Temp 62 °F	Min Temp 41 °F	Precip 0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)		Yes, see daily health and safety report		
	Were there any lost time accidents this date? (If yes attach copy OSHA report)		No		
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)		No		
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)		No		
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
Site SUXOS off site between 3/5/03 and 3/7/03. See TO-10/Cecil Taylor's Log Book					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Lime truck on site 0730 Lime truck off site, Bo Reeves trained on CAT350 dump truck 0810 Started processing, using dozer to push dead fall in "Y" area 0930 Stop work on the "Y" Sector and started work on moving spoils to demo area 1000 Todd Steelman returned to doctor's office, leg continued to bleed 1200 Robert Mangrum and Charles Salter depart site for home leave 1600 Crew returns from field 1630 Crew secured 1700 Secured					

Cecil Taylor

TO-10 SUXOS 3/7/2003
Date

S. Neill

Site SUXOS/Superintendent 3/7/2003
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				3/11/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		338	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy, Calm	Cloudy, Calm	66 °F	38 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On Site 0600 Daily safety and ops brief TO-10 Dig, process, mix; UXOSO Biohazard Awareness 1600 Teams out of field 1630 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0645 Lime truck on site 0700 Locks changed and barricades are in place, start intrusive operations					

Carl Taylor

TO-10 SUXOS

3/11/2003

Date

S. Neill

Site SUXOS/Superintendent

3/11/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				3/12/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		339	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Calm, Clear	Calm, Clear	76 °F	48 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief TO-10 Dig, QC/QA, demo, process, repair orange fence 0900 Staff meeting, JPA Project Plan Public Meeting 1600 Teams out of field 1630 Teams off site 1700 Attend JPA Meeting					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Crew cleaning out trommel, Lister and Taylor measure in boundary stakes around MR Area 0830 MR Area hot and processing started. Informed that the CAT 950 has holes that allow lime and dust to enter operator compartment Robert Mangrum complains of breathing and eye problems 0900 Start processing soil that does not contain lime until respirator is available for Robert Mangrum 0910 Staff meeting, discussed the requirement to complete work by end of month and problems with respirators, also QA audit scheduled 1030 Face respiratory and eye goggles were issued to Robert Mangrum to reduce problems associated with lime dust 1400 Checked with Robert Mangrum, no problems with lime dust or eyes. Said respiratory and goggles worked fine 1600 Crew returns from field 1630 Crew departs 1700 Secured					



TO-10 SUXOS

3/12/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineall

Site SUXOS/Superintendent

3/12/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				3/13/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		340	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	66 °F	52 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0730 On site 0830 UXO Meeting: 3/18/03 ADEM visit, 3/18/03 Evac Drill, updated telephone numbers to Scott 0915 Check 247Q Area 1000 Off site, See Cecil Taylor's Log Book					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 QA completed on spoils and fines, locks changed, start intrusive operations 0930 QA check completed on soil processed today, looked at trommel, the drum has shifted around approximately 4". The drum continues to operate normal. Notified power screen. 1130 Stop operations with trommel. Notified Steve Neill and Art Holcomb that the bearing is burnt out 1450 Weather delay 1515 Resume normal operations 1600 Crew returns from field 1630 Secured					

Cecil Taylor

TO-10 SUXOS 3/13/2003
Date

S. Neill

Site SUXOS/Superintendent 3/13/2003
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				3/14/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		341	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Cloudy, Calm		Cloudy, Calm		59 °F	51 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0645 Start moving 2 metal hoppers, Skipper engineering on site, TF brief given to 3 personnel from Skipper engineering 0710 Metal hoppers moved to demo area, start work in "Y" area and mapping 0730 Powerscreen on site 0900 Powerscreen parts arrive and transported to bypass 1100 Skipper engineer depart site 1400 Explosive inventory completed notified that the map data for L42 and L43 was lost and team is remapping 1430 Test run on trommel 1500 Mapping completed, test run on trommel complete, powerscreen offsite					



TO-10 SUXOS 3/14/2003

Date



Site SUXOS/Superintendent 3/14/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				3/15/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		342	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy, Calm	Cloudy, Calm	58 °F	48 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Start processing soil, locks changed, barricades in place 0930 Hauled a load of spoils to demo area, processing still going fine 1400-1600 Demo ops, 1 shot: destroyed 1 ea 2.36" Rocket and 1 ea Shaped Charge 1600 Crew returns from field 1630 Crew departs 1700 Secured Cecil Taylor is off 3/16/03 to 3/18/03 Steve Neill is SUXOS					

Cecil Taylor

3/15/2003

TO-10 SUXOS

Date

S. Neill

3/15/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				3/19/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		343	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Rain	Rain	64 °F	52 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 10 trees, mix and process. UXOSO Workman's Compensation and PPE 1600 Teams out of field 1630 Teams out of site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Lock changed, start QA on fines and spoils 0755 QA completed on fines and spoils 1330 Dug 3 holes in L33 to check for OE material 1415 Weather delay for lightning 1600 Crew returns from field 1630 Secured					

Carl Keyser

TO-10 SUXOS

3/19/2003

Date

S. Neill

Site SUXOS/Superintendent

3/19/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				3/20/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		344	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear and NE wind at 9 Mph	Clear and NE wind at 9 Mph	64 °F	59 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 10 QC, Reacquire, trees. UXOSO on lightning awareness 0830 UXO meeting, still too wet to dig 1600 Teams out of field 1630 Offsite					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Locks changed, start daily operations 0730 Thompson CAT maintenance on site 1100 Reacquire and intrusive completed L4243 and L3435 1400 Demo operations, destroyed 1 ea 2.36" Fuze, 2 ea 2.36" Rockets 1600 Crew returns from field 1630 Crew departs 1700 Secured					

Carl Steyer

3/20/2003

TO-10 SUXOS

Date

S. Neill

3/20/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				3/21/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		345	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear and Calm	Clear and Calm	66 °F	58 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
See TO 10/Cecil Taylor's Log					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Locks changed, start daily operations, lime truck on site 0730 Lime truck departs, start reacquire on L33 0945 Reacquire and intrusive operations completed on L33, start mixing soil and hauling soil 1200 Moved Tibbits to control booth and Steelman to IT28, started soil processing 1400 Trommel broken, call in for repairman, continue to haul soil from grids 1500 Explosive inventory completed 1600 Crew returns from field 1630 Secured crew 1700 Secured					

Cecil Taylor

TO-10 SUXOS 3/21/2003
Date

S. Neill

Site SUXOS/Superintendent 3/21/2003
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				3/22/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		346	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear and Calm	Clear and Calm	67 °F	57 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
See TO 10/Cecil Taylor's Log					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, Greg Parsons is CEHNC Safety/QC Representative 0630 Team assignments 0635 Powerscreen on site, the gate on Summerall Road is damaged, notified TF Security 0730 John Zimmer off site to top off fuel truck 1000 Trommel repaired, start normal daily operations. Powerscreen departs site 1400 Inspected 2 metal hoppers 1600 Crew returns from field 1630 Crew departs 1700 Secured Cecil Taylor is off 3/23/03 to 3/24/03 Steve Neill is SUXOS					

Cecil Taylor

3/22/2003

TO-10 SUXOS

Date

S. Neill

3/22/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				3/25/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		347	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear and Calm	Clear and Calm	77 °F	45 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 10 dig, process, disposal, QA. UXOSO on spiders and hazardsous insects 1330 Meeting with Anniston Parks and Recreation Department on Soccer Feild 1600 Teams out of field 1630 Teams off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Lime truck on site 0730 Lime truck departs - start daily operations 0830 Tree cutters working on road between Summerall Gate and Power line 1300 Unlock gate at Anniston Star and let survey team out. The UXO lock is placed on gate and blue lock removed 1400 50' x 36" belt is jammed 1430 Belt is back in operation 1600 Crew returns from field, Cecil Taylor and Steve Neill on MR grids to plan excavation and mapping for the weekend 1700 Secured					

Cecil Taylor

3/25/2003

TO-10 SUXOS

Date

S. Neill

3/25/2003

Site SUXOS/Superintendent


Date

**Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama**

CONTRACTOR PRODUCTION REPORT				Date	
				3/26/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		348	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Calm and Rain	Calm and Rain	76 °F	52 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 10 dig, process and spoils. UXOSO on MSDS Program and security of buildings, TO 19 WP change 1000 Dave keller called to notify us to close out our ATF explosive account and forward documents to him 1600 Teams out of field 1630 Teams off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 QA completed, start daily operations 0900 50' x 36" belt jammed 0930 Belt is back to normal operations 1400 Check area for relocation of barricades when work starts on "Y" area 1600 Recovered 20 expended slap flares from TF Security 1630 Crew departs 1700 Secured					



 TO-10 SUXOS 3/26/2003
 Date



 Site SUXOS/Superintendent 3/26/2003
 Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date		
				3/27/2003		
Contract Number		Location		Report Number		
DACA 87-99-D-0010		Fort McClellan Project		349		
Contractor			Site SUXOS/Superintendent			
Foster Wheeler Environmental Corporation			S. Neill			
AM Weather		PM Weather		Max Temp	Min Temp	
Sunny with E wind at 6 Mph		Sunny with E wind at 6 Mph		73 °F	55 °F	
Precip						
0						
For work performed see attached personnel breakdown sheet.						
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No	
List of Actions taken today/safety inspections conducted						
Safety brief and site observations						
Equipment/material received today to be incorporated in job						
See Material Receiving Report						
Equipment on job site today, including number of hours used today						
See Equipment Usage Report						
Site SUXOS Comments						
0530 On site 0600 Daily safety and ops brief, TO 10 dig, process and spoils. TO 14 water board support. UXOSO on biting and stinging insects 0830 UXO meeting, inventory ArcSecond equipment, called ArcSecond for additional missing equipment 1600 Teams out of field 1630 Teams off site 1700 Dennis Houseknecht called to notify TTFWI that he was resigning to work for EODT in Kuwait						
TO-10 SUXOS Comments						
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Start daily operations, locks changed and barricades in place 1330 Start demo operations 1530 Demo completed, destroyed 11 UXO items. 2 ea 2.36" Rocket Warheads HEAT, 2 ea 3" Stokes Unfuzed Practice, 4 ea 2.36" Rocket Fuze HE, 3 ea 2.36" Rockets Full-Up HEAT 1600 Crew returns from field 1630 Secured crew 1700 Secured						

Carl Steyer

3/27/2003

TO-10 SUXOS

Date

S. Neill

3/27/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				3/28/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		350	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear and Calm		Clear and Calm		70 °F	52 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Start QA of fines and spoils, locks and barricades in place 0730 CAT maintenance on site 0800 Start backfill operations while maintenance is conducted 1130 CAT maintenance completed inside EZ, all equipment will be moved to oak tree 1200 Start processing 1230 50' x 36" belt jammed 1300 50' x 36" belt back in operation 1430 CAT maintenance off site 1600 Crew returns from field 1630 Crew departs 1700 Secured					

Carl Steyer

TO-10 SUXOS

3/28/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineil

Site SUXOS/Superintendent

3/28/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				3/29/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		351	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear and Calm	Clear and Calm	65 °F	48 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Refuel equipment and start processing operations 0830 Thompson CAT on site to repair excavator 1030 Thompson CAT off site 1300 Explosive inventory completed 1600 Crew returns from field 1630 Crew departs 1700 Secured Cecil Taylor is off 3/30/03 to 3/31/03 Steve Neill is SUXOS					

Cecil Taylor

3/29/2003

TO-10 SUXOS

Date

S. Neill

3/29/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/1/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		352	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear and SW wind at 8 Mph		Clear and SW wind at 8 Mph		70 °F	38 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 10 dig, process and QA. UXOSO on grid sanitation; clean out trommel 1600 Teams out of field 1630 Teams off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0800 Notified that tree trimmers and brush removal company would be working Summerall Gate Road 0930 Cecil Taylor and Nate Martin to ESB to copy stack cards 1330 Cecil Taylor and Nate Martin to ESB to return stack cards 1500 Power grid jammed 1530 Power grid back in operation 1600 Crew returns from field 1630 Crew departs 1700 Secured					



TO-10 SUXOS

4/1/2003

Date



Site SUXOS/Superintendent

4/1/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/2/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		353	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear and SW wind at 8 Mph		Clear and SW wind at 8 Mph		70 °F	38 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 10 dig, process hoppers. UXOSO on flammable liquids; constellation checkout 1400 Schedule Skipper survey for boundary of "Y" area on Friday, April 11th 1500 Power grid conveyor broke, called for repairs, Thursday at earliest 1600 Teams out of field 1630 Teams off site 1730 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Assist QA procedures, refuel equipment 0730 Start daily operations 1200 Stop the inspection of spoils at demo area, started excavation in T Sector, demo team start moving barricades in "Y" area 1300 Belt damaged on power grid, using CAT 950 to load soil onto 50' x 36" belt to feed trommel - powerscreen notified to send repair 1600 Crew returns from field 1630 Crew departs 1700 Secured					

and [Signature]

4/2/2003
TO-10 SUXOS Date

S. Neill

4/2/2003
Site SUXOS/Superintendent Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/3/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		354	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear and Calm	Clear and Calm	79 °F	70 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 10 dig T Area, process, demo; repair powergrid. UXOSO on copperhead snakes; new schedule 0830 UXO meeting, new barricade requirements, start "Y" area, April 14th 1600 Teams out of field 1630 Teams off site off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Assist QA of fines, locks changed and metal hoppers inspected 0730 Start daily operations, Tibbits working on Constellation, Bendel and Steelman recovering barricades 1000 Bendel and Steelman start working on test grid for QC 1130 Bendel and Steelman checking tree stumps in rocket city 1330 Powerscreen on site 1430 Powerscreen off site 1600 Crew returns from field 1630 Crew departs 1700 Secured					



TO-10 SUXOS

4/3/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

Swineil

Site SUXOS/Superintendent

4/3/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date 4/4/2003	
Contract Number DACA 87-99-D-0010		Location Fort McClellan Project		Report Number 355	
Contractor Foster Wheeler Environmental Corporation			Site SUXOS/Superintendent S. Neill		
AM Weather Clear and Calm	PM Weather Clear and Calm	Max Temp 74 °F	Min Temp 70 °F	Precip 0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0635 Powerscreen on site, locks changed, barricades in place 0700 Start digging in T Sector, start covering soil stockpile with plastic sheets 1030 Powerscreen departs, needs to order parts to complete repair to power grid 1230 Repaired coax cable to camera at rear of trommel and spliced power wire to emergency stop switch 1400 Explosive inventory 1600 Crew returns from field 1630 Crew departs 1700 Secured					



TO-10 SUXOS 4/4/2003
Date



Site SUXOS/Superintendent 4/4/2003
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date		
				4/8/2003		
Contract Number		Location		Report Number		
DACA 87-99-D-0010		Fort McClellan Project		356		
Contractor			Site SUXOS/Superintendent			
Foster Wheeler Environmental Corporation			S. Neill			
AM Weather		PM Weather		Max Temp	Min Temp	
Cloudy, Rain and NE wind at 10 Mph		Cloudy, Rain and NE wind at 10 Mph		64 °F	56 °F	
Precip						
0						
For work performed see attached personnel breakdown sheet.						
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No	
List of Actions taken today/safety inspections conducted						
Safety brief and site observations						
Equipment/material received today to be incorporated in job						
See Material Receiving Report						
Equipment on job site today, including number of hours used today						
See Equipment Usage Report						
Site SUXOS Comments						
0530 On site 0600 Daily safety and ops brief, TO 10 dig, process and relocates FTO. UXOSO on sun protection 1600 Teams out of field 1630 Teams off site 1830 Off site						
TO-10 SUXOS Comments						
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 QA assistance completed, start clean-up inside trommel area and position power grid and conveyor belt. Continue digging in T S 1300 Work on emergency shut off switch to power grid 1600 Crew returns from field 1630 Crew departs 1700 Secured						

Carroll Taylor

4/8/2003

TO-10 SUXOS

Date

S. Neill

4/8/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/9/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		357	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Rain with a NE wind at 15 Mph		Rain with a NE wind at 15 Mph		51 °F	49 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 10 dig T Area, fence and barricades. UXOSO on heat stress; mixing soil with lime still wet 1600 Teams out of field 1630 Teams off site 1830 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Start soil removal from L5344 1030 Completed soil removal on L53 move to T Sector 1330 Completed soil removal in T Sector, start hauling trees to inspection area 1600 Repair to shut off switch completed for power grid, crew returns from field 1630 Crew departs 1700 Secured					

Carol Keyser

TO-10 SUXOS

4/9/2003

Date

S. Neill

Site SUXOS/Superintendent

4/9/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/10/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		358	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Rain with a N wind at 3 Mph	Rain with a N wind at 3 Mph	49 °F	40 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 10 mix and volume survey, TO 19 survey boundaries. UXOSO on slips, trips and falls 0800 CPR/ADF Training 0830 UXO meeting, issue of fire support FM FWS 0930 UXO meeting to start TO 19 1600 Teams out of field 1630 Teams off site 1730 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Training on CPR, Gentry, Tibbits, Lister, Doak, Leak Reeves and Taylor. Crew removing plastic from stockpile 1100 Raining again, stop mixing soil and lime and recover stockpile 1400 CPR Training completed, personnel start orange fence, refuel equipment 1600 Crew returns from field 1630 Crew departs 1700 Secured					

and Taylor

4/10/2003
TO-10 SUXOS Date

S. Neill


4/10/2003
Site SUXOS/Superintendent Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/11/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		359	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Rain	Rain	55 °F	41 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Locks changed, barricades in place. Survey team working inside EZ. Working on moving clean fines and trees inside trommel area 1130 EZ clean, start processing soil 1400 John Zimmer is working as the control for processing site 1600 Crew returns from field 1630 Crew departs 1700 Secured					



TO-10 SUXOS 4/11/2003
Date



Site SUXOS/Superintendent 4/11/2003
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/12/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		360	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear and Calm	Clear and Calm	65 °F	44 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Lock changed, barricades in place, start assisting with QA 0730 Start processing soil 1300 Power grid belt is jammed 1330 Working the soil off 50' x 36" belt. Stop work, unauthorized personnel inside orange fence. TF Security notified 1430 Resume processing, a visual check of the EZ was completed, the intruder cannot be located 1600 Crew returns from field 1630 Crew departs 1700 Secured Cecil Taylor is off 4/13/03 to 4/14/03 Steve Neill is SUXOS					



TO-10 SUXOS

4/12/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

4/12/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/15/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		361	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear and E wind at 2 Mph	Clear and E wind at 2 Mph	83 °F	55 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 10 process, mix and QA; TO 19 surface clearance and dig. UXOSO on ticks; ensure EZs are established 1100 Pickup tractor for posts and sign posts 1600 Teams out of field 1630 Teams off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0930 Equipment repair completed excavator removing trees from "Y" grids 1330 Started digging soil from "Y" sector 1430 Dump #2 has flat tire, Thompson CAT will send a repairman 1600 Crew returns from field 1630 Crew departs 1700 Secured					

Carol Keyser

TO-10 SUXOS

4/15/2003

Date

S. Neill

Site SUXOS/Superintendent

4/15/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/16/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		362	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear and Calm	Clear and Calm	81 °F	57 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily safety and ops brief, TO 10 process and demo; TO 19 surface clearance and dig. UXOSO on poison ivy 1500 MT6 with Mr Ryan on Flying J 1600 Teams out of field 1630 Teams off site 1730 Off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Locks changed, started processing, QA completed 1500 Completed excavation on "Y" sector, start moving trees 1600 Demo Ops completed, destroyed 8 UXO items with 1 shot: 7 ea 2.36" Rockets and 1 ea 60mm Mortar HE 1630 Crew returns from field 1700 Secured					



TO-10 SUXOS

4/16/2003

Date



Site SUXOS/Superintendent

4/16/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/17/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		363	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	79 °F	60 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 QA completed, start processing operations 1400 Trommel broken, notified powerscreen of problem, personnel started working on repair of drive chain 1600 Crew returns from field 1630 Crew departs 1700 Secured					

Carl Taylor

4/17/2003

TO-10 SUXOS

Date

S. Neill

4/17/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/18/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		364	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	80 °F	61 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 2 Metal hoppers moved to demo area, start QA of fines. Thompson CAT on site 0930 Demo operations conducted: 1 shot destroyed 2 ea 2.36" Rocket Fuze and 1 ea 2.36" Rocket 1230 Powerscreen repaired, start test run on soil processing, lime truck delivered lime 1300 RSC repairman on site 1330 RSC off site 1400 Brian Gentry became sick, sent off site 1600 Crew returns from field 1630 Crew departs 1700 Secured No work on 4/19/03 and 4/20/03					

Cand Gentry

TO-10 SUXOS

4/18/2003

Date

S. Neill

4/18/2003

Site SUXOS/Superintendent

Date

CONTRACTOR PRODUCTION REPORT				Date	
				4/21/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		365	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	82 °F	59 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0800 Start hot work, all equipment refueled, clean fines moved to stock pile and QA completed 1030 Power grid belt needs to be replaced, start using 50' x 36" to feed trommel 1600 Crew returns from field 1630 Crew departs 1700 Secured					

and [Signature]

4/21/2003

TO-10 SUXOS

Date

S. Neill

4/21/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/22/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		366	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Clear		Clear		76 °F	55 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Start processing operations, QA completed on fines 0830 Demo operations on 1 ea 2.36" Rocket Fuze 1030 The 50' x 36" belt is jammed, crew working on problem, powerscreen on site 1300 Start processing again, powerscreen off site 1600 Crew returns from field 1630 Crew departs 1700 Secured					



TO-10 SUXOS 4/22/2003

Date




Site SUXOS/Superintendent 4/22/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/23/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		367	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	75 °F	56 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Spoil and hoppers moved to demo area, QA of fines completed 1400 Start demo operations, destroyed 4 ea M7 2.36" Practice Rocket 1600 Crew covers stockpile with plastic and returns from field 1630 Crew departs 1700 Secured					



4/23/2003

TO-10 SUXOS

Date



4/23/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/24/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		368	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Rainy	Rainy	70 °F	50 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Start processing operations, QA completed on fines 0830 Cecil Taylor attended UXO meeting 1400 Demo operations, destroyed 1 ea 3" Stokes Unfuzed, 4 ea 2.36" Rockets HEAT, 2 ea 2.36" Practice Rockets, 1 ea 2.36" Rocket and 1 ea Trip Flare relocated from TO 0019 1530 Work stop due to weather 1630 Crew departs 1700 Secured					

Cecil Taylor

4/24/2003

TO-10 SUXOS

Date

S. Neill

4/24/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/25/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		369	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather		PM Weather		Max Temp	Min Temp
Rainy		Rainy		68 °F	55 °F
Precip					
0					
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief, weather may be severe in afternoon 0630 Team assignments 0700 Barricades and locks in place, start moving hoppers and spoils 1100 Explosive inventory completed; start demo ops, destroyed: 1 ea 2.36" Rocket Warhead HEAT, 1 ea 2.36" Rocket Fuze, 3 ea 2.36" Rocket HEAT 1215 Weather delay 1245 Resume normal activity 1600 Crew returns from field 1630 Crew departs 1700 Secured No work on 4/26/03 and 4/27/03 Steve Neill is SUXOS on 4/28/03					

Steve Neill

4/25/2003

TO-10 SUXOS

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

SW'Neill

Site SUXOS/Superintendent

4/25/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/29/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		370	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	70 °F	53 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Locks changed, start daily activity, QA completed on fines 0930 IT28 hydraulic fitting loose, using excavator to feed 50' x 36" belt 1130 Demo team checking 3 flags in W29 grid 1200 All personnel clear of EZ 1400 Demo operations, 1 shot, destroyed: 1 ea 2.36" Rocket Warhead, 1 ea 2.36" Practice Rocket Full Up, 1 ea 2.36" Rocket Fuze and 1 ea Mk II Practice Grenade Fuze 1600 Crew returns from field 1630 Crew departs 1700 Secured					

and [Signature]

TO-10 SUXOS
Date

4/29/2003

S Neill

Site SUXOS/Superintendent
Date

4/29/2003

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				4/30/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		371	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Rainy	Rainy	65 °F	50 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
No Entry					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Locks changed, start daily operations 1400 Demo operations, moved 1 ea 2.36" Rocket Fuze from grid W29 to demo area. Destroyed 1 ea 2.36" Rocket Fuze and 3 ea 2.36" Practice Rockets 1600 Crew returns from field 1630 Crew departs 1700 Secured					

Carl Keyser

TO-10 SUXOS 4/30/2003
Date

S. Neill


Site SUXOS/Superintendent 4/30/2003
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				5/1/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		372	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	83 °F	60 °F	0.09	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety & Ops brief 0830 Site UXO Meeting, 5/5 Shaw Eco sampling R19, 5/21 DA BRAC tour 1430 Demo Ops, see log 1600 Teams out of field 1630 Teams off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Locks changed, barricades in place, start daily operations. Bill Bendel and 2 USAE techs are banding and palletizing the concrete 1430 Demo operations, destroyed 1 ea 3" Stokes Unfuzed Practice, 1 ea 2.36" HE Rocket Fuze, 1 ea 2.36" HEAT Rocket Warhead and 2.36" Full Up Practice Rockets 1600 Crew returns from field 1630 Crew departs 1700 Secured					



 TO-10 SUXOS 5/1/2003
 Date



 Site SUXOS/Superintendent 5/1/2003
 Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				5/2/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		373	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Rainy	Rainy	84 °F	57 °F	0.39	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety and Ops brief 0700 Move processing equipment out of area for shipment 1430 Demolition Ops, see log 1600 Teams out of field 1630 Teams off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Moved 2 hoppers and 1 load of spoils to demo area. The MR processing team started cleaning conveyor belts and moving conveyor belts outside EZ 0900 Grids W30 and L67 passed QA check and spoils and fines also 1430 Conducted demolition operations, destroyed 1 ea 2.36" Rocket Fuze 1630 Crew departs 1730 Secured No work on 05/03/03 and 05/04/03 Steve Neill is SUXOS on 05/05/03					

Steve Neill

TO-10 SUXOS

5/2/2003

Date

S. Neill

Site SUXOS/Superintendent

5/2/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				5/5/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		374	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Rainy	Storm	74 °F	65 °F	1.8	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety and Ops brief 1200 Cancel the day due to weather					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Start daily operation, locks and barricades changed 0800 Cecil Taylor off site to get annual physical, Steve Neill is SUXOS 1200 Cecil Taylor back on site. Stop work on intrusive and assigned personnel to demo inspection teams 1400 Start demo operations 1410 Stop work due to weather 1530 Weather hold on demo operations 1630 Martin, Leak, Reeves assigned to guard UXOs not destroyed 1700 Secured					

Cecil Taylor

TO-10 SUXOS 5/5/2003
Date

S. Neill

Site SUXOS/Superintendent 5/5/2003
Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				5/6/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		375	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Storm	Storm	82 °F	57 °F	1.2	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety & Ops brief 1400 Weather delay for demolition operations 1515 Cancel demolition operations due to weather, notified Huntsville of OE in field 1615 Huntsville notified FWENC to provide guards on material in field. Established UXO Tech's as guards, civilian guards not available 1630 All teams except guards off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Start daily operations, locks and barricades changed 0800 Cecil Taylor is off site to get annual physical. S Neill is SUXOS 1200 Cecil Taylor is back on site. Stop work on intrusive and assigned personnel to demo/inspection teams 1400 Start demo operations 1410 Stop work due to weather 1530 Weather hold on demo operations 1630 Martin, Leak, Reeves assigned to guard UXOs not destroyed 1700 Secured					

Cecil Taylor

5/6/2003

TO-10 SUXOS

Date

S. Neill

5/6/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date 5/7/2003	
Contract Number DACA 87-99-D-0010		Location Fort McClellan Project		Report Number 376	
Contractor Foster Wheeler Environmental Corporation			Site SUXOS/Superintendent S. Neill		
AM Weather Cloudy	PM Weather Rain	Max Temp 77 °F	Min Temp 67 °F	Precip 3.4	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety and Ops brief 1000 Demolition operations from previous day 1300 Work stopped due to thunderstorms 1330 Work day cancelled due to weather, located OE item 1430 Huntsville gave FWENC authority to move OE item with armored equipment to fenced area, guards not required. Move delayed due to thunderstorm 1630 Completed relocation of OE					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Start moving equipment off sifting site and preparations for demolition. Reeves is replaced with demo team on guarding UXOs 1000 Demo operations conducted, destroyed 10 UXO items: 3 ea 2.36" Rocket Fuzes, 6 ea 2.36" Practice Rockets and 1 ea 2.36" Rocket Fuze HEAT 1300 Work stopped due to weather 1430 Secured all hands due to weather 1500 Secured					

and [Signature]

5/7/2003

TO-10 SUXOS

Date

S. Neill

5/7/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				5/8/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		377	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Cloudy	Cloudy	84 °F	69 °F	0.04	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety and Ops brief 0800 Site UXO Meeting 1600 Teams out of field 1630 Teams off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0700 Locks changed, barricades in place, start daily operations 1130 Soth and Wrage start reacquire on rocket city 1600 Crew return from field 1630 Secured crew 1700 Secured					

Carl Steyer

TO-10 SUXOS 5/8/2003

Date

S. Neill

Site SUXOS/Superintendent 5/8/2003

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				5/9/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		378	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	87 °F	70 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety & Ops brief 1300 Demolition operations, see log 1600 Teams out of field 1630 Teams off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0800 Start spoils inspection 1300 Demo operations, 1 shot. Destroyed: 1 ea 3" Stokes, Unfuzed; 1 ea 2.36" Rocket HEAT M6; 1 ea 2.36" Rocket Warhead HEAT M6; 1 ea 2.36" Rocket Fuze HE; 4 ea Rocket Full up Practice 1430 Start clean up of inspected spoils 1600 Crew returns from field 1630 Crew departs 1730 Secured					

Carl Steyer

TO-10 SUXOS
Date

5/9/2003

S. Neill

Site SUXOS/Superintendent
Date

5/9/2003

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				5/10/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		379	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	86 °F	71 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety and Ops brief 0700 Spread spoils in processing area 1600 Team out of field 1630 Team off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Start spreading spoils 1200 K Tibbits was splashed with hydraulic fluid, he was sent off site to shower and change clothes 1300 K Tibbits returns for field work 1630 Crew returns from field 1630 Secured					

	5/10/2003
TO-10 SUXOS	Date
	5/10/2003
Site SUXOS/Superintendent	Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date		
				5/21/2003		
Contract Number		Location		Report Number		
DACA 87-99-D-0010		Fort McClellan Project		380		
Contractor			Site SUXOS/Superintendent			
Foster Wheeler Environmental Corporation			S. Neill			
AM Weather		PM Weather		Max Temp	Min Temp	
Rain		Rain		72 °F	66 °F	
Precip						
1.15						
For work performed see attached personnel breakdown sheet.						
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)				Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)				No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)				No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)				No	
List of Actions taken today/safety inspections conducted						
Safety brief and site observations						
Equipment/material received today to be incorporated in job						
See Material Receiving Report						
Equipment on job site today, including number of hours used today						
See Equipment Usage Report						
Site SUXOS Comments						
0530 On site 0600 Daily Safety and Ops brief 1600 Teams out of field 1630 Teams off site						
TO-10 SUXOS Comments						
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Locks changed, barricades in place 0800 S Neill departs for physical 1130 S Neill back on site 1600 Crew returns from field 1630 Secured						

Carl Taylor

5/21/2003

TO-10 SUXOS

Date

S. Neill

5/21/2003

Site SUXOS/Superintendent

Date

*Final Site Specific Final Report
Eastern Bypass OE Removal
Fort McClellan, Alabama*

CONTRACTOR PRODUCTION REPORT				Date	
				5/23/2003	
Contract Number		Location		Report Number	
DACA 87-99-D-0010		Fort McClellan Project		381	
Contractor			Site SUXOS/Superintendent		
Foster Wheeler Environmental Corporation			S. Neill		
AM Weather	PM Weather	Max Temp	Min Temp	Precip	
Clear	Clear	79 °F	59 °F	0	
For work performed see attached personnel breakdown sheet.					
Job Safety	Was Job Safety meetings held this date? (If yes attach copy of minutes)			Yes, see daily health and safety report	
	Were there any lost time accidents this date? (If yes attach copy OSHA report)			No	
	Was trenching/scaffold/HV electrical work done? (If yes attach statements or checklist showing inspection performed)			No	
	Was hazardous Material/Waste released into the environment? (If yes attach description of incident and proposed action)			No	
List of Actions taken today/safety inspections conducted					
Safety brief and site observations					
Equipment/material received today to be incorporated in job					
See Material Receiving Report					
Equipment on job site today, including number of hours used today					
See Equipment Usage Report					
Site SUXOS Comments					
0530 On site 0600 Daily Safety and Ops brief 0700 Power Screen arrived to remove more of the equipment 1600 Teams out of field 1630 Teams off site					
TO-10 SUXOS Comments					
0530 Arrived shop 0600 Safety brief 0630 Team assignments 0700 Time sheets completed, crew departs to field 0710 Powerscreen on site to pick up 50' x 36" conveyor belt 0800 Powerscreen off site 0900 K Tibbits and T Wrage start reacquire of stakes in "T" sector 1200 T Sector grid stakes in place 1400 T Biggs and C Taylor inspect anomalies in L53, need to spread soil out to check 1600 Crew returns from field					

Carl Taylor

5/23/2003

TO-10 SUXOS

Date

S. Neill

5/23/2003

Site SUXOS/Superintendent

Date