

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 28 OCTOBER, 1999

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
10	3" PRACTICE STOKES				

Total Ord blown today: 10

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	N/A	0
Working in grids:		
TEAM 1	IT-2015	
TEAM 2	IT-2004	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
TEAM 2 WORKING IN GRID IT-2004, 10% COMPLETE. TEAM 1 WORKING IN GRID IT-2015, 10% COMPLETE. 7 EACH 3" STOKES MORTARS (PRAC) DESTROYED IN GRID IT-2004, 3 EACH 3" STOKES MORTARS (PRAC) DESTROYED IN GRID IT-2015

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 1 November, 1999

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
6	3" PRACTICE STOKES				

Total Ord blown today: 6

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	N/A	0
Working in grids:		
TEAM 1	IT-2015	
TEAM 2	IT-2004	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

TEAM 1 DESTROYED 2 STOKES MORTARS IN IT-2015. TEAM 2 DESTROYED 4 STOKES MORTARS IN IT-2004. GRID IT-2004 60% COMPLETE, GRID IT-2015 75% COMPLETE.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 2 November, 1999

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
	N/A				

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	N/A	0
Working in grids:		
TEAM 1	MAG/FLAG IT-2015 & IT-2022	
TEAM 2	MAG/FLAG IT-2004 & IT-2012	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
TEAMS WERE RESTRICTED TO MAG/FLAG OPERATIONS DUE TO LACK OF EXPLOSIVES. INSPECTED TEAM LOG BOOKS.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 3 November, 1999

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
27	3" INERT STOKES MORTARS				
2	2.36" INERT ROCKETS				

Total Ord blown today: 29

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	IT-2015	0
TEAM 2	IT-2004	0
Working in grids:		
TEAM 1	IT-2022	
TEAM 2		

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

RECEIVED AND INVENTORIED EXPLOSIVE SHIPMENT, DREW EXPLOSIVES FOR DEMOLITION OPERATIONS. TEAM ONE VENTED 9 ITEMS IN 1 SHOT. TEAM TWO VENTED 20 ITEMS IN 2 SHOTS. INSPECTED GRID/ORDNANCE ACCOUNTABILITY LOG.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 4 November, 1999

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
16	3" INERT STOKES MORTARS				
3	2.36" INERT ROCKETS				

Total Ord blown today: 19

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	IT-2022	0
TEAM 2	N/A	0
Working in grids:		
TEAM 1	IT-2012	
TEAM 2		

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

TEAM ONE SHOT 6 EACH 3" STOKES IN GRID IT-2022. TEAM TWO SHOT 10 EACH 3" STOKES AND 3 EACH 2.36" ROCKETS IN GRID IT-2012. INSPECTED TEAM LOG BOOKS.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 8 November, 1999

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
	N/A				

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	N/A	0
Working in grids:		
TEAM 1	IT-2000	
TEAM 2	IT-2012	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Ordered by CEHNC to stop intrusive at 10:50 hours due to ORS dumpster being misplaced.

Ordered by CEHNC to cease all operations at 14:30 till 16:30.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 9 November, 1999

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
12	3" Stokes Mortars				
3	2.36" Rockets				

Total Ord blown today: 15

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	IT-2001	0
TEAM 2	IT-2012	0
Working in grids:		
TEAM 1	IT-2002	
TEAM 2	IT-2019	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Re-positioned ORS Dumpster, Inspected team log books, Inspected Grid/Ordnance Tracking Log. 1400-1450 Received explosives shipment, drew explosives. 1500-1600 supported demolition operations. 1610-1930 returned un-used explosives to ASP.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 10 November, 1999

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
22	3" STOKES MORTARS				
1	2.36" ROCKET				

Total Ord blown today: 23

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	IT-2002	0
TEAM 2	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	GRUBBED 572, 573, 600 & 601	

The following grids have received a Quality Control check and are ready for QA:

IT-2022

Comments

UPDATED GRID / ORDNANCE TRACKING LOG.
GRID IT-2015 FAILED QC INSPECTION, LOCATED 1 EACH 3" STOKES MORTAR
(INERT) & 2.36" ROCKET MOTORS. GRID REQUIRES RE-SWEEP.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 15 November, 1999

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
12	3" stokes mortars				
1	2.36" rocket				
Total Ord blown today:					<u>13</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	IT-2015 (RE-SWEEP)	17.5
TEAM 2	IT-2010 & IT-2018	0
Working in grids:		
TEAM 1	IT-2007	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
INSPECTED PERSONNEL FILES.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 16 November, 1999

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
18	3" stokes mortar inert				
1	2.36" warhead, inert				
1	2.36" warhead, live				

Total Ord blown today: 20

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	N/A	0
Working in grids:		
TEAM 1	IT-2007	
TEAM 2	IT-2003	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

UP-DATED GRID/ORDNANCE TRACKING LOG. UP-DATED MASTER GRID MAP.
INSPECTED TEAM LEADER LOG BOOKS. 1345 DREW EXPLOSIVES, SUPPORTED
DEMO OPERATIONS.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 17 November, 1999

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
13	3" stokes mortar	2	2.36" rocket motors		
3	2.36" rocket warhead	1	2.36" rocket		
5	2.36" rocket				

Total Ord blown today: 24

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	IT-2003	0
Working in grids:		
TEAM 1	IT-2007	
TEAM 2	IT-2011	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Observed daily magnetometer checks. Received explosive shipment (caps), drew explosives, observed demo operations.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 18 November, 1999

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
6	3" stokes mortar	14	2.36" rocket motors		
1	2.36" rocket warhead				
1	2.36" rocket				
Total Ord blown today:					<u>22</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	IT-2011, 2024, 2025	0
Working in grids:		
TEAM 1	IT-2007	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
UPDATED GRID/ORDNANCE TRACKING LOG.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 22 November, 1999

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	3" stokes				
2	2.36" rocket motors				

Total Ord blown today: 3

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	IT-2007, 411 & 393	0
TEAM 2	N/A	0
Working in grids:		
TEAM 1	432	
TEAM 2	IT-2019	

The following grids have received a Quality Control check and are ready for QA:
IT-2001, 2002,2003,2007, 2010, 2015, 2022

Comments
INSPECTED SUXOS DAILY, WEEKLY STATUS REPORT.
INVENTORIED EXPLOSIVES.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 23 November, 1999

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
2	3" stokes mortar, inert				
1	60 mm mortar, live				
14	2.36" rockets, inert				

Total Ord blown today: 17

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	394, 412, 432, 433, 453, 454	0
TEAM 2	IT-2019	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	IT-2021	

The following grids have received a Quality Control check and are ready for QA:

IT- 2004, 2011, 2018. (3)

Comments

QA'D IT-2001,2002, 2003,2004, 2010, 2011 & 2018 TODAY.

INSPECTED TEAM LEADER LOG BOOKS.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 24 November, 1999

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
	N/A				

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	N/A	0
Working in grids:		
TEAM 1	GRUBBED – 395, 413, 434, 455, 456, 484, 485	
TEAM 2	GRUBBED – 516, 517, 547, 548, 576, 577, 699	

The following grids have received a Quality Control check and are ready for QA:
IT- 2024, 2025, 2026 (3)

Comments
GRID IT-2012 FAILED QC INSPECTION. LOCATED 3 EACH 3" STOKES MORTARS AT X-48, Y-03 (APPROX.)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 29 November, 1999

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
8	3" stokes mortar, inert				

Total Ord blown today: 8

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	413, 434, 455, 456, 379, 395	0
TEAM 2	IT-2021	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	IT-2012	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

INSPECTED WEEKLY STATUS REPORT

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 30 November, 1999

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
4	3" stokes mortar, inert				
2	60mm mortar, HE				
Total Ord blown today:					<u>6</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	414, 485, 486, 484, 483, 514	0
TEAM 2	IT-2012 (re-sweep)	30
Working in grids:		
TEAM 1	N/A	
TEAM 2	IT-2020	

The following grids have received a Quality Control check and are ready for QA:
379, 393, 394, 395, 411, 412, 413, 432, 433, 434, 456. (11)

Comments
UP DATED GRID/ORD TRACKING LOG.



(This page intentionally left blank.)



**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 1 December, 1999

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
4	3" stokes mortar, inert				
1	2.36" rocket, inert				
					Total Ord blown today:
					<u>5</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	511, 512, 543, 544, 572, 573	0
TEAM 2	IT-2020	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	IT-2013	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
INSPECTED TEAM LEADER LOGS. ACCOMPANIED COE ON QA INSPECTION OF 11 GRIDS.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 2 December, 1999

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
7	3" stokes mortar, inert				

Total Ord blown today: 7

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	N/A	0
Working in grids:		
TEAM 1	GRUBBING (21 GRIDS)	
TEAM 2	IT-2013	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

UP-DATED GRID/ORD TRACKING LOG.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 6 December, 1999

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
14	3" stokes, inert				
5	2.36" rocket, inert				

Total Ord blown today: 19

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	604, 576, 547, 516, 517, 548, 698, 678, 656, 631, 577, 605, 632	0
TEAM 2	N/A	0
Working in grids:		
TEAM 1	657	
TEAM 2	IT-2013	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

UP-DATED GRID/ORD TRACKING LOG.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 7 December, 1999

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
7	3" stokes, inert				

Total Ord blown today: 7

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	657, 679, 699, 700, 680, 658, 633, 606,607, 634	0
TEAM 2	IT-2013, 677, 655, 654, 676	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

414, 455, 454, 453, 483, 514, 512, 511, 543, 544, 572, 573 (12)

Comments

UP-DATED GRID/ORD TRACKING LOG. ACCOMPANIED USA COE DURING QA OF THE ABOVE GRIDS.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 8 December, 1999

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
	N/A				
Total Ord blown today:					<u>0</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	659, 681, 701, 728, 660, 682, 702, 729, 661, 683, 703	0
TEAM 2	630, 603, 575, 546	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	515	

The following grids have received a Quality Control check and are ready for QA:
IT- 2012, 2013, 2019, 2020, 2021

Comments
UP-DATED GRID/ORD TRACKING LOG. INSPECTED TEAM LEADER LOG BOOKS.
INSPECTED ORS CONTAINER CONTENTS.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 9 December, 1999

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
	N/A				
Total Ord blown today:					<u>0</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	396, 397, 415, 416, 380, 381	0
TEAM 2	575, 629, 602, 601, 628	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	515	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
UP-DATED GRID/ORD TRACKING LOG.
QA'D: IT- 2012, 2013, 2015, 2019, 2020, 2021, 2022, 2024, 2025, 2026, 2007

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 28 December, 1999

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
17	3" stokes, inert				
1	2.36" rocket, inert				
1	2.36" warhead, live				

Total Ord blown today: 19

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	652, 653, 600, 627	0
Working in grids:		
TEAM 1	IT-2014	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

CONDUCTED JOINT INVENTORY OF EXPLOSIVES WITH USACE.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 29 December, 1999

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
10	3" stokes, inert	1	37mm BP		
5	2.36" rocket, inert				
1	60mm mortar, HE				
Total Ord blown today:					<u>17</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	545, 574	0
Working in grids:		
TEAM 1	IT-2014	
TEAM 2	579	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
RECEIVED EXPLOSIVE SHIPMENT OF 400EA 19 GRAM PERFORATORS.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 30 December, 1999

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
6	3" stokes, inert				

Total Ord blown today:	<u>6</u>
-------------------------------	-----------------

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	IT-2014	0
TEAM 2	549, 550, 578, 579	0
Working in grids:		
TEAM 1	IT-2005	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

UP-DATED GRID/ORD TRACKING LOG, INSPECTED SSHO LOG BOOK.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 3 January, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
13	3" stokes, inert				
Total Ord blown today:					<u>13</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	IT-2005	0
TEAM 2	435, 436	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	437	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
COMPILED/INSPECTED WEEKLY STATUS REPORT. UPDATED GRID/ORD TRACKING LOG.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 4 January, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
10	3" stokes, Inert				
15	2.36" Rockets, Inert				
1	2.36" Rocket, Heat				

Total Ord blown today: 26

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	481, 510, 541, 569, 570	0
TEAM 2	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	IT-2006	

The following grids have received a Quality Control check and are ready for QA:

484,485,486,515,516,517,545,546,547,548,574,575,576,577,600,601,602,603,604,605,627,628,
629,630,631,632,652,653,654,655,656,657,676,677,678,679 (36)

Comments
UPDATED GRID/ORD TRACKING LOG.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 5 January 2000

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
10	3" Stokes, Inert				
25	2.36" Rockets, Inert				
3	2.36" Rocket, Heat				
Total Ord blown today:					<u>38</u>

Grids information:		Hours spent re-working grids:
TEAM 1	542, 571, 599, 626, 651, 650	0
TEAM 2	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	IT-2006	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
Updated Grid/Ord Tracking Log. Accompanied CEHNC during QA inspection of grids 486, 517, 548, 576, 577, 602, 603, 604, 605, (9).

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 6 Jan 2000

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
12	3" Stokes, Inert				
6	2.36" Rockets, Heat				
35	2.36" Rockets, Inert				
Total Ord blown today:					<u>53</u>

Grids information:		Hours spent re-working grids:
TEAM 1	597, 598, 624, 625	0
TEAM 2	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	IT-2006	

The following grids have received a Quality Control check and are ready for QA:
380, 381, 396, 397, 415, 416, 435, 436, (8).

Comments
Updated Grid/Ordnance Tracking Log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 10 January, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	2.36" Rocket, Live				
5	2.36" Rockets, Inert				

Total Ord blown today: 6

Grids information:		Hours spent re-working grids:
TEAM 1	499	0
TEAM 2	IT-2006, 720, 751, 779	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

IT- 2005, 2006, 2014 (3)

Comments

COMPILED WEEKLY STATUS REPORT. RECEIVED EXPLOSIVE SHIPMENT.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 11 January, 2000

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
2	2.36" Rocket, Heat				
2	2.36" Rockets, Inert				
Total Ord blown today:					<u>4</u>

Grids information:		Hours spent re-working grids:
TEAM 1	469	0
TEAM 2	721, 752, 780, 806	0
Working in grids:		
TEAM 1	447	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:
481, 510, 541, 542, 570, 571, 598, 599, 625, 626, 650, 651 (12)

Comments
QA'D GRIDS: IT-2005, 2006, 2014, 481, 510, 541, 570, 598, 625, 650, 651, 652, 653, 654, 676, 677, 678, 679, 657, 632, 631, 656, 655, 630, 629, 628, 627, 626, 599, 571, 542 (31)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 12 January, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
4	2.36" Rocket, Heat				
4	2.36" Rockets, Inert				
Total Ord blown today:					<u>8</u>

Grids information:		Hours spent re-working grids:
TEAM 1	426, 427, 447, 448	0
TEAM 2	805, 807, 808, 831, 832, 833, 834	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
ACCOMPANIED CEHNC ON QA OF 19 GRIDS
380, 381, 415, 416, 397, 396, 435, 436, 484, 485, 515, 516, 545, 546, 575, 547, 574, 600, 601

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 13 January, 2000

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
Total Ord blown today:					<u>0</u>

Grids information:		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	N/A	0
Working in grids:		
TEAM 1	GRUBBED: 693, 716, 743, 771, 772, 744	
TEAM 2	GRUBBED: 691, 692, 739, 738, 737, 736, 763, 762, 788, 789	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
CONDUCTED EXPLOSIVE INVENTORY
RECEIVED EXPLOSIVE SHIPMENT

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 18 January, 2000

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information:		Hours spent re-working grids:
TEAM 1	691, 692, 693, 712, 737, 739, 738	0
TEAM 2	868, 869, 870, 893, 894, 895	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

INSPECTED WEEKLY REPORT.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 20 January, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	60 mm HE, live				
Total Ord blown today:					<u>1</u>

Grids information:		Hours spent re-working grids:
TEAM 1	772, 744, 773, 799, 825, 745, 877	0
TEAM 2	8170, 8206, 812, 865, 891	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:
426, 427, 447, 448, 499, 569, 597, 624, 698, 699, 549, 550, 578, 579, 606, 607, 633, 634, 658, 659, 660, 661, 680, 681, 682, 683, 700, 701, 702, 703, 728, 729. (32)

Comments
GRID 469 FAILED QC INSPECTION, X-45, Y-27, Z-0, 1 EACH 2.36" ROCKET (M-7).

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 24 January, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information:		Hours spent re-working grids:
TEAM 1	876, 851, 852, 824, 798	0
TEAM 2	866, 890, 910, 934, 935 911	0
Working in grids:		
TEAM 1		
TEAM 2		

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Compiled Weekly Status Report.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 25 January, 2000

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information:		Hours spent re-working grids:
TEAM 1	903, 883, 858, 859, 884, 904, 836, 837, 784	0
TEAM 2	915, 922, 939, 962, 983	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	946	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

ACCOMPANIED CEHNC ON QA INSPECTION OF THE FOLLOWING GRIDS: 426, 427, 447, 448, 499, 569, 597, 624, 698, 699, 549, 550, 578, 579, 606, 607, 633, 634, 658, 659, 660, 661, 680, 681, 682, 683, 700, 701, 702, 703, 728, 729 (32)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 26 January, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information:		Hours spent re-working grids:
TEAM 1	1018, 999, 978, 1035, 1046, 1053, 1017	0
TEAM 2	946, 969, 990, 1009, 1026, 968, 967, 943	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

UP-DATED GRID/ORDNANCE TRACKING LOG

INSPECTED ORS CONTENTS

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 1 February, 2000

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	2.36" rocket, heat, M-6				
1	2.36" rocket, inert, M-7				

Total Ord blown today: 2

Grids information:		Hours spent re-working grids:
TEAM 1	386, 404, 405, 387	0
TEAM 2	534, 563, 562	0
Working in grids:		
TEAM 1	424	
TEAM 2	561	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

UP-DATED GRID/ORD TRACHING LOG

SUPPORTED FIELD OPERATIONS.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 31 January, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordinance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
2	2.36" rocket, inert, M-7				
1	2.36" rocket, warhead, live, M-6				
1	2.36" rocket, fuze, live, M-6				

Total Ord blown today: 4

Grids information:		Hours spent re-working grids:
TEAM 1	976, 977, 998, 1016, 1033, 1034, 1044, 1045, 1051, 1052	0
TEAM 2	532, 533	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

COMPILED WEEKLY STATUS REPORT

SUPPORTED FIELD OPERATIONS

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 1 February, 2000

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	2.36" rocket, heat, M-6				
1	2.36" rocket, inert, M-7				

Total Ord blown today: 2

Grids information:		Hours spent re-working grids:
TEAM 1	386, 404, 405, 387	0
TEAM 2	534, 563, 562	0
Working in grids:		
TEAM 1	424	
TEAM 2	561	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

UP-DATED GRID/ORD TRACKING LOG

SUPPORTED FIELD OPERATIONS.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 2 February, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
Total Ord blown today:					<u>0</u>

Grids information:		Hours spent re-working grids:
TEAM 1	746, 774, 800, 878, 853, 826, 850	0
TEAM 2	561, 564, 591, 592	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:
922, 943, 946, 967, 968, 969, 976, 978, 977, 990, 992, 993, 996, 997, 998, 999, 1009, 1010, 1013, 1014, 1016, 1017, 1018, 1026, 1033, 1034, 1035, 1044, 1045, 1046, 1051, 1052, 1053 (33)

Comments
UP DATED GRID/ORD TRACKING LOG

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 2 February, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information:		Hours spent re-working grids:
TEAM 1	746, 774, 800, 878, 853, 826, 850	0
TEAM 2	561, 564, 591, 592	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:
922, 943, 946, 967, 968, 969, 976, 978, 977, 990, 992, 993, 996, 997, 998, 999, 1009, 1010,
1013, 1014, 1016, 1017, 1018, 1026, 1033, 1034, 1035, 1044, 1045, 1046, 1051, 1052, 1053
(33)

Comments
UP DATED GRID/ORD TRACKING LOG

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 3 February, 2000

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	37mm projo,LE, live				
22	2.36" rocket, M-7, inert				

Total Ord blown today: 23

Grids information:		Hours spent re-working grids:
TEAM 1	424, 425, 469 (re-sweep)	7
TEAM 2	619, 620, 621, 622	0
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

UP DATED GRID/ORD TRACKING LOG

ACCOMPANIED CEHNC ON QA INSPECTION OF THE FOLLOWING GRIDS: 922, 943,

946, 967, 968, 969, 976, 978, 977, 990, 992, 993, 996, 997, 998, 999, 1009, 1010, 1013, 1014,

1016, 1017, 1018, 1026, 1033, 1034, 1035, 1044, 1045, 1046, 1051, 1052, 1053 (33)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 7 February, 2000

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	60mm mortar, HE				
Total Ord blown today:					<u>1</u>

Grids information:		Hours spent re-working grids:
TEAM 1	365, 371, 372, 373, 374, 375, 376, 406	0
TEAM 2	437, 457, 458, 459	0
TEAM 1	N/A	
TEAM 2	487	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
COMPILED WEEKLY STATUS REPORT
INSPECTED ORDNANCE RELATED SCRAP

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 8 February, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordinance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
3	60mm Mortar, HE				

Total Ord blown today: 3

Grids information: Grids Completed		Hours spent re-working grids:
TEAM 1	364, 363, 362, 361, 360, 359, 353, 354, 355, 357, 351, 356	0
TEAM 2	487, 488, 489, 518, 519	0
Working in Grids:		
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

691, 692, 693, 710, 711, 712, 713, 736, 737, 738, 739, 740, 744, 745, 746, 751, 752, 720, 721, 761, 772, 773, 774, 779, 780, 798, 799, 800, 805, 806, 824, 825, 826, 831, 832, 851, 852, 853, 858, 859, 876, 877, 878, 883, 884, 903, 904 (47)

Comments

UP DATED GRID/ORD TRACKING LOG

INSPECTED TEAM LEADER LOG BOOKS

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 9 February, 2000

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids Completed		Hours spent re-working grids:
TEAM 1	341, 342, 339, 340, 347, 348, 349, 350	0
TEAM 2	520, 521, 551, 580, 608, 635	0
Working in Grids:		
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

UP DATED GRID/ORD TRACKING LOG. ACCOMPANIED CEHNC ON QA OF THE FOLLOWING GRIDS: 691, 692, 693, 710, 711, 712, 713, 736, 737, 738, 739, 740, 744, 745, 746, 751, 752, 720, 721, 761, 772, 773, 774, 779, 780, 798, 799, 800, 805, 806, 824, 825, 826, 831, 832, 851, 852, 853, 858, 859, 876, 877, 878, 883, 884, 903, 904 (47)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 10 February, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids Completed		Hours spent re-working grids:
TEAM 1	333, 334, 335, 336, 337, 343, 344	0
TEAM 2	398, 417, 438	0
Working in Grids:		
TEAM 1	328	
TEAM 2	460	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

UP DATED GRID/ORD TRACKING LOG.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 14 February, 2000

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
8	60mm mortar, HE				

Total Ord blown today: 8

Grids information: Grids Completed		Hours spent re-working grids:
TEAM 1	328, 327, 329, 330, 331, 325, 324	0
TEAM 2	460, 418, 439	0
Working in Grids:		
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

COMPILED WEEKLY STATUS REPORT

INSPECTED CONTENTS OF ORS ROLL OFF.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 15 February, 2000

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordinance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
2	2.36" rockets, heat				
6	2.36" rockets, inert				
1	3" stokes, inert				

Total Ord blown today: 9

Grids information: Grids Completed		Hours spent re-working grids:
TEAM 1	323, 470, 471, 500	0
TEAM 2	8196, 8227, 8257, 8282	0
Working in Grids:		
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

784, 8170, 807, 808, 809, 810, 811, 812, 8206, 833, 834, 836, 837, 838, 839, 865, 866, 867, 868, 869, 870, 890, 891, 893, 894, 895, 896, 910, 911, 915, 916, 934, 935, 939, 940, 962, 963, 983, 984 (39)

Comments

INSPECTED CONTENTS OF ORS ROLL OFF.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 16 February, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
7	3"stokes, inert (MK-1)				
1	flare, slap, live				

Total Ord blown today: 8

Grids information: Grids Completed		Hours spent re-working grids:
TEAM 1	501, 472, 119, 118, 135	0
TEAM 2	2023, 8194, 8225, 8226	0
Working in Grids:		
TEAM 1	473	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

UPDATED GRID/ORD TRACKING LOG.

CEHNC QA'D THE FOLLOWING GRIDS: 784, 8170, 807, 808, 809, 810, 811, 812, 8206,

833, 834, 836, 837, 838, 839, 865, 866, 867, 868, 869, 870, 890, 891, 893, 894, 895, 896, 910,

911, 915, 916, 934, 935, 939, 940, 962, 963, 983, 984 (39)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 17 February, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids Completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	892, 912, 936, 937, 913, 914, 938	0
Working in Grids:		
TEAM 1	GRUBBED: 101, 134, 151, 166	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

UPDATED GRID/ORD TRACKING LOG.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 22 February, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	60mm mortar, HE				

Total Ord blown today: 1

Grids information: Grids Completed		Hours spent re-working grids:
TEAM 1	134, 151, 166, 178, 179	0
TEAM 2	419, 440, 461, 462, 491	0
Working in Grids:		
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

COMPILED WEEKLY STATUS REPORT, DREW EXPLOSIVES, SUPPORTED DEMO OPERATIONS.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 23 February, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
2	60mm mortar, HE				
Total Ord blown today:					<u>2</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	116, 101, 165, 191	0
TEAM 2	490, 492, 463, 523, 522	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:
 323, 324, 325, 327, 328, 329, 330, 331, 333, 334, 335, 336, 337, 339, 340, 341, 342, 343, 344,
 347, 348, 349, 350, 351, 353, 354, 355, 356, 357, 359, 360, 361, 362, 363, 364, 365, 371, 372,
 373, 374, 375, 376, 386, 387, 404, 405, 406, 424, 425 (49)

Comments
UPDATED GRID/ORD TRACKING LOG.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 24 February, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012
LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	322, 321, 315, 316, 317, 318, 319	0
TEAM 2	554, 553, 552, 581	0
TEAM 3	N/A	0
TEAM 4	790, 791, 792, 793	0

Working in grids:

TEAM 1	313
TEAM 2	N/A
TEAM 3	N/A
TEAM 4	N/A

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments
UPDATED GRID/ORD TRACKING LOG.
QA'D THE FOLLOWING GRIDS: 341, 342, 343, 344, 347, 348, 349, 350, 351, 353, 354, 355, 356, 357, 359, 360, 361, 362, 363, 364, 365, 371, 372, 373, 374, 375, 376, 386, 387, 404, 405, 406, 424, 425) (34)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 25 January, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
Total Ord blown today:					<u>0</u>

Grids information:		Hours spent re-working grids:
TEAM 1	903, 883, 858, 859, 884, 904, 836, 837, 784	0
TEAM 2	915, 922, 939, 962, 983	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	946	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
ACCOMPANIED CEHNC ON QA INSPECTION OF THE FOLLOWING GRIDS: 426, 427, 447, 448, 499, 569, 597, 624, 698, 699, 549, 550, 578, 579, 606, 607, 633, 634, 658, 659, 660, 661, 680, 681, 682, 683, 700, 701, 702, 703, 728, 729 (32)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 28 February, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012
LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	60mm mortar, HE				

Total Ord blown today: 1

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	309, 310, 311, 312, 313	0
TEAM 2	582, 583, 610, 611	0
TEAM 3	972, 973, 974, 975	0
TEAM 4	817, 818, 819	0
Working in grids:		
TEAM 1	303	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
UPDATED GRID/ORD TRACKING LOG.
COMPILED WEEKLY STATUS REPORT.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 29 February, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	303, 332, 346, 352, 385, 403, 423, 8058	0
TEAM 2	609, 636, 637, 638, 663	0
TEAM 3	970, 971, 991, 994, 995	0
TEAM 4	816, 815, 789, 788, 762, 763, 764	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

101, 116, 118, 119, 134, 135, 151, 165, 166, 178, 179, 191, 303, 309, 310, 311, 312, 313, 315, 316, 317, 318, 319, 321, 322, 2023, 8196, 8194, 8227, 8226, 8225, 8257, 8282 (33)

Comments
UPDATED GRID/ORDNANCE TRACKING LOG.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 1 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012
LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordinance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	304, 305, 306, 307	0
TEAM 2	N/A	0
TEAM 3	979, 1000, 1019, 1036, 1047, 1054	0
TEAM 4	765, 766, 767, 820	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	GRUBBED: 704, 705, 732, 684, 685, 662, 730, 731, 758, 759, 760	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:
398,417,418,419,437,438,440,457,458,459,460,461,462,463,487,489,490,491,492,518,519,520,521,522,523,551,552,553,554,580,581,582,583,608,609,610,611,635,636,637,638,663 (42)
Comments
GRID 439 FAILED QC INSPECTION, LOCATED 1EA 60mm MORTAR: X=5, Y=95, Z=1
ACCOMPANIED CEHNC ON QA OF THE FOLLOWING GRIDS: 101, 116, 118, 119, 134,
135, 151, 165, 166, 178, 179, 191, 303, 309, 310, 311, 312, 313, 315, 316, 317, 318, 319, 321,
322, 323, 324, 325, 327, 328, 329, 330, 331, 333, 334, 335, 336, 337, 339, 340, 2023, 8196,
8194, 8227, 8226, 8225, 8257, 8282 (48)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 2 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012
LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordinance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	60mm Mortar, HE				

Total Ord blown today: 1

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	297, 298, 299, 300, 301	0
TEAM 2	513, 482, 8071, 8072, 439 (Re-sweep)	7.5
TEAM 3	949, 950, 951, 952, 1057, 1058	0
TEAM 4	821, 846, 847, 848	0

Working in grids:

TEAM 1	N/A
TEAM 2	N/A
TEAM 3	N/A
TEAM 4	N/A

The following grids have received a Quality Control check and are ready for QA:

439, 488.

Comments

ACCOMPANIED CEHNC ON QA INSPECTION OF FOLLOWING GRIDS: 398, 417, 418,
419, 437, 438, 439, 440, 457, 458, 459, 460, 461, 462, 463, 487, 488, 489, 490, 491, 492, 518,
519, 520, 521, 522, 523, 551, 552, 553, 554, 580, 581, 582, 583, 608, 609, 610, 611, 635, 636,
637, 638, 663 (44)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 6 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012
LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	2.36" rocket warhead, HEAT				
1	2.36" rocket, inert				

Total Ord blown today: 2

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	407, 389, 388, 408	0
TEAM 2	731, 730, 732, 759, 758, 760	0
TEAM 3	948, 947, 923, 924, 925	0
TEAM 4	8035, 8030, 8031, 8032, 8033	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	8038	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

COMPILED WEEKLY STATUS REPORT.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 7 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012
LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
2	2.36" rocket, inert				
1	2.36" rocket, heat				

Total Ord blown today: 3

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	390, 391, 8371, 409, 8048, 8047	0
TEAM 2	662, 684, 704, 705, 685	0
TEAM 3	926, 8364, 8341, 8340, 8339, 8338, 1015, 1032, 1031	0
TEAM 4	8038, 8039, 8042, 8036, 8043, 8037	0

Working in grids:

TEAM 1	N/A
TEAM 2	N/A
TEAM 3	N/A
TEAM 4	N/A

The following grids have received a Quality Control check and are ready for QA:

730, 731, 732, 758, 759, 760, 762, 763, 764, 765, 766, 767, 788, 789, 790, 791, 792, 793, 815, 816, 817, 818, 819, 820, 821, 846, 847, 848, 850, 892, 912, 913, 914, 936, 937, 938, 979, 1000, 1019, 1036, 1047, 1054, 1057, 1058 (44)

Comments

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 8 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012
LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	3" stokes, inert				

Total Ord blown today: 1

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	897, 917, 941, 964, 985, 1004, 1005, 986	0
TEAM 2	2016, 2017,	0
TEAM 3	921, 1030, 1029, 1012, 1011, 1028, 1027, 1038, 1039, 1040, 1041, 1042, 1043	0
TEAM 4	378, 8027, 8028, 8029, 8034, 392	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	8162	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
UDPV-DATED GRID/ORD TRACKING LOG. ACCOMPANIED CEHNC ON QA OF THE
FOLLOWING GRIDS: 730, 731, 732, 758, 759, 760, 762, 763, 764, 765, 766, 767, 788, 789,
790, 791, 792, 793, 815, 816, 817, 818, 819, 820, 821, 846, 847, 848, 850, 892, 912, 913, 914,
936, 937, 938, 979, 1000, 1019, 1036, 1047, 1054, 1057, 1058 (44)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 9 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012
LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordinance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	724, 725, 726, 727, 697, 696, 695, 675	0
TEAM 2	N/A	0
TEAM 3	989, 1008, 988, 1007, 987, 1006, 965, 966, 944	0
TEAM 4	410, 431, 8050, 8041, 8051, 8052	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	GRUBBED: 714, 741, 768, 769	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 13 March, 2000

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012
LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	37mm, LE, MK-1				
33	2,36" Rocket, Inert				

Total Ord blown today: 34

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8146, 694, 674, 673, 8127	0
TEAM 2	741, 714	0
TEAM 3	945, 920, 919, 918, 942	0
TEAM 4	8060, 8061, 8062, 8063	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

COMPILED WEEKLY STATUS REPORT.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 14 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012
LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordinance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
32	2,36" rocket, inert, M-7				
1	37mm projo, LE, MK-1				
1	60mm mortar, M-50				

Total Ord blown today: 34

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8147, 8148	0
TEAM 2	768, 769, 795, 794, 849	0
TEAM 3	961, 960, 959, 958, 957, 956, 980, 933, 909, 889	0
TEAM 4	8053, 8044, 8045, 8054, 8046, 8055, 8056	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

897, 917, 918, 919, 920, 921, 923, 924, 925, 926, 8364, 941, 942, 944, 945, 947, 948, 949, 950, 951, 952, 8341, 8340, 8339, 8338, 964, 965, 966, 970, 971, 972, 973, 974, 975, 985, 986, 987, 988, 989, 991, 994, 995, 1004, 1005, 1006, 1007, 1008, 1011, 1012, 1015, 1027, 1028, 1029, 1030, 1031, 1032, 1038, 1039, 1040, 1041, 1042, 1043 (62)

Comments

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 15 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
12	2,36" rocket, inert, M-7				
1	60mm mortar, HE				

Total Ord blown today: 13

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	295, 294, 289, 282	0
TEAM 2	263, 264	0
TEAM 3	888, 908, 932, 931, 930, 907, 887	0
TEAM 4	8066, 8067, 8065, 8064	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments
897, 917, 918, 919, 920, 921, 941, 942, 944, 945, 964, 965, 966, 985, 986, 987, 988, 989, 1004
1005, 1006, 1007, 1008, 926, 8364, 947, 948, 949, 950, 951, 952, 8341, 8340, 8339, 8338, 970
971, 972, 973, 974, 975, 991, 994, 995, 1011, 1012, 1015, 1027, 1028, 1029, 1030, 1031, 1032
1038, 1039, 1040, 1041, 1042, 1043 (59)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 16 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012
 LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordinance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	273, 274, 275, 268	0
TEAM 2	265, 259	0
TEAM 3	835, 862	0
TEAM 4	770, 719, 718	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:
 8033, 8032, 8031, 8030, 8029, 8028, 8027, 378, 8039, 8038, 8037, 8036, 8035, 8034, 392,
 8046, 8045, 8044, 8043, 8042, 8041, 410, 8056, 8055, 8054, 8053, 8052, 8051, 8050, 431,
 8067, 8066, 8065, 8064, 8063, 8062, 8061, 8060, 8072, 8071, 482, 513 (42)

Comments

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 20 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
Total Ord blown today:					<u>0</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8195	0
TEAM 2	252, 251, 258	0
TEAM 3	860, 861, 863, 864	0
TEAM 4	717, 771, 8123, 8124	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
Compiled WSR. EODT hosted media day.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 21 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordinance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
3	3" stokes mortar, MK-1, Inert				
1	60mm mortar, HE				

Total Ord blown today: 4

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	60, 79, 8279, 8280, 8281, 8256	0
TEAM 2	250, 257, 276	0
TEAM 3	885, 905, 906, 840	0
TEAM 4	775, 747, 743	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	742	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments
8033, 8032, 8031, 8030, 8029, 8028, 8027, 378, 8039, 8038, 8037, 8036, 8035, 8034, 392,
8046, 8045, 8044, 8043, 8042, 8041, 410, 8056, 8055, 8054, 8053, 8052, 8051, 8050, 431,
8067, 8066, 8065, 8064, 8063, 8062, 8061, 8060, 8072, 8071, 482, 513 (42)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 22 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
3	3" Stokes Mortar, Inert, MK-1	1	Fuze, Grenade, Smoke, M-18, Live		
13	2.36" Rockets, Inert, M-7				
3	2.36" Rocket Warhead, Live, M-6				

Total Ord blown today: 20

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8254, 8255	0
TEAM 2	672, 8128	0
TEAM 3	444, 886, 8073	0
TEAM 4	279, 479, 480, 508, 509, 742	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:
250, 251, 252, 256, 257, 258, 259, 263, 264, 265, 268, 273, 274, 275, 276, 282, 289, 294, 295, 297, 298, 299, 300, 301, 304, 305, 306, 307, 332, 346, 352, 469, 470, 471, 472, 500, 501, 532, 533, 534, 561, 562, 563, 564, 591, 592, 619, 620, 621. (49)
Comments
Up-dated Grid/Ord Tracking Log. Drew explosives, supported demolition operations.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 23 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordinance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
19	2.36" Rockets, Inert, M-7				
4	2.36" Rockets, HEAT, M-6				
1	2.36" Rocket Warhead, Inert, M-7				

Total Ord blown today: 24

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8149	0
TEAM 2	N/A	0
TEAM 3	467, 468	0
TEAM 4	8243, 8242, 8241, 8271	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	GRUBBED; 399, 441, 493, 494, 524, 525	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Training on NONEL firing system. Supported Demo operations.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 27 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordinance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
30	2.36" Rockets, M-7, Inert				
3	2.36" Rockets, M-6, Live				
1	Grenade, Rifle, Practice, Inert				

Total Ord blown today: 34

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8129, 671	0
TEAM 2	143, 144, 145	0
TEAM 3	N/A	0
TEAM 4	8270, 8296, 8295, 8294, 8315, 8316, 8317, 8318	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	497	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Compiled Weekly Status Report.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 28 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
36	2.36" Rockets, Inert, M-7				

Total Ord blown today: 36

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	648, 649	0
TEAM 2	125, 126, 142	0
TEAM 3	497, 8075	0
TEAM 4	8299, 8362, 8363, 8239, 8238, 8268, 8269, 8335	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Inspected Team Leader log books. Supported field operations.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 29 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
4	Grenade, Rifle, M-9, Inert				
2	3" Stokes Mortars, MK-1, Inert				
25	2.36" Rockets, M-7, Inert				

Total Ord blown today: 31

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8183, 8185, 8214, 8215	0
TEAM 2	108, 109, 110, 158	0
TEAM 3	841, 1002, 1003, 1022, 1023, 1024, 1025, 8076	0
TEAM 4	8235, 8236, 8237, 8240, 8265, 8290	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Inventoried explosives. Supported field operations.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 30 March, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
3	2.36" Rocket, M-7, Inert				
1	2.36" Rocket, M-6, HEAT				
1	Grenade, Rifle, M-9, Inert				

Total Ord blown today: 5

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	285, 278, 272, 266, 260, 254, 247, 267, 261, 262	0
TEAM 2	72, 91, 92, 93	0
TEAM 3	8266	0
TEAM 4	450, 429, 428, 449	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Inventoried explosives. Supported field operations.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 3 April, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	256, 249, 242, 243, 244	0
TEAM 2	73	0
TEAM 3	N/A	0
TEAM 4	8180	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Compiled Weekly Status Report. Received explosive shipment.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 4 April, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
15	2.36" Rockets, M-7 Inert				
4	3" Stokes Mortars, MK-1, Inert				
Total Ord blown today:					<u>19</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	237, 230, 231, 224, 216, 207, 208, 199, 200, 190	0
TEAM 2	59, 78, 8224	0
TEAM 3	N/A	0
TEAM 4	898, 8300, 8365, 8366, 8367, 980, 981, 982, 8181, 8150, 8151	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	8224	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments

Accompanied CEHNC on QA inspection of the following grids; 250, 251, 252, 268, 273, 274, 275, 276, 282, 289, 294, 295, 297, 298, 299, 300, 301, 304, 305, 306, 307, 332, 346, 352, 469, 470, 471, 472, 500, 501, 532, 533, 534, 561, 562, 563, 564, 591, 592, 619, 620, 621, (42)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 5 April, 2000

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	3" Stokes Mortar, MK-1, Inert				
14	2.36" Rockets, M-7, Inert				

Total Ord blown today: 15

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	96, 97, 115, 132, 148, 164, 217, 209	0
TEAM 2	8223, 8193, 2028, 8192, 8222	0
TEAM 3	N/A	0
TEAM 4	8130, 670, 647	0

Working in grids:

TEAM 1	N/A
TEAM 2	N/A
TEAM 3	N/A
TEAM 4	N/A

The following grids have received a Quality Control check and are ready for QA:

714, 8124, 8123, 717, 718, 719, 741, 742, 743, 747, 768, 769, 770, 771, 794, 795, 849, 775, 8367, 840, 841, 8366, 860, 861, 862, 863, 864, 885, 886, 887, 888, 889, 835, 898, 8300, 8365, 905, 906, 907, 908, 909, 930, 931, 932, 933, 956, 957, 958, 959, 960, 961, 980, 981, 982, 1002, 1003, 1022, 1023, 1024, 1025. (60)

Comments
Up-dated grid/ord tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 6 April, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
2	3" Stokes, MK-1, Inert				
32	2.36" Rockets, M-7, Inert				

Total Ord blown today: 34

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	61, 62, 80, 117, 211, 219	0
TEAM 2	8252	0
TEAM 3	N/A	0
TEAM 4	8112, 8131, 623, 596	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	8101	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

714, 8124, 8123, 717, 718, 719, 741, 742, 743, 747, 768, 769, 770, 771, 794, 795, 849, 775, 8367, 840, 841, 8366, 860, 861, 862, 863, 864, 885, 886, 887, 888, 889, 835, 898, 8300, 8365, 905, 906, 907, 908, 909, 930, 931, 932, 933, 956, 957, 958, 959, 960, 961, 980, 981, 982, 1002, 1003, 1022, 1023, 1024, 1025, 923, 924, 925. (63)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 10 April, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	255, 248, 241, 234, 227, 228, 220	0
TEAM 2	N/A	0
TEAM 3	N/A	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	8101	
TEAM 3	Mechanical Brush Crew	
TEAM 4	8253	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments
Compiled Weekly Status Report. Updated Grid/Ordnance Tracking Log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 11 April, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
31	3" Stokes, MK-1, Inert	8	2.36" Rockets, M-7, Inert		
1	2.36" Rocket Warhead, M-6, Live	4	2.36" Rockets, M-6, Live		
2	2.36" Rocket Motors, Live	12	2.36" Rocket Motors, Inert		

Total Ord blown today: 58

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	235, 236, 229, 221, 222, 223, 215	0
TEAM 2	N/A	0
TEAM 3	N/A	0
TEAM 4	8253, 8250, 8220, 8190, 8161	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	Mechanical Brush Crew	
TEAM 4	8161	

The following grids have received a Quality Control check and are ready for QA:

59,60,61,62,72,78,79,80,91,92,93,96,97,108,109,110,115,117,125,126,132,142,143,144,145,15
8,164,190,199,200,207,208,209,211,216,217,219,220,224,227,228,230,231,234,241,242,247,24
8,249,254,255,256,260,261,262,266,267,272,278,279,285,8362,8363,8243,8242,8241,8240,823
9,8238,8237,8236,8235,8271,8270,8269,8268,8266,8265,8299,8296,8295,8294,8290,8318,831
7,8316,8315,8335 (88)

Comments

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 12 April, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
21	3" Stokes, MK-1, Inert	1	2.36" Rocket, M-6, Live		
2	2.36" Rockets, M-7, Inert	4	2.36" Rocket Motors, M-6, Live		
13	2.36" Rocket Motors, M-7, Inert				

Total Ord blown today: 41

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	192, 182, 169, 168, 170, 183	0
TEAM 2	N/A	0
TEAM 3	N/A	0
TEAM 4	8161	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	8101	
TEAM 3	Mechanical Brush Crew	
TEAM 4	8141	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Up-dated grid/ord tracking log. Up-dated QC/QA completion log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 13 April, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
5	3" Stokes, MK-1 Inert	1	2.36" Rocket Motor, M-7, Inert		
2	2.36" Rocket Warhead, M-6, Live	1	2.36" Rocket, M-7 Inert		
1	2.36" Rocket, M-6 Live				

Total Ord blown today: 10

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	193, 194, 184, 185, 195, 196	0
TEAM 2	8101	0
TEAM 3	N/A	0
TEAM 4	8141, 2027, 8191, 8221	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	8102	
TEAM 3	Mechanical Brush Crew	
TEAM 4	8122	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Accompanied COE Safety on QA of the following grids: 59, 60, 61, 62, 72, 78, 79, 80, 91, 92, 93, 96, 97, 108, 109, 110, 115, 117 (18)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 18 April, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
20	3" Stokes , MK-1, Inert	2	2.36" Rocket Motors, w/Fuze, M-6		
5	2.36" Rockets, M-7, Inert	2	2.36" Rockets, M-6 Live		
7	2.36" Rocket Motors, M-7	1	2.36" Rocket Warhead, M-6, Live		
Total Ord blown today:					<u>37</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	291, 292, 286, 287, 288, 281	0
TEAM 2	8102	0
TEAM 3	N/A	0
TEAM 4	8122	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	8092	
TEAM 3	N/A	
TEAM 4	8121	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments
Compiled Weekly Status Report.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 19 April, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
10	Stokes Mortars, MK-1, Inert	1	Flare, Slap, Inert		
15	2.36" Rockets, M-7, Inert				
3	2.36" Rocket Motors, Inert				
Total Ord blown today:					<u>29</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	293, 280, 271, 277, 283, 8022, 8023	0
TEAM 2	N/A	0
TEAM 3	8267	0
TEAM 4	8121, 8140	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	8092	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments

Inspected Team Leader log books. Drew explosives. Supported Demo operations.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 20 April, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
6	2.36" Rocket Motors with fuze, M-6, Live	21	2.36" Rockets, M-7 Inert		
38	3" Stokes Mortars, MK-1, Inert				
2	2.36" Rockets, M-6 Live				

Total Ord blown today: 67

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	54, 55, 74, 75, 56, 57, 76, 77, 58, 95	0
TEAM 2	N/A	0
TEAM 3	N/A	0
TEAM 4	8189	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	8091, 8092	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Drew explosives. Supported Demo operations.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 21 April, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	2.36" Rocket Warhead, M-6, Live				
4	3" Stokes Mortar, MK-1, Inert				
2	2.36" Rockets, M-7, Inert				

Total Ord blown today: 7

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	94, 114, 131, 130, 113, 112, 111, 129	0
TEAM 2	822, 875	0
TEAM 3	N/A	0
TEAM 4	8219, 8249, 232, 8160, 238, 245,	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	8091, 8092	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
Inventoried explosives. Supported Demo operations.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 24 April, 2000

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	2.36" Rocket Warhead, M-6, Live	1	2.36" Rocket Warhead, M-6, Live		
1	3" Stokes Mortar Booster, MK-1, Inert	4	2.36" Rocket Fuze, M-6, Live		
2	2.36" Rockets, M-7, Inert				

Total Ord blown today: 9

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	857, 830, 804, 775, 750, 749, 777, 803, 882, 902	0
TEAM 2	8092	0
TEAM 3	N/A	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	8092	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Compiled Weekly Status Report. Supported Demo operations.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 25 April, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
3	2.36" Rockets, M-6, Live	11	Motors, 2.36" Rocket, Inert		
2	2.36" Rockets, M-7 Inert				
4	Fuzes, 2.36" Rocket Live				

Total Ord blown today: 20

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	127, 128, 146	0
TEAM 2	N/A	0
TEAM 3	881, 856, 829, 717, 748, 776, 802	0
TEAM 4	8293, 8292	0
Working in grids:		
TEAM 1	147	
TEAM 2	8091	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Received explosive shipment. Drew explosives. Supported Demo operations.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 26 April, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
6	2.36" Rocket motors w/ Live fuzes	4	2.36" Rocket Motors Inert		
1	2.36" Rocket, M-6 Live				
3	2.36" Rockets, M-7 Inert				

Total Ord blown today: 14

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	147, 163, 162, 161, 160, 159	0
TEAM 2	N/A	0
TEAM 3	828, 855, 880, 879, 854, 801, 827	0
TEAM 4	8291, 8289, 8288, 8287	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	8091	
TEAM 3	N/A	
TEAM 4	8286	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Accompanied COE Safety on QA of the following grids: 126,125, 132, 142, 143, 144, 145, 158, 164, 190, 199, 200, 207, 208, 209, 211, 216, 217, 219, 220, 224, 227, 228, 230, 231, 234, 241, 242, 247,248,249,254,255,256,257,258,259,260,261,262,263,264,265,266,267,272,278,279,285 (49)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 27 April, 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordinance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	2.36" Rocket, M-6 Live	3	2.36" Rocket Motors, Inert		
5	2.36" Rocket, M-7, Inert				
2	Fuze, 2.36" Rocket, Live				

Total Ord blown today: 11

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	N/A	0
TEAM 3	723, 754, 782, 781, 753, 722, 755, 783, 8368	0
TEAM 4	8286, 8307, 8306, 8285, 8284	0
Working in grids:		
TEAM 1	Grubbed 269, 270, 445, 446, 399, 441	
TEAM 2	8091	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

8362, 8363, 8243, 8242, 8241, 8240, 8239, 8238, 8237, 8236, 8235, 8265, 8266, 8267, 8268, 8269, 8270, 8271, 8294, 8295, 8296, 8299, 8315, 8316, 8317, 8318, 8335. (27)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 02 MAY 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today:

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1		0
TEAM 2		0
TEAM 3		0
TEAM 4		0
Working in grids:		
TEAM 1		
TEAM 2		
TEAM 3		
TEAM 4		

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 03 MAY 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
2	Fuze, 2.36" rocket, M-7, Inert	1	2.36" rocket, M-6, Heat		
21	2.36" rocket, M-7, Inert				
1	Flare, Rifle, Live				

Total Ord blown today: 25

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	N/A	0
TEAM 3	565, 566, 567, 568	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	Split between teams 2 & 3	
TEAM 2	8091	
TEAM 3	N/A	
TEAM 4	Transferred ORS from roll off to barrels	

The following grids have received a Quality Control check and are ready for QA:

54,55,56,57,58,73,74,75,76,77,94,95,111,112,113,114,127,128,129,130,131,146,147,148,159, 160,161,162,163,168,169,170,182,183,184,185,192,193,194,195,196,215,221,222,223,229,232, 235,236,237,238,243,244,245,271,277,280,281,283,286,287,288,8022,291,292,293,8023,9158, 9167,9165,9173,8267,8293,8292,8291,8289,8288,8287,8286,8285,8284,8283,8258,8228,8307, 8306. (86)

Comments

Up-dated grid/ordnance tracking log. Supported field operations.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 04 MAY 2000

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
16	2.36" Rocket, M-7, Inert				
2	Fuze, 2.36" rocket, M-6, Live				
1	2.36" Rocket, M-6, Heat				

Total Ord blown today: 19

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	Split between teams 2 & 3	0
TEAM 2	N/A	0
TEAM 3	594, 595	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	8091	
TEAM 3	N/A	
TEAM 4	Grubbed 8197, 8164, 8165, 8166, 8167, 8200, 8199, 8198	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Up-dated grid/ord tracking log. Accompanied CEHNC on QA inspection of the following;
54,54,56,57,58,73,74,75,76,77,94,95,111,112,113,114,127,128,129,130,131,146,147,148,159,
160,161,162,163,168,169,170,182,183,184,185,192,193,194,195,196. (41)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 09 MAY 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today:

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1		0
TEAM 2		0
TEAM 3		0
TEAM 4		0
Working in grids:		
TEAM 1		
TEAM 2		
TEAM 3		
TEAM 4		

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Up-dated grid/ord tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 09 MAY 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordinance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
30	3" Stokes Mortars, MK-1, Inert	3	2.36" rockets, M-6, Heat		
3	Warhead, 2.36" rocket, M-6, Heat	10	2.36" rockets, M-7, Inert		
5	Fuze, 2.36" rocket, M-6, HE				

Total Ord blown today: 51

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	98	0
TEAM 2	N/A	0
TEAM 3	8218, 8188, 8159	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	99	
TEAM 2	8091	
TEAM 3	N/A	
TEAM 4	Grubbed 8229, 8259, 8260, 8230, 8231, 8261	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Up-dated grid/ord tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 10 MAY 2000

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
12	3" Stokes, MK-1, Inert	2	2.36" Rocket, M-6, Heat		
29	2.36" Rocket, M-7, Inert	2	Grenade, Hand, Prac. MK-II, Inert		
5	Fuze, 2.36" Rocket, M-6, HE				

Total Ord blown today: 50

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	99	0
TEAM 2	N/A	0
TEAM 3	8139	0
TEAM 4	8199, 8200, 8232, 8231	0
Working in grids:		
TEAM 1	81	
TEAM 2	8085	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Up-dated grid/ord tracking log. Drew explosives for demo. Supported field operations.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 11 MAY 2000

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordinance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
26	2.36" Rockets, M-7, Inert	2	Fuze, 2.36" Rockets, M-6, HE		
12	3" Stokes, MK-1, Inert	1	Warhead, 2.36" Rocket, M-6, Heat		
2	Grenade, Hand, Prac. Inert				

Total Ord blown today: 43

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	100, 81	0
TEAM 2	N/A	0
TEAM 3	8120	0
TEAM 4	8230, 8229, 8259, 8260	0
Working in grids:		
TEAM 1	82	
TEAM 2	8085	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

478, 479, 480, 507, 508, 509, 538, 539, 540, 565, 566, 567, 568, 594, 595, 596, 622, 623, 647, 648, 649, 8112, 670, 671, 672, 673, 674, 675, 8131, 8130, 8129, 8128, 8127, 694, 695, 696, 697, 8151, 8150, 8149, 8148, 8147, 8146, 724, 725, 726, 727, 662, 684, 685, 704, 705, 715, 716, 8126, 8125, 822, 748, 749, 750, 776, 777, 778, 801, 802, 803, 804, 827, 828, 829, 830, 854, 855, 856, 857, 875, 879, 880, 881, 882, 902. (81)

Comments

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 15 MAY 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	82, 8017, 136, 152, 167, 180, 8019, 8020	0
TEAM 2	197, 198	0
TEAM 3	269, 270, 445, 446	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	Grubbed; 8310, 8309, 8308, 8263, 8264, 8234, 8233, 8201, 8202, 8205, 8168, 8204.	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
Up-dated grid/ordnance tracking log. Compiled weekly status report.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 16 MAY 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	63	0
TEAM 2	203, 204, 205, 206	0
TEAM 3	9153, 9148, 9143, 9142, 9141, 9135, 9136	0
TEAM 4	8261, 8262, 8263, 8264, 8310, 8309	0
Working in grids:		
TEAM 1	133	
TEAM 2	202	
TEAM 3	N/A	
TEAM 4	8308	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

QA inspection of grids; 215, 221, 222, 223, 229, 232, 235, 236, 237, 238, 243, 244, 245, 280.
(14)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 17 MAY 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	133, 150, 149	0
TEAM 2	202, 212, 213, 214	0
TEAM 3	9117, 9125, 9132, 9126, 9118, 9119, 9111, 9112	0
TEAM 4	8308, 8234, 8203, 8202, 8233	0
Working in grids:		
TEAM 1	177	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	8166	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

QA inspection of grids; 271, 277, 281, 283, 286, 287, 288, 291, 292, 293, 748, 749, 750, 776, 777, 778, 801, 802, 803, 804, 827, 828, 829, 830, 854, 855, 856, 857, 879, 880, 881, 882, 902, 8022, 8023. (35)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 18 MAY 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	177, 176, 175	0
TEAM 2	138, 154, 155, 139, 140	0
TEAM 3	9109, 9100, 9091, 9101, 9110, 9102	0
TEAM 4	8201	0
Working in grids:		
TEAM 1	188	
TEAM 2	141	
TEAM 3	N/A	
TEAM 4	8251	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Up-dated grid/ordnance tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 22 MAY 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	188, 187, 174	0
TEAM 2	172, 171, 157, 141	0
TEAM 3	9103, 9094, 9085, 9086, 9095, 9104, 9096, 9087, 9078, 9070	0
TEAM 4	8298, 8297, 8273, 8272	0
Working in grids:		
TEAM 1	189	
TEAM 2	156	
TEAM 3	N/A	
TEAM 4	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Up-dated grid/ordnance tracking log. Compiled weekly status report.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 23 MAY 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	189, 173, 186, 9064	0
TEAM 2	156, 9050, 9043, 9057, 9042, 9065, 9035, 9029, 9025, 9019, 9030, 9036, 9018, 9024	0
TEAM 3	N/A	0
TEAM 4	8205, 8204, 8168, 8251, 8162, 8163	0
Working in grids:		
TEAM 1	9073	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	8163	

The following grids have received a Quality Control check and are ready for QA:

63, 81, 82, 98, 99, 100, 8017, 133, 136, 138, 139, 140, 141, 149, 150, 152, 154, 155, 156, 157, 167, 171, 172, 174, 175, 176, 177, 180, 187, 188, 189, 8019, 197, 198, 8020, 202, 203, 204, 205, 206, 212, 213, 214, 269, 270, 8167, 8166, 8165, 8164, 8203, 8202, 8201, 8200, 8199, 8198, 8197, 8234, 8233, 8232, 8231, 8230, 8229, 8228, 8264, 8263, 8262, 8261, 8260, 8259, 8310, 8309, 8308. (71)

Comments

Up-dated grid/ordnance tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 24 MAY 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
5	Firing device, Pull/Tension release, M-3, Live	2	3" Stokes, MK-1, Inert	1	Primer, Ctg. Case Live, (BP)
2	Flare, Trip, M-49, Live	1	2.36" Rocket, M-7, Inert		
6	Grenade, Hand, MK-II, Live, (BP)	1	2.36" Rocket, M-6, Heat		
Total Ord blown today:					<u>18</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	9073, 9049, 9041, 9034, 9028, 9033	0
TEAM 2	8372, 8024, 358, 9161, 9155, 9171, 9177	0
TEAM 3	9071, 9079, 9088, 9080, 9072, 9063, 9054, 9053, 9062	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	Grubbed; 9122, 9162, 9129, 239, 246, 253	
The following grids have received a Quality Control check and are ready for QA:		

Comments

QA inspection of the following grids; 478, 479, 480, 507, 508, 509, 538, 539, 540, 565, 566, 567, 568, 594, 595, 596, 622, 623, 647, 648, 649, 670, 671, 672, 673, 674, 675, 694, 695, 696, 697, 724, 725, 726, 727, 8112, 8127, 8128, 8129, 8130, 8131, 8146, 8147, 8148, 8149, 8150, 8151. (47)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 25 MAY 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	9040, 9048, 9056, 9055, 9047, 9046	0
TEAM 2	239, 246, 253, 9147, 9156	0
TEAM 3	823, 797, 796, 787, 786, 785	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	Grubbed; 9130, 9123, 9137	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

QA inspection of the following; 8228, 8258, 8267, 8283, 8284, 8285, 8286, 8288, 8289, 8291, 8293, 8306, 8307. (13)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 30 MAY 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
3	2.36" Rockets, M-6 Heat				
43	2.36" Rockets, M-7 Inert				
1	3" Stokes, MK-1 Inert				

Total Ord blown today: 47

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8113, 8132, 8152	0
TEAM 2	9122, 9123, 9130, 9129, 9162	0
TEAM 3	8184, 8155, 8135	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	Grubbed; 9031, 9038, 9026, 9032, 9039, 9021, 9027	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments: Up-dated grid/ordnance tracking log. Compiled Weekly Status Report.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 31 MAY 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
19	2.36" rockets, M-7 Inert				

Total Ord blown today: 19

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	645, 646.	0
TEAM 2	9137, 9146, 9151, 9181, 9175, 9169, 9170.	0
TEAM 3	9021, 9027, 9026, 9032, 9039, 9038, 9031, 9045, 9061, 9052.	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	Grubbed; 9045, 9052, 9061, 9060, 9069, 9077.	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments: CEHNC QA'd the following; 8201, 8202, 8203, 8232, 8233, 8234, 8262, 8263, 8264, 8288, 8289, 8308, 8309, 8310, 8291, 8267, 8293, (17)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 01 June 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
Total Ord blown today:					<u>0</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	593, 536, 535, 504, 505, 506.	0
TEAM 2	399, 441, 464, 494, 493.	0
TEAM 3	9077, 9069, 9060, 9076, 9015, 9022,	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	524	
TEAM 3	N/A	
TEAM 4	Grubbed; 9022, 9015, 9016, 9017	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments: Up-dated grid/ordnance tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 02 June 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	524, 525, 526, 557	0
TEAM 3	9016, 9017, 9068, 9075, 9084, 9093	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	Grubbed; 9068, 9075, 9084, 9093, 9083, 9092	

The following grids have received a Quality Control check and are ready for QA:

173, 186, 239, 246, 253, 8372, 8024, 358, 385, 388, 389, 390, 391, 8371, 403, 407, 408, 409, 8048, 8047, 8058, 423, 428, 429, 444, 445, 446, 449, 450, 8073, 467, 468, 8076, 8075, 497, 8168, 8205, 8204, 8273, 8272, 8298, 8297, 8368, 722, 723, 753, 754, 755, 8143, 781, 782, 783, 8171, 441, 796, 797, 823, 8369. (58)

Comments

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 05 June 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	556, 555, 585, 586, 587	0
TEAM 3	537, 477, 8068, 8069, 476, 475, 8370, 8057	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	Split between teams 2/3/4.	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	Grubbed; 9160, 9159, 9154, 9149, 9144, 9138, 9131, 9124	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Updated grid/ordnance tracking log. Compiled weekly status report.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 06 June 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
39	2.36" rockets, M-7, Inert				
4	2.36" rockets, M-6, Heat				
6	60mm mortars, HE				

Total Ord blown today: 49

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8154, 8134.	0
TEAM 2	9083, 9092, 9154, 9159, 9160.	0
TEAM 3	430, 451, 452, 474, 473, 502, 503.	0
TEAM 4	N/A	0

Working in grids:

TEAM 1	N/A
TEAM 2	N/A
TEAM 3	N/A
TEAM 4	Grubbed; 9176, 9164, 9163, 9157, 9099, 9107

The following grids have received a Quality Control check and are ready for QA:

9015, 9016, 9017, 9018, 9019, 9021, 9022, 9024, 9025, 9026, 9027, 9028, 9029, 9030, 9031, 9032, 9033, 9034, 9035, 9036, 9038, 9039, 9040, 9041, 9042, 9043, 9045, 9046, 9047, 9048, 9049, 9050, 9052, 9053, 9054, 9055, 9056, 9057, 9060, 9061, 9062, 9063, 9064, 9065, 9068, 9069, 9070, 9071, 9072, 9073, 9075, 9076, 9077, 9078, 9079, 9080, 9084, 9085, 9086, 9087, 9088, 9091, 9093, 9094, 9095, 9096, 9100, 9101, 9102, 9103, 9104, 9109, 9110, 9111, 9112, 9117, 9118, 9119, 9125, 9126, 9132. (81)

Comments

CEHNC QA'd;
8297,8298,8272,8273,8205,8168,8204,8164,8165,8166,8167,8197,8198,8199,8200,8229,8230,
8231,8260,8261,
8259. (21)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 07 June 2000

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	3" Stokes Mortar, MK-1, Inert	54	2.36" rockets, M-7, Inert		
1	Fuze, 2.36" rocket, M-7, Inert	1	2.36" rocket, M-6, Heat		
1	Grenade, Rifle, Prac. Inert	2	Motors, 2.36" rocket, Inert		

Total Ord blown today: 60

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8116	0
TEAM 2	9149, 9144, 9138, 9131, 9124, 9116, 9108, 9107	0
TEAM 3	9176, 9164, 9157, 9163, 9099, 9023	0
TEAM 4	N/A	0
Working in grids: 9138		
TEAM 1	8115	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	Grubbed; 9108, 9116, 9115, 756, 757, 733	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments

Up dated grid/ordnance tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 08 June 2000

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
33	3" stokes mortars, MK-1, Inert	1	motor, 2.36" rocket, Inert		
1	Warhead, 2.36" rocket, M-6, Heat	53	2.36" rockets, M-7, Inert		
2	2.36" rockets, M-6, Heat				

Total Ord blown today: 90

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8115, 8114	0
TEAM 2	9115, 8186	0
TEAM 3	8109	0
TEAM 4	N/A	0

Working in grids:

TEAM 1	N/A
TEAM 2	N/A
TEAM 3	N/A
TEAM 4	Grubbed; 709, 708, 735, 734

The following grids have received a Quality Control check and are ready for QA:

9023, 9083, 9092, 9099, 9108, 9107, 9116, 9115, 9124, 9123, 9122, 9131, 9130, 9129, 9162, 9138, 9137, 9136, 9135, 9144, 9143, 9142, 9141, 9149, 9148, 9147, 9146, 9155, 9154, 9153, 9152, 9151, 9161, 9160, 9159, 9157, 9156, 9166, 9164, 9163, 9172, 9171, 9170, 9169, 9177, 9176, 9175, 9181, 430, 8057, 8370, 451, 452, 8069, 8068, 473, 474, 475, 476, 477, 502, 503, 504, 505, 506, 535, 536, 537, 399, 464, 493, 494, 524, 525, 526, 555, 556, 557, 585, 586, 587, 785, 786, 787. (84)

Comments:

CEHNC QA'd 63,81,82,98,99, 100,133,149,150,138,139,140,141,154,155,156,157,171
172,173,174,175,176,177,186,187,188,189,197,198,202,203,204,205,206,212,213,214,239,246,253,269,270,358,8
024,8372, (46)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 12 June 2000

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	Warhead, 2.36" rocket, M-6, Heat	26	2.36" rockets, M-7, Inert		
3	2.36" rockets, M-6, Heat				
32	3" stokes, MK-1, Inert				
Total Ord blown today:					<u>62</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8105, 8104, 618, 8094, 590	0
TEAM 2	Split between teams 1 & 3	0
TEAM 3	N/A	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	8110	
TEAM 4	Grubbed; 689, 688, 707, 687	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments
Updated grid/ordnance tracking log. Compiled weekly status report.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 13 June 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
7	2.36" rockets, M-6, Heat				
13	3" stokes, MK-1, Inert				
40	2.36" rockets, M-7, Inert				

Total Ord blown today: 60

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8106, 8107	0
TEAM 2	8187, 757, 756, 733, 734, 735, 707, 688, 708	0
TEAM 3	8110	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	Grubbed; 690, 668, 669, 643	

The following grids have received a Quality Control check and are ready for QA:

2016, 2017, 8163, 8162, 2027, 8195, 2028, 8193, 8192, 8191, 8224, 8223, 8222, 8221, 8256, 8255, 8254, 8253, 8252, 8251, 8281, 8280, 8279, (23)

Comments: 385, 388, 389, 390, 391, 403, 407, 408, 409, 423, 428, 429, 441, 444, 445, 446, 449, 450, 467, 468, 497, 8047, 8048, 8058, 8075, 8076, 8073, 8371, 9156, 9157, 9158, 9159, 9160, 9161, 9163, 9164, 9165, 9166, 9167, 9169, 9170, 9171, 9172, 9173, 9175, 9176, 9177, 9181. (48)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 14 June 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
8	2.36" rocket, M-6, Heat				
31	3" stokes, MK-1, Inert				
40	2.36" rockets, M-7, Inert				

Total Ord blown today: 79

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8156, 8136, 8157	0
TEAM 2	709, 689, 690, 643, 668, 669	0
TEAM 3	8108, 8096, 8087	0
TEAM 4	N/A	0

Working in grids:

TEAM 1	N/A
TEAM 2	N/A
TEAM 3	N/A
TEAM 4	Grubbed; 706, 686, 664

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments:

CEHNC QA'D 8287, 8292, 9099, 9100, 9101, 9102, 9103, 9104, 9107, 9108, 9109, 9110, 9111, 9112, 9115, 9116, 9117, 9118, 9119, 9122, 9123, 9124, 9125, 9126, 9129, 9130, 9131, 9132, 9135, 9136, 9137, 9138, 9141, 9142, 9143, 9144, 9146, 9147, 9148, 9149, 9151, 9152, 9153, 9154, 9155, 9162. (46)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 15 June 2000

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
4	2.36" Rockets, M-6, Heat	26	2.36" Rockets, M-7, Inert		
1	Warhead, 2.36" rocket, M-6, Heat				
12	3" Stokes, MK-1, Inert				
Total Ord blown today:					<u>43</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8158, 8138	0
TEAM 2	706, 686, 664, 687	0
TEAM 3	560	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 3	N/A	
TEAM 4	Grubbed; 667, 642, 615	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments: CEHNC QA'd; 9045, 9046, 9047, 9048, 9049, 9050, 9052, 9053, 9054, 9055, 9056, 9057, 9060, 9061, 9062, 9063, 9064, 9065, 9068, 9069, 9070, 9071, 9072, 9073, 9075, 9076, 9077, 9078, 9079, 9080, 9083, 9084, 9085, 9086, 9087, 9088, 9091, 9092, 9093, 9094, 9095, 9096. (42)

EODT DAILY COMPLETION LOG EODT DAILY QC INSPECTION AUDIT AND PRODUCTION LOG

DATE: 19 June 2000

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	531, 530	0
TEAM 2	615, 642, 667	0
TEAM 3	N/A	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	8119	
TEAM 3	N/A	
TEAM 4	Grubbed; 639, 612, 584	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments: CEHNC QA'd 9015, 9016, 9017, 9018, 9019, 9021, 9022, 9023, 9024, 9025, 9026, 9027, 9028, 9029, 9030, 9031, 9032, 9033, 9034, 9035, 9036, 9038, 9039, 9040, 9041, 9042, 9043. (27)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 20 June 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
3	2.36" Rockets, M-6, Heat	3	3" Stokes, MK-1, Inert		
3	Warheads, 2.36" Rocket, M-6, Heat	2	Motors, 2.36" Rocket, Inert		
8	Fuze, 2.36" rocket, M-6, HE	49	2.36" Rockets, M-7, Inert		

Total Ord blown today: 68

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8082	0
TEAM 2	N/A	0
TEAM 3	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	8119	
TEAM 3	Grubbed; 666, 665, 641	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments: Updated grid/ordnance tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 21 June 2000

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
1	Warhead, 2.36" rocket, M-6, Heat	3	3" Stokes, MK-1, Inert		
6	2.36" Rockets, M-6, Heat	2	Motors, 2.36" rocket, Inert		
1	Fuze, 2.36" rocket, M-6, HE	24	2.36" Rockets, M-7, Inert		
Total Ord blown today:					<u>37</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	N/A	0
TEAM 3	N/A	0
Working in grids:		
TEAM 1	8088	
TEAM 2	8119	
TEAM 3	Grubbed; 640, 613, 614, 9000	

The following grids have received a Quality Control check and are ready for QA:

8122, 8141, 8161, 8190, 8220, 8250, 8249, 8189. (8)

Comments: Grid 8160 QC failure, Located 1ea 3" Stokes, Mk-1. X=3, Y=88, Z=3.
CEHNC QA'D 399, 430, 451, 452, 464, 473, 474, 475, 476, 477, 493, 494, 502, 503, 504, 505, 506, 524, 525, 526, 535, 536, 537, 555, 556, 557, 585, 586, 587, 8057, 8068, 8069, 8370. (33)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 22 June 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordinance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
3	2.36" Rockets, M-6, Heat				
9	2.36" Rockets, M-7, Inert				
1	3" Stokes, MK-1. Inert				

Total Ord blown today: 13

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8088	0
TEAM 2	N/A	0
TEAM 3	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	8119	
TEAM 3	Grubbed; 9004, 9010, 9011, 9005	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments: Conducted explosive inventory.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 26 June 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012
LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8332, 8333, 8334, 8331, 8330, 8314, 8313, 8312, 8311	0
TEAM 2	584, 612, 613, 614, 641, 640, 639, 665, 666	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 4	Grubbed; 9001, 9002, 9006, 9012, 9013, 9007, 9003, 9009, 9008	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments: Compiled weekly status report.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 27 June 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	9006, 9012, 9013, 9007, 9003, 9008, 9009, 9002, 9001, 9005, 9011, 9000, 9004, 9010	0
TEAM 2	7, 22, 40, 39, 21, 6, 5	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	
TEAM 4	Grubbed; 25, 26, 44, 43, 10, 11, 8013	

The following grids have received a Quality Control check and are ready for QA:

584, 612, 613, 614, 615, 639, 640, 641, 642, 643, 664, 665, 666, 667, 668, 669, 686, 687, 688, 689, 690, 706, 707, 708, 709, 733, 734, 735, 756, 757, 8311, 8312, 8313, 8314, 8330, 8331, 8332, 8333, 8334, (39)

Comments: CEHNC QA'd; 2027, 2028, 8191, 8192, 8193, 8221, 8222, 8223, 8224, 8252, 8253, 8254, 8279, 8280, 8281, 8256, 8195, 8162, 2017, 2016, 8163. (21)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 28 June 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
Total Ord blown today:					<u>0</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	41, 23, 42, 24, 25, 10, 11, 8013.	0
TEAM 2	20, 38.	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	26	
TEAM 2	N/A	
TEAM 4	Grubbed; 84, 85, 86, 103, 104, 120.	

The following grids have received a Quality Control check and are ready for QA:
9000, 9001, 9002, 9003, 9004, 9005, 9006, 9007, 9008, 9009, 9010, 9011, 9012, 9013. (14)

Comments: Updated grid/ordnance tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 29 June 2000

Contract No.: DACA87-97-D-0005

DO: 0012

EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	26, 44, 43.	0
TEAM 2	4, 3, 2, 17, 35, 53, 52, 33, 34, 16.	0
TEAM 4	N/A	0
Working in grids:		
TEAM 1	19	
TEAM 2	N/A	
TEAM 4	Grubbed; 120, 121, 122, 105, 106, 123, 124, 107, 88, 89, 70, 51, 32.	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments: CEHNC QA'D; 9000, 9001, 9002, 9003, 9004, 9005, 9006, 9007, 9008, 9009, 9010, 9011, 9012, 9013. (14)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 5 July 2000

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	19, 37, 36, 18, 103, 84, 120, 121, 104, 85, 86, 105, 122.	0
TEAM 2	71, 90, 89, 70, 51, 32, 14, 15, 88, 107.	0

Working in grids:	
TEAM 1	N/A
TEAM 2	N/A

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments: Compiled weekly status report.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 6 July 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	124, 123, 106, 87.	0

Working in grids:	
TEAM 1	529
TEAM 2	N/A

The following grids have received a Quality Control check and are ready for QA:

2, 3, 4, 5, 6, 7, 10, 11, 8013, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 51, 52, 53, 70, 71, 84, 85, 86, 88, 89, 90, 103, 104, 105, 107, 120, 121, 122, (53).

Comments: CEHNC QA'd; 662, 684, 704, 705, 715, 716, 785, 786, 787, 796, 797, 822, 823, 875, 8125, 8126, 8141, 8161, 8189, 8190, 8220, 8251. (22)

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 7 July 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
3	2.36" Rockets, M-6, Heat	1	3" Stokes, MK-1, Inert		
2	Warheads, 2.36" rocket, Heat	28	2.36" Rockets, M-7, Inert		
4	Fuze, 2.36" rocket, HE	6	Motors, 2.36" Rocket, Inert		

Total Ord blown today: 44

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	8137	0
Working in grids:		
TEAM 1	N/A	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

87, 106, 123, 124, 646, 645, 8104, 8105, 8106, 8113, 8114, 8115, 8116, 8117, 8132, 8133, 8134, 8135, 8136, 8152, 8153, 8154, 8155, 8156, 8180, 8181, 8182, 8183, 8184, 8185, 8214, 8215, (32).

Comments: CEHNC QA'd; 706, 707, 708, 709, 722, 723, 733, 734, 735, 753, 754, 755, 756, 757, 781, 782, 783, 787, 8122, 8143, 8171, 8368, 8369, (23).

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 10 July 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	529	0
TEAM 2	589	0
TEAM 3	A-1	
Working in grids:		
TEAM 1	498	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments: Updated grid/ordnance tracking log. Observed field teams.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 11 July 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	0
TEAM 2	N/A	0
Working in grids:		
TEAM 1	8083	
TEAM 2	8118	

The following grids have received a Quality Control check and are ready for QA:

529,530,531,8082,560,8088,8087,589,590,593,8110,8109,8108,8120,8121, (15)

Comments: CEHNC QA'd; 84, 85, 86, 87, 88, 89, 90, 103, 104, 105, 106, 107, 120, 121, 122, 123,124,8255,8311,8312,8313,8314, 8330,8331,8332,8333,8334, (27).

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 12 July 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
21	Fuze, 2.36" Rocket, HE	26	2.36" Rockets, M-7, Inert		
4	Warheads, 2.36" Rocket, Heat	66	Motor, 2.36" Rocket, Inert		
8	2.36" Rockets, M-6, Heat	23	3" Stokes, MK-1, Inert		

Total Ord blown today: 148

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8083	0
TEAM 2	8107, 8095, 8118, 8119	0
Working in grids:		
TEAM 1	498	
TEAM 2	N/A	

The following grids have received a Quality Control check and are ready for QA:

8137, 8138, 8139, 8140, 8157, 8158, 8159, 8186, 8187, 8188, 8216, 8217, 8218, 8219, (14)

Comments: Updated the grid ordnance tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 13 July 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	A-2, A-3, A-4	3
TEAM 2	A-5, A-6, A-7, A-8, A-9, A-10, A-11, A-12	8
Working in grids:		
TEAM 1		
TEAM 2		

The following grids have received a Quality Control check and are ready for QA:

8083, 8092, 8102, 8101, 8096, 8095, 8094, 618, 8107, 8118, 8119, (11)

Comments:

Updated grid tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 17 July 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	0	
TEAM 2	0	
Working in grids:		
TEAM 1	8078	
TEAM 2	8098	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments:

Updated grid-tracking log. Worked on weekly report. S. Racich assumes responsibilities as QC Specialist for A. Jett. Grids 498 and 8097 awaiting demo.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 18 July 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
20	3" stokes	1	Warhead, 2.36" rocket		
48	2.36" rocket				
11	Fuze, 2.36" rocket				

Total Ord blown today: 80

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	498	
TEAM 2	N/A	
Working in grids:		
TEAM 1	8078	
TEAM 2	8098	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments: Updated grid tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 19 July 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	
TEAM 2	8097	
Working in grids:		
TEAM 1	8078	
TEAM 2	8098	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments: Updated grid tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 20 July 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
10	3" stokes, MK-1, Inert	3	Warhead, 2.36" rocket, M-6, Heat	6	Motors, 2.36" rocket, Inert
1	37mm APT	3	2.36" rocket, M-6, HE		
11	Fuze, 2.36" rocket, M-6, HE	20	2.36" rocket, M-7, Inert		

Total Ord blown today: 54

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	
TEAM 2	N/A	
Working in grids:		
TEAM 1	8078	
TEAM 2	8098	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments: Updated grid tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 24 July 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
Total Ord blown today:					<u>0</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8078	
TEAM 2	N/A	
Working in grids:		
TEAM 1	8079	
TEAM 2	8098	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments: Updated grid tracking log. Team 1 working grid 8079, Team 2 working in grid 8098, 50% complete.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 25 July 2000

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids: 8
TEAM 1	8160	
TEAM 2	N/A	
Working in grids:		
TEAM 1	8079	
TEAM 2	8100 and 8091	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments: Updated grid tracking log. Team one redid grid 8160, which failed QC on 21 June. Team 2 removing target material with backhoe.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 26 July 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	
TEAM 2	N/A	
Working in grids:		
TEAM 1	8079	
TEAM 2	Working in target area with backhoe target removal	

The following grids have received a Quality Control check and are ready for QA:

8160

Comments: Updated grid tracking log. Successfully QC'ed grid 8160 which failed QC on 21 June.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 27 July 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
45	2.36" Rockets, M-6, Heat	6	3" Stokes, MK-1, Inert		
16	2.36" Rockets, M-7, Inert	12	Warhead, 2.36" Rocket, M-6, Heat		
37	Fuze, 2.36" Rocket, HE				

Total Ord blown today: 116

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8079 and 8080	
TEAM 2	N/A	
Working in grids:		
TEAM 1	8085	
TEAM 2	8090	

The following grids have received a Quality Control check and are ready for QA:

Comments: Updated grid tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 31 July 2000

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today: 0

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	N/A	
TEAM 2	N/A	
Working in grids:		
TEAM 1	Added 17 more grids on south extension	
TEAM 2	8090 and 8099 target removal ops with backhoe	

The following grids have received a Quality Control check and are ready for QA:

N/A

Comments: Updated grid tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 1 August 2000

Contract No.: DACA87-97-D-0005 DO: 0012 EODT JOB NO.: 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM
Total Ord blown today:					<u>0</u>

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8374, 8375, 8384, 8385, 8376, and 8377	
TEAM 2	N/A	
Working in grids:		
TEAM 1	N/A	
TEAM 2	8099, 8090, 8091, and 8100 target removal ops	

The following grids have received a Quality Control check and are ready for QA:
N/A

Comments: Updated grid tracking log.

**EODT DAILY COMPLETION LOG
EODT DAILY QC INSPECTION
AUDIT AND PRODUCTION LOG**

DATE: 2 August 2000

Contract No.: DACA87-97-D-0005 **DO:** 0012 **EODT JOB NO.:** 4012

LOCATION: FT. MC CLELLAN EASTERN BYPASS

Ordnance items blown today:

QTY	ITEM	QTY	ITEM	QTY	ITEM

Total Ord blown today:

Grids information: Grids completed		Hours spent re-working grids:
TEAM 1	8386,8387,8378,8379,8388,8389	6
TEAM 2	Completed Backhoe Ops	0
Working in grids:		
TEAM 1	Complete Southernn Extention	
TEAM 2	8090, 8084 Complete Backhoe ops	

The following grids have received a Quality Control check and are ready for QA:

A-1 thru A-12

Comments

Grids 2,3,4,5,6,7,10,11,14,15,16,17,18,19,20,21,22,23,24,25,26,32,33,34,35,36,37,38,39,40,41,42,43,44,51,52,53,70,71,136,152,167,180,8013,8017,8019,8020 have passed QA inspection