

**Table 3-7**

**Variations to the Site-Specific Field Sampling Plan  
Training Aids Building (Building 267), Parcel 166(7)  
Fort McClellan, Calhoun County, Alabama**

<b>Variance to the SFSP</b>	<b>Justification for Variance</b>	<b>Impact to Site Investigation</b>
Direct-push temporary wells FTA-166-GP01 and FTA-166-GP02 were not installed.	Direct-push temporary wells FTA-166-GP01 and FTA-166-GP02 were not installed because groundwater was not encountered prior to refusal.	Hollow-stem auger drilling allowed completion of FTA-166-GP01 and FTA-166-GP02 in groundwater-bearing residuum.
Sample location FTA-166-GP01 was moved approximately 10 feet north of soil boring location FTA-166-GP01.	Sample location FTA-166-GP01 was moved because overhead power lines prevented the hollow-stem auger rig from accessing the same site as the direct-push soil boring.	Relocation and hollow-stem auger drilling allowed completion of FTA-166-GP01.