APPENDIX E

WELL ABANDONMENT FORMS

COMPLETED
1-9-01

IT CORPORATION

Well Abandonment Form

Project: FTMC South Atlantic Division TERC	Well No. FTA-146-GP02
Client: USACE Mobile District	Coordinates: N TBD E TBD
Project No. 774645	
Date Begun: 11/28/00 — Date Completed: 11-28-00	Prepared By: J.F. WHITE — Reference Point for Measurements: G.L.
Well Type: (circle one) Residuum; Bedrock; Temporary; Other _____	NOTES: • STICK-UP - GIVEN AS 1' • DTW 18.36 (G.L.) @1035 11/28/00 • TD 33.35 (G.L.) • WELL CONSTRUCTION INFO TAKEN FROM WELL LOGS.

BEFORE ABANDONMENT

WELL CONSTRUCTION SUMMARY

Well No. FTA-146-GP02	Location ANNISTON, ALA (FTMC)
TD 33.5	Drilled By DAVE BISHOP
Date Completed 12/8/98	Ground EL. TBD; TOC EL. TBD

AFTER ABANDONMENT:

	NO	YES	N/A
Concrete Pad Removed			✓
Protective Posts Removed			✓
Surface Casing Removed			✓
Flush Mount Removed			✓

Date abandoned: 11/28/00

Disposition of Well Head Materials: N/A



DOWNHOLE DEPTHS

	TOP	BOTTOM
CONDUCTOR HOLE DIA N/A	—	—
SURFACE CASING TYPE N/A I.D. ____ O.D. ____	—	—
BOREHOLE DIA 8"	0	33.5
TYPE OF BACKFILL MATERIAL N/A	—	—
WELL CASING TYPE SCH 40 PVC I.D. 2" O.D. 2 3/16	0	18.5
SEAL TYPE BENTONITE	12.0	15.1
FILTER PACK SAND No. 1	15.1	33.5
SCREEN TYPE SCH 40 PVC I.D. 2" O.D. ____	18.5	33.5



SURFACE COMPLETION: N/A

DEPTH TO WELL CASING 2'

SEALING MATERIAL TYPE PORTLAND TYPE II GRAUT VOLUME USED 4 94lb BAG MIXTURE

TOTAL DEPTH OF SEALING MATERIAL 33.5

COMPLETED
1-9-01

IT CORPORATION
A Member of the IT Group

Well Abandonment Form

Project: FTMC South Atlantic Division TERC	Well No. FTA -146- GP08
Client: USACE Mobile District	Coordinates: N TBD E TBD
Project No. 774645	
Date Begun: 11/28/00 / Date Completed 11/28/00	Prepared By J.F. WHITE / Reference Point for Measurements G.L.
Well Type: (circle one) (Residuum) Bedrock Temporary Other_____	NOTES: • STICK-UP 0.53' • DTW 11/28/00 19.96 (G.L.) @ 1100 • TD 34.35 (G.L.)

BEFORE ABANDONMENT

WELL CONSTRUCTION SUMMARY

Well No. FTA-146-GP08	Location ANNISTON, ALA (FTMC)
TD 35	Drilled By JEFF BROWNFIELD MILLER DRILLING
Date Completed 12/8/98	Ground EL. TBD / TOC EL. TBD



DOWNHOLE DEPTHS

		TOP	BOTTOM
CONDUCTOR HOLE DIA N/A		–	–
SURFACE CASING	TYPE N/A, I.D. ____ O.D. ____	–	–
BOREHOLE DIA 8 1/4"		0	35
TYPE OF BACKFILL MATERIAL	N/A	–	–
WELL CASING	TYPE SCH 40 PVC, I.D. 2" O.D. 2 3/16	0	19.6
SEAL TYPE BENTONITE		15.5	17.5
FILTER PACK SAND No. 1		17.5	35
SCREEN	TYPE SCH 40 PVC, I.D. 2" O.D. ____	19.6	35

AFTER ABANDONMENT:

	NO	YES	N/A
Concrete Pad Removed			✓
Protective Posts Removed			✓
Surface Casing Removed			✓
Flush Mount Removed			✓

Date abandoned: 11/28/00

Disposition of Well Head Materials: N/A



SURFACE COMPLETION: N/A

DEPTH TO WELL CASING 2'

SEALING MATERIAL
TYPE PORTLAND TYPE II GROUT
VOLUME USED 4 94 lb bag MIXTURE

TOTAL DEPTH OF SEALING MATERIAL 35.0